Montana State Library
3 0864 1006 8652 9

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1964

OCLC 22722914 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men. Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. $527,753.01	806.6' S & C Struct.	8/28/63	6/30/65	9/19/63	Good	14	11
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	762.22' S & C Struct.	10/30/63	7/31/65	11/25/63	Fair	15	3
I 90-2 (23) 75, I 90-2 (26) 78 & F 219 (19) Alberton-East and West Alberton-East & Missoula-Arlee	2.802	Huseby & Smith $3,625.90	Seeding	12/18/63	5/15/64	Not Started			
I 90-1 (25) 59 Superior-East	-----	N. A. Nelson $507,566.85	825.75' S & C Struct.	12/18/63	10/31/65	1/15/64	Fair	9	1
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 74 U-1, & S 419 (3), Tarkio-E.	6.590 0.670 0.894	Murphy Bros. $1,509,908.75	Gr.,Agg.Surf.,PMS, Dr. & Signing	Subj. to BPR Conc.	450 Cal. Days				
I-IG 90-1 (27) 65 U-2 & I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Mininger $53,409.70	Fencing	Subj. to BPR Conc.	250 Cal. Days				
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Winter Shut.11/6/63		75
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	Winter Shut.12/21/63		49
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	--	--	75
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	--	--	79
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg and Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	--	--	40
I 90-2 (14) 105 U-3 F 219 (18) & S 218 (7) Missoula Streets	0.234 0.982	King & McLaughlin $251,304.12	Gr.,Agg.Surf.,PMS, Dr. Signing, Signals, 65.0' Br. & Storm Sewer	11/27/63	6/15/64	Not Started			
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Fair	9	73
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	30	43

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1964

Division 11-30 - Continued									
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	--	--	58
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	11
I 90-2 (22) 108 Van Buren St.-Missoula	-----	Pew Const. Co. & Pew Bridge Co. $767,908.24	2 Dual Steel Struct.	6/26/63	5/31/65	7/9/63	Good	12	13
I 90-2 (23) 110 Bonner-Interchange	-----	Hightower & Lubrecht $68,112.40	-244.5' Underpass	7/24/63	5/31/64	8/26/63	Winter Shutdown		75
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Winter Shut.11/7/63		89
S 407 (2) Alberton-Lolo-Hot Springs	0.263	H.Flechsing $252,393.70	Gr.,Agg.Surf.,Dr., & 456.9' S & C Str.	8/28/63	10/31/64	9/10/63	Fair	9	24
ROW S 413 (2) & ROW S 414 (2),Hall-E. & W.	4.361	Mininger Const. $3,161.60	Fencing	1/29/64	100 Cal. Days	Not Started			
S 413 (3) & S 414 (3) Hall-E. & W.	4.361	Maronick Const. $333,208.92	Gr.,Agg.Surf.,PMS, & 101.5' S & C Str.	1/30/64	200 Cal. Days	Not Started			
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	--	--	5
Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Agg.Surf.,RMS, Dr., & Structures	8/28/63	8/31/65	9/16/63	Poor	9	15
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Grade & Drain	12/19/62	250 Cal. Days	1/15/63	--	--	97
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Agg. Surf. & PMS	1/29/64	140 Cal. Days	Not Started			
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. $1,377,696.54	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	350 Cal. Days	11/11/63	Fair	128	31
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Signing & 17.25' Jr.Gr.Sep.	5/22/63	330 Cal. Days	7/25/63	Winter Shut.12/26/63		43
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	Fair	6	45
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Winter Shut.10/29/63		56
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte-Urban	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Winter Shut.12/9/63		92
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	------	W.R.Cahoon $566,921.56	5 Structures	5/23/62	9/30/63	7/12/62	--	--	93

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1964

Division 21-30 - Continued

I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	85
I-IG 15-2 (16) 126 U-4 Butte-Urban	----	W.R.Cahoon $345,958.00	Dual 462.5' S & C OP	5/23/62	9/30/63	7/10/62	--	--	77
I 15-2 (19) 126 Butte-East & West	5.751	Lewis Const. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	Poor	2	45
I 15-4 (11) 182 & I 90-6 (12) 309 Jeff. Co. Line & Sieben-No. & So. & Rocky Canyon	28.239 5.275	N.D.Robinson $25,186.30	Seeding	7/24/63	4/30/64	12/2/63	--	--	2
ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	7/18/63	--	--	80
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	--	--	89
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junct.-E. & W.	4.493 2.684	Peter Kiewit $1,988,113.75	Gr.,Agg.Surf.,Cem. Stab. Base, PMS & Dr.	12/27/62	400 Cal. Days	3/11/63	--	13	60
I-IG 90-4 (7) 205 U-2 Opportunity Junct.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	--	3	72
I-IG 90-4 (7) 205 U-3 Opportunity Junct.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	83
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. $1,059,830.39	Gr.,Agg.Surf.,Cem. Stab.Base, Conc.Pave., PMS, Dr. & Signing	12/18/63	400 Cal. Days	1/28/64	--	--	0
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	Not Started			
I 90-4 (8) 226 U-3 Butte-East	------	Cahill-Mooney $63,662.39	254.5' Conc. UP	12/18/63	7/31/64	1/20/64	Good	6	4
I-IG 90-6 (9) 276 Three-Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Poor	6	77
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Agg.Surf.,Cem.Stab. Base, Conc. Pave., & Signing	7/24/63	250 Cal. Days	10/22/63	Good	20	3
F 249 (15) Garrison-Helena	0.552	Winslow Const. $56,463.75	Gr.,Dr. & Slide Area Stabilization	10/30/63	100 Cal. Days	12/16/63	Fair	10	6
F 264 (8) Townsend-W.S.Springs	6.394	Hilde Const. $697,672.86	Gr.,Agg.Surf.,PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Poor	--	38
SMP 2299-64 Jefferson & Lewis & Clark	-----	Helena Sand & Grav. $302,155.16	-Cr. & Stockpiling	1/29/64	180 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1964

Division 22-30 - Bozeman									
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr., & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	--	3	78
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son-Fencing $30,287.25		4/24/63	200 Cal. Days	5/31/63	--	--	60
IG 90-6 (11) 287 Logan-Manhattan	-----	Strandberg & Asso.-163.0' Conc. OP $116,568.21		11/20/63	7/31/64	Not Started			
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son-Gr.,Agg.Surf.,PMS, Dr. $471,102.29	& 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	--	--	53
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Agg.Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Winter Shut. 12/6/63		4
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Winter Shut.9/23/63		80
DISTRICT THREE - GREAT FALLS									
Division 31-30 - Great Falls									
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.12/10/62		99
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17 207, Helena-No., Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.73	Signing	1/31/63	180 Cal. Days	5/1/63	--	2	97
I 15-4 (18) 210 U-1 & I 15-4 (21) 210, Lyons Cr.-So.	2.088	F & S Cont. Co. $2,388,727.75	Gr.,Agg.Surf.,PMS & Signing	1/31/63	450 Cal. Days	2/21/63	Poor	5	70
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Winter Shut. 11/20/63		31
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	--	--	85
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. Co. $2,539,164.27	Gr.,Agg.Surf.,PMS, Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	Fair	63	34
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	=-	--	20
I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	--	10	7
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,324,412.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Winter Shut. 11/19/63		76
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-3 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	--	--	56
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo1964mont

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1964

Division 31-30 - Continued									
I 15-6 (7) 311 &	1.030	Clark & Son	Seeding	11/20/63	5/15/64	Not Started			
I 15-7 (5) 312	10.535	$16,474.30							
Pershing-So. & Brady-N. & So.									
I 15-7 (3) 312 U-2	-----	Lewis Const.	Structure	10/24/62	9/30/63	6/19/63	Winter		69
Brady-No. & So.		$86,002.71					Shut. 11/1/63		
F 149 (19) & F 252 (15)	9.438	Robertson & Blossom	Gr.,Agg.Surf.,PMS	5/22/63	300 Cal. Days	7/1/63	--	--	51
Great Falls-Ft.Benton		$523,233.62							
F 149 (20), F 395 (3) & F 353 (5),Gt.Falls-Ft. Benton & Gt.Falls Sts.	0.361	Cascade Elec. $52,069.99	Signing, Delineation & Traffic Devices	12/13/63	120 Cal. Days	Not Started			
F 176 (7)	5.275	Zook Bros.	Gr.,Agg.Surf.,PMS	4/24/63	200 Cal. Days	6/4/63	--	--	14
Augusta-Sun Riber		$351,487.89	& Dr.						
U 277 (6) & U 388 (6)	2.416	Cascade Elec.	Traffic Signs, Sign.,	7/24/63	150 Cal. Days	8/21/63	Poor	2	61
Gt. Falls Streets		$179,611.09	Curbs, St.Widening & PMS						
F 388 (7)	0.556	Rainbow Elec.	Lighting	12/30/63	6/30/64	Not Started			
10th Ave.So.-Gt.Falls		$7,342.20							
Division 32-30 - Havre									
I 15-8 (11) 383 U-1	4.483	Nilson-Smith	Gr.,Agg.Surf.,PMS,	4/24/63	340 Cal. Days	6/10/63	Winter		59
Pondera Co.-Can.Line		$1,136,043.93	Dr.,Sign. & 256.0' OP				Shut.12/3/63		
I 15-8 (11) 383 U-2	4.483	P.& D.Pitsch	Fencing	2/20/63	200 Cal. Days	4/8/63	Winter		72
Pondera Co.-Can.Line		$33,448.60					Shut.10/7/63		
I 15-8 (14) 357 U-1	12.008	Zook Bros.	Gr.,Agg.Surf.,PMS,	5/22/63	400 Cal. Days	6/13/63	Poor	40	57
Shelby-Oilmont		$1,404,811.20	Dr. & Signing						
I 15-8 (14) 357 U-2	-----	Waddell Const.	Structures	5/22/63	11/31/63	6/17/63	Winter		96
Shelby-Oilmont		$102,583.92					Shut.12/5/63		
I 15-8 (14) 357 U-3	12.008	Grand Fence Co.	Fencing	5/22/63	200 Cal. Days	7/8/63	Winter		80
Shelby-Oilmont		$82,714.00					Shut.12/5/63		
I 15-8 (15) &	12.008	Tschache Bros.	Seeding	12/18/63	5/15/64	Not Started			
I 15-8 (16) 383	4.483	$33,068.50							
Shelby-Oilmont									
F 152 (7) U-2	-----	Riklin Const.	213.0' Br. & SPP	10/30/63	8/31/64	12/4/63	Poor	12	4
Harlem-Dodson		$153,340.08							
F 210 (3), F 227 (5) &	18.572	Schultz & Lindsay	Gr.,Agg.Surf.,PMS	10/12/62	250 Cal. Days	11/8/62	Winter		70
F 227 (6), Babb-So. &		$615,929.12	& Dr.				Shut. 12/3/63		
Kiowa Junction-Babb									
S 290 (16) & S 307 (12)	4.935	Naranche & Konda	Gr.,Agg.Surf.,PMS,	3/27/63	260 Cal. Days	5/28/63	Winter		76
Geraldine-Ft. Benton	5.317	$653,026.61	Dr. & Widen Bridges				Shut. 11/19/63		
& Stanford-Geraldine									
S 301 (13)	4.990	Robertson & Blossom	Gr.,Agg.Surf.,PMS	11/20/63	160 Cal. Days	Not Started			
Havre-Simpson-Can.Line		$212,845.72	& Dr.						
S 307 (14)	6.073	Cave Const.Inc.	Gr.,Agg.Surf.,PMS,	12/16/63	220 Cal. Days	Not Started			
Stanford-Geraldine		$337,957.73	Dr. & Widen.of 3 Brs.						

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1964

Division 32-30 - Continued									
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc.Br.,Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	Good	19	16
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut.12/3/63		1
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	------	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	Winter Shut.12/8/63		97
DISTRICT FOUR - GLENDIVE									
Division 31-30 - Glendive									
I 94-6 (7) 216 & I 94-6 (8)221 U-1 Glendive-East & Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Signing,Gr.,Agg.Surf., PMS, Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Winter Shut.12/9/63		9
I 94-6 (8) 221 U-2 Wibaux Co. Line-West	12.764	J.C.Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	Not Started			
I 94-7 (6) 233 Wibaux-East & West	15.220	N.D.Robinson $15,334.70	Seeding	7/24/63	4/30/64	Not Started			
F 245 (16) Glendive-Sidney	5.272	Gus M. Albert $455,184.04	Gr.,Agg.Surf.,PMS, Dr. & 111.5' Br.	11/20/63	220 Cal. Days	Not Started			
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Winter Shut.11/14/63		8
ROW S 318 (3) & ROW S 347 (10) Alzada-Ekalaka	8.195	Bohleen Const. $9,991.00	Fencing	8/28/63	150 Cal. Days	10/2/63	Winter Shut.11/21/63		70
S 318 (4), S 347 (11) & FHP 55-1 (1) Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Winter Shut.12/6/63		41
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' T.T. Br.	8/28/63	200 Cal. Days	9/16/63	Winter Shut.12/10/63		75
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Winter Shut.11/5/63		96
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Winter Shut.11/20/63		67
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198.904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	Poor	13	66
S 401 (3) U-2 Plevna-Willard	-----	Walter Mackin $82,961.72	2-131.5' Brs.	7/24/63	6/30/64	10/2/63	Good	5	26
Division 42-30 - Wolf Point									
S 15 (10) Poplar-Flaxville	15.005	Schultz & Lindsay $220,741.03	PMS	1/29/64	120 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1964

Division 42-30 - Continued

F 144 (8), Glasgow-Nashua		Tschache Bros.	Seeding	8/28/63	4/30/64	9/29/63	Winter		79
F 153 (9), Dodson-Malta	48.746	$21,098.15					Shut.12/9/63		
F 193 (13), Medicine Lake-Antelope									
F 315 (17) & F 315 (18), Van Norman-Glasgow									
S 200 (5)	13.153	Hilling Const.	Agg.Surf. & PMS	6/26/63	200 Cal.	7/15/63	Winter		88
Froid-West		$224,581.28			Days		Shut.9/11/63		
S 368 (17)	8.673	Gus M. Albert	Agg.Surf.,PMS & Seal	6/26/63	250 Cal.	9/11/63	Winter		65
Glasgow-Opheim-Can.Line		$279,870.50			Days		Shut.11/8/63		
S 417 (3)	7.292	Hilling Const.	Gr.,Agg.Surf.,PMS	11/20/63	200 Cal.	Not Started			
Antelope-Coalridge		$352,565.66	& Dr.		Days				
S 418 (3)	0.747	F.L.Flynn	244.5' Br.,Gr.,Agg.	12/18/63	8/31/64	Not Started			
Poplar-No. & East		$149,403.62	Surf. & Dr.						

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

I 90-7 (8) 387 U-1 &	5.915	S.Arkwright	Gr.,Agg.Surf.,PMS	4/6/62	380 Cal.	5/21/62	--	--	63
I 90-8 (12) 388 U-1		$1,004,665.33	& Dr.		Days				
Reed Point-East & West									
I 90-7 (8) 387 U-3 &	10.547	Clair Boulet	Fencing	4/6/62	300 Cal.	5/8/62	--	3	47
I-IG 90-8 (12) 388 U-4		$81,017.00			Days				
Reed Point-East & West									
I 90-7 (11) 387 &	10.547	Tschache Bros.	Sign. & Delineation	4/24/63	150 Cal.	Not Started			
I 90-8 (18) 388		$16,936.62			Days				
Reed Point-East & West									
I 90-8 (11) 444	0.071	W. P. Roscoe	Structures	9/25/62	11/30/63	11/6/62	Fair	6	22
West Billings Interchange		$249,092.12							
I-IG 90-8 (12) 388 U-2	4.633	S.Arkwright	Gr.,Agg.Surf.,PMS	4/6/62	200 Cal.	6/4/62	--	--	75
Reed Point-East		$1,046,792.32	& Dr.		Days				
I-IG 90-8 (17) 433 U-1 &	5.282	Schultz & Lindsay	Gr.,Agg.Surf.,PMS	1/31/63	400 Cal.	3/12/63	--	--	50
F 134 (6), Laurel-Mossmain	0.664	$1,975,465.46	& Dr.		Days				
I-IG 90-8 (17) 433 U-2	-----	Cop Const.	Structure	1/31/63	6/30/64	2/25/63	Good	17	73
Laurel-Mossmain		$525,214.14							
I-IG 90-8 (17) 433 U-3	5.252	Grand Fence Co.	Fencing	1/31/63	200 Cal.	4/15/63	--	--	44
Laurel-Mossmain		$38,985.00			Days				
I 90-8 (19) 443 U-1	1.168	Long Const. Co.	Sign. & Delineation,	9/25/63	350 Cal.	10/21/63	--	--	7
West Billings Inter.		$1,347,355.79	Gr.,Agg.Surf. & PMS		Days				
I 90-8 (25) 438,Laurel-NE	6.137								
F 228(19)U1,W.Blgs.-Inter.	0.422								
S-SG 192(4)U1,Kings Ave.	0.958								
I 90-8 (19) 443U2,West		U.S.Steel Corp.	Fencing	9/25/63	180 Cal.	Not Started			
Billings Interch.	1.168	$28,124.13			Days				
F 228(19)U2,Laurel-	0.522								
Blgs.& S-SG 192(4)U2	0.958								
Kings Ave.									

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1964

Division 51-30 - Continued									
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	--	--	53
I 94-2 (5) 55 U-2 Big Horn East	6.434	W.Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	96
I 94-2 (6) 61 U-1 & F 114 (5),Hysham-West	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	--	--	73
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	--	--	69
S 129 (8) Columbus-Rapelje	7.003	Empire Sand $485,225.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	380 Cal. Days	4/15/63	Winter Shut.10/24/63		96
F 187 (13), F230 (7) & U 296 (14), Billings-E.	0.100	Midland Elec. $16,017.92	Lighting & Signing	6/26/63	10 Cal. Days	9/25/63	Completed 1/14/64		
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	--	--	24
S 192 (7) Kings Ave. Road-West	3.233	Schultz & Lindsay $147,458.93	Gr.,Agg.Surf.,PMS & Dr.	12/18/63	180 Cal. Days	Not Started			
F 228 (21) West Urban-Billings	1.466	Yellowstone Elec. $68,224.92	Traffic Signs, Signals & Lighting	10/30/63	5/31/64	Not Started			
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	--	--	70
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	--	--	96
SMP 0299-63, Big Horn, Stillwater & Yellowstone	-----	Empire Sand $108,250.00	Cr. & Stockpiling	10/30/63	4/30/64	11/15/63	Good	24	75
Division 52-30 - Miles City									
I 94-3 (8) 114 Hathaway-East & West	35.116	N.D.Robinson $24,603.00	Seeding Projects	7/24/63	4/30/64	Not Started			
I 94-4 (11) 119, Miles City-E. & W. F 135 (18), Forsyth-Miles City & F 86 (22), Miles City-No. Dak. Line									
I 94-4 (13) 136 Miles City-E. & W.	0.502	Peter Kiewit $97,204.35	Channel Change	12/18/63	90 Cal. Days	1/8/64	Fair	20	15
F 157 (19) Miles City-Jordan	10.937	Peter Kiewit $717,294.53	Gr.,Agg.Surf.,PMS, Dr. & Structures	5/29/63	300 Cal. Days	6/17/63	Winter Shut.11/16/63		86
SMP 0699-63 Custer, Powder River & Rosebud	-----	Empire Sand $230,458.00	Cr. & Stockpiling	11/20/63	200 Cal.	Not Started			
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
S 18 (6) Two Dot-So.	7.341	Nilson-Smith $343,720.62	111.5' Br. & Gr.,Agg. Surf., PMS & Dr.	12/18/63	200 Cal. Days	Not Srated			
F 33 (6) & F 108 (9) Billings-Roundup & Roundup-South	8.039	S.Arkwright $1,228,482.56	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	--	--	19

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1964

S 121 (4) Utica-Hobson	1.027 11.616	F.Tindall $284,918.43	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Winter Shut. 9/13/63		96
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Son $835,388.26	Gr.,Agg.Surf.,PMS & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Winter Shut.11/3/63		73
SMP 2399-63 Fergus, Judith Basin, Meagher, Musselshell, Petroleum & Wheatland	-----	F. Tindall $233,454.00	Cr. & Stockpiling	5/22/63	275 Cal. Days	9/24/63	--	--	49
SMP 208-3211-02 Lewistown	-----	Palmer Const. $195,255.00	Office & Shop	6/18/63	12/20/63	8/21/63	Fair	8	98

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	JAN. 31-1964 % WORK COMPLETED AND EST. COMPLETION DATE	PERCENT TIME USED	CONTRACTOR & CONTRACT AMOUNT
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing	97 June/64 Winter shutdown Nov.15/63	88	N. D. Robinson Const. $ 117,528.00
11-1(1) Lewis & Clark	On U.S. 12 from Idaho Line to Jct. U.S. 93 at Lolo	32.5	Gr.Base, Prime	99 July/64 Completed except for final cleanup. Suspended for winter Nov. 7, 1963	133	Weaver Const. Co. $1,230,511.50
13-3(1) Columbia Falls Glacier Park	On U.S. 2, Bear Crk.Section 6 Mi. southeast of Glacier Co. Line, southwesterly toward Essex	4.1	Gr. Base, B.S.T.	90 Shutdown for winter on October 18.	97	N. D. Robinson Const. $ 228,703.00
59-2(1) Red Lodge-Cooke City	Wyoming Line - southerly on U.S. 212	8.7	Grade, Base, Plt. Mix Paving	71 Oct/64 Winter shutdown Oct.29, 1963	73	McLaughlin, Inc. $982,628.00
55-1(1) Ekalaka S 347(11)	On State Secondary Rte.323 4.5 Mi. SE of Ekalaka-SE	2.5	Grade, Base, Bit. Plt. Mix Paving	41 (Contract awarded by State 8-28-63) Winter shutdown Dec. 9, 1963	27	Wickens Bros. $ 486,018.00 ($250,000 FH Funds) $746,575.80 Total Contract
ERFO 41(1)	On St.Rte.499, 7.1 mi.easterly from Jct.with St.Rte.287,easterly 15.3 mi. to Jct.with US Rte.191 thence southerly 1.2 mi. on US 191 toward W. Yellowstone		Grade Base, Bit. Plant Mix Paving	1 July/65 Winter shutdown January 7,1964	3	Earl McNutt Co. $1,301,453.28

B.S.T. - Bituminous Surface Treatment

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1964

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. $527,753.01	806.6' S. & C. Struct.	8/28/63	6/30/65	9/19/63	Fair	14	18
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	762.22' S. & C. Struct.	10/30/63	7/31/65	11/25/63	Fair	15	8
I 90-1 (22) 108 Van Buren St.-Missoula	-----	Pew Const. Co. & Pew Bridge Co. $767,908.24	2 Dual Steel Struct.	6/26/63	5/31/65	7/9/63	Good	12	16
I 90-1 (23) 75, I 90-2 (26) 78 & F 219 (19) Alberton-East and West Alberton-East & Missoula-Arlee	2.802	Huseby & Smith $3,625.90	Seeding	12/18/63	5/15/64	Not Started			
I 90-1 (24) 54 Superior-East	-----	N.A.Nelson Const. $449,454.72	757.4' Steel Bridge	2/26/64	8/31/65	Not Started			
I 90-1 (25) 59 Superior-East	-----	N.A.Nelson Const. $507,566.85	825.75' S. & C. Struct.	12/18/63	10/31/65	1/15/64	Good	14	14
I-IG 90-1 (26) 66 Tarkio-East	-----	Waddell Const. $302,221.21	3 Structures	2/26/64	6/30/65	Not Started			
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-E.	6.590 3.670 0.894	Murphy Bros. $1,509,908.75	Gr.,Agg.Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	Not Started			
I-IG 90-1 (27) 65 U-2 & I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Mininger $53,409.70	Fencing	2/20/64	250 Cal. Days	Not Started			
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Winter Shut.11/6/63		75
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	Winter Shut.12/21/63		49
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Poor	8	77
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	--	--	79
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg and Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	--	--	40

Division 11-30 - Continued									
I 90-2 (14) 105 U-3 F 219 (18) & S 218 (7) Missoula Streets	0.234 0.982	King & McLaughlin $251,304.12	Gr.,Agg.Surf.,PMS, Dr. Signing, Signals, 65.0' Br. & Storm Sewer	11/27/63	6/15/64	2/10/64	Fair	27	5
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Fair	4	73
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	20	50
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	--	--	58
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	11
I 90-2 (23) 110 Bonner-Interchange	-----	Hightower & Lubrecht $68,112.40	-244.5' Underpass	7/24/63	5/31/64	8/26/63	Winter Shutdown		75
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Winter Shut.11/7/63		89
S 407 (2) Alberton-Lolo-Hot Springs	0.263	H.Flechsing $252,393.70	Gr.,Agg.Surf.,Dr., & 456.9' S. & C. Str.	8/28/63	10/31/64	9/10/63	Poor	4	28
ROW s 413 (2) & ROW S 414 (2), Hall-E. & W.	4.361	Mininger Const. $3,161.60	Fencing	1/29/64	100 Cal. Days	Not Started			
S 413 (3) & S 414 (3) Hall-E. & W.	4.361	Maronick Const. $333,208.92	Gr.,Agg.Surf.,PMS, & 101.5' S. & C. Str.	1/30/64	200 Cal. Days	Not Started			
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	--	--	5
Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Agg.Surf.,RMS, Dr. & Structures	8/28/63	8/31/65	9/16/63	Poor	13	17
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Grade & Drain	12/19/62	250 Cal. Days	1/15/63	--	--	97
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Agg.Surf. & PMS	1/29/64	140 Cal. Days	Not Started			
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. $1,377,696.54	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	350 Cal. Days	11/11/63	Fair	105	40
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Signing & 17.25' Jr.Gr.Sep.	5/22/63	330 Cal. Days	7/25/63	Winter Shut.12/26/63		43
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	Fair	6	45
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Winter Shut.10/29/63		56

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1964

I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte-Urban	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Winter Shut.	12/9/63	92
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	-----	W.R.Cahoon $566,921.56	5 Structures	5/23/62	9/30/63	7/12/62	--	--	93
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	87
I-IG 15-2 (16) 126 U-4 Butte-Urban	-----	W.R.Cahoon $345,958.00	Dual 462.5' S.&C. OP	5/23/62	9/30/63	7/10/62	--	--	77
I-IG 15-2 (18) 131 U-1 Butte-No.	3.556	F & S Cont. $2,640,783.58	Gr.,Agg.Surf.,Cem.Stab. Base, PMS,Dr.,Sign. & 230.5' OP	2/26/64	450 Cal. Days	Not Started			
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-East & West	5.751	Lewis Const. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	45
I 15-4 (11) 182 & I 90-6 (12) 309 Jeff.Co.Line & Sieben-No. & So. & Rocky Canyon	28.239 5.275	N.D.Robinson $25,186.30	Seeding	7/24/63	4/30/64	12/2/63	--	--	2
I 15-4(6) 186 U-5 Helena-No.	36.868	Francis Tindall $148,226.36	Seal Coating	2/26/64	9/15/64	Not Started			
I 15-4(9) 194 U-3, Helena Hill-Sieben									
I 15-4 (12) 207 U-3, Sieben-No. & So.									
I-IG 90-6 (2) 309 U-3, Rocky Canyon									
F 191 (19) U-2, Pablo-Kalispell									
S 2 (15) U2, Lake Helena-West									
ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	7/18/63	--	--	80
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	--	--	89
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junct.-E. & W.	4.493	Peter Kiewit $1,988,113.75	Gr.,Agg.Surf.,Cem. Stab.Base, PMS & Dr.	12/27/62	400 Cal. Days	3/11/63	--	--	60
I-IG 90-4 (7) 205 U-2 Opportunity Junct.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	--	3	72
I-IG 90-4 (7) 205 U-3 Opportunity Junct.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	83
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. $1,059,830.39	Gr.,Agg.Surf.,Cem. Stab.Base, Conc. Pave., PMS, Dr. & Signing	12/18/63	400 Cal. Days	1/28/64	--	--	0
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1964

Division 21-30 - Continued									
I 90-4 (8) 226 U-3 Butte-East	-----	Cahill-Mooney $63,662.39	254.5' Conc. UP	12/18/63	7/31/64	1/20/64	--	--	4
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Poor	10	77
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Agg.Surf.,Cem.Stab. Base,Conc.Pave., & Signing	7/24/63	250 Cal. Days	10/22/63	--	20	3
F 249 (15) Garrison-Helena	0.552	Winslow Const. $56,463.75	Gr.,Dr. & Slide Area Stabilization	10/30/63	100 Cal. Days	12/16/63	Good	5	71
F 264 (8) Townsend-W.S.Springs	6.394	Hilde Const. $697,672.86	Gr.,Agg.Surf.,PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Winter Shut.2/10/64		38
SMP 2299-64 Jefferson & Lewis & Clark	-----	Helena Sand & Grav.	Cr. & Stockpiling	1/29/64	180 Cal.	Not Started			
Division 22-30 - Bozeman									
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	--	7	78
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	5/31/63	--	--	60
IG 90-6 (11) 287 Logan-Manhattan	-----	Strandberg & Asso. $116,568.21	163.0' Conc. OP	11/20/63	7/31/64	Not Started			
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son $471,102.29	Gr.,Agg.Surf.,PMS, Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	--	--	53
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Agg.Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Winter Shut.12/6/63		4
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Winter Shut.9/23/63		80
DISTRICT THREE - GREAT FALLS									
Division 31-30 - Great Falls									
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.12/10/62		99
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17 207, Helena-No., Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	--	--	98
I 15-4 (18) 210 U-1 & I 15-4 (21) 210, Lyons Cr.-So.	2.088	F & S Cont. $2,388,727.75	Gr.,Agg.Surf.,PMS & Signing	1/31/63	450 Cal. Days	2/21/63	Poor	--	72
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Winter Shut.11/20/63		31
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	--	--	85
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr.,Agg.Surf.,PMS, Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	Fair	70	40
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	--	--	20

Division 31-20 - Continued

I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	14	11
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,324,412.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Winter Shut.11/19/63		76
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-3 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	--	--	56
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-6 (7) 311 & I 15-7 (5) 312 Pershing-So. & Brady-No. & So.	1.030 10.535	Clark & Son $16,474.30	Seeding	11/20/63	5/15/64	Not Started			
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,002.71	Structure	10/24/62	9/30/63	6/19/63	Winter Shut.11/1/63		69
F 50 (10) & F 267 (13) Rogers Pass-Simms & Ovando-Rogers Pass	9.198	S.Birch, Inc. $243,943.85	Agg.Surf. & PMS	2/26/64	120 Cal. Days	Not Started			
F 149 (19) & F 252 (15) Great Falls-Ft.Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	--	--	51
F 149 (20), F 395 (3) & F 353 (5), Great Falls- Ft.Benton & Gt.Falls Sts.	0.361	Cascade Elec. $52,069.99	Signing, Delineation & Traffic Devices	12/13/63	120 Cal. Days	Not Started			
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	Fair	14	19
F 238 (8) U-3 Wolf Creek-Augusta S 131 (3) U-2, Brady-East & S 339 (9) U-2, Ft. Benton-Chester	21.502	Msla. Paving $47,504.46	Seal Coating	2/26/64	9/15/64	Not Started			
U 277 (6) & U 388 (6) Gt. Falls Streets	2.416	Cascade Elec. $179,611.09	Traffic Signs, Sign., Curbs, St.Widening & PMS	7/24/63	150 Cal. Days	8/21/63	Fair	2	76
F 388 (7) 10th Ave.So.-Gt.Falls	0.556	Rainbow Elec. $7,342.20	Lighting	12/30/63	6/30/64	Not Started			

Division 32-30 - Havre

I 15-8 (11) 383 U-1 Pondera Co.-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Winter Shut.12/3/63		59
I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P.&D.Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Winter Shut.10/7/63		72
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	--	--	57

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1964

Division 32-30 - Continued

I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.92	Structures	5/22/63	11/31/63	6/17/63	Winter Shut.12/5/63		96
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Winter Shut.12/5/63		80
I 15-8 (15) & I 15-8 (16) 383 Shelby-Oilmont	12.008 4.483	Tschache Bros. $33,068.50	Seeding	12/18/63	5/15/64	Not Started			
F 152 (7) U-2 Harlem-Dodson	-----	Riklin Const. $153,340.08	213.0' Br. & SPP	10/30/63	8/31/64	12/4/63	Poor	11	18
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Winter Shut.12/3/63		70
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	Winter Shut. 11/19/63		76
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	160 Cal. Days	Not Started			
S 307 (14) Stanford-Geraldine	6.073	Cave Const.Inc. $337,957.73	Gr.,Agg.Surf.,PMS, Dr. & Widen. of 3 Bros.	12/16/63	220 Cal. Days	Not Started			
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc.Br.,Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	Good	9	38
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.301	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut.12/3/63		1
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	Winter Shut.12/8/63		97

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Signing,Gr.,Agg.Surf., PMS, Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Winter Shut.12/9/63		9
I 94-6 (8) 221 U-2 Wibaux Co. Line-West	12.764	J.C.Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	Not Started			
I 94-7 (6) 233 Wibaux-East & West	15.220	N.D.Robinson $15,334.70	Seeding	7/24/63	4/30/64	Not Started			
F 245 (16) Glendive-Sidney	5.272	Gus M. Albert $455,184.04	Gr.,Agg.Surf.,PMS, Dr. & 11.5' Br.	11/20/63	220 Cal. Days	Not Started			
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Winter Shut.11/14/63		8
ROW S 318 (3) & ROW S 347 (10) Alzada-Ekalaka	8.195	Bohleen Const. $1,991.00	Fencing	8/28/63	150 Cal. Days	10/2/63	Winter Shut.11/21/63		70

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1964

Division 41=30 - Continued								
S 318 (4), S 347 (11) & FHP 55-1 (1) Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Winter Shut.12/6/63	41
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' T.T.Br.	8/28/63	200 Cal. Days	9/16/63	Winter Shut.12/10/63	75
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Winter Shut.11/5/63	96
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Winter Shut.11/20/63	67
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198,904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	-- 6	74
S 401 (3) U-2 Plevna-Willard	-----	Walter Mackin $82,961.72	2-131.5' Brs.	7/24/63	6/30/64	10/2/63	-- --	61
Division 42-30 - Wolf Point								
S 15 (10) Poplar-Flaxville	15.005	Schultz & Lindsay $220,741.03	PMS	1/29/64	120 Cal. Days	Not Started		
F 144 (8), Glasgow-Nashua F 153 (9),Dodson-Malta F 193 (13), Medicine Lake-Antelope F 315 (17) & F 315 (18), Van Norman-Glasgow	48.746	Tschache Bros. $21,098.15	Seeding	8/28/63	4/30/64	9/29/63	Winter Shut.12/9/63	79
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Winter Shut.9/11/63	88
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gus M. Albert $279,870.50	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	9/11/63	Winter Shut.11/8/63	65
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	200 Cal. Days	Not Started		
S 418 (3) Poplar-No. & East	0.747	F.L.Flynn $149,403.62	244.5' Br.,Gr.,Agg. Surf. & Dr.	12/18/63	8/31/64	Not Started		
DISTRICT FIVE - BILLINGS								
Division 51-30 - Billings								
I 90-7 (8) 387 U-1 & I 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	-- --	63
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	-- --	47
I 90-7 (11) 387 & I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Bros. $16,936.62	Sign. & Delineation	4/24/63	150 Cal. Days	Not Started		
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	-- --	22

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1964

Division 51-30 - Continued

I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	--	13	75
I-IG 90-8 (17) 433 U-1 & F 134(6),Laurel-Mossmain	5.282 0.664	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	--	--	50
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Const. $525,214.14	Structure	1/31/63	6/30/64	2/25/63	Poor	14	75
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	--	--	44
I 90-8 (19) 443 U-1 West Billings Inter.	1.168	Long Const. Co. $1,347,355.79	Sign. & Delineation, Gr.,Agg.Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Fair	22	7
I 90-8 (25) 43, Laurel-NE	6.137								
F 228 (19) U1,W.Blgs.	0.422								
S-SG 192 (4) U1,Kings Ave.	0.958								
I 90-8 (19) 443 U-2, West Billings Interch.	1.168	U.S.Steel Corp. $28,124,13	Fencing	9/25/63	180 Cal. Days	Not Started			
F 228 (19) U-2, Laurel-Blgs. & S-SG 192 (4) U-2, Kings Ave.	0.522 0.958								
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	--	--	53
I 94-2 (5) 55 U-2 Big Horn-East	6.434	W.Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	96
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-West	5.638	Richardson Const. $1,060,329.51	Gr ,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	--	--	73
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50-	Fencing	1/31/63	200 Cal. Days	4/4/63	--	--	69
S 129 (8) Columbus-Rapelje	7.003	Empire Sand $485,225.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	380 Cal. Days	4/15/63	Winter Shut.10/24/63		96
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	Poor	3	24
SG 192 (5) Kings Ave. Road-West	-----	Cop Const. $120,205.84	Dual 189.5' Conc. OP	2/26/64	9/30/64	Not Started			
S 192 (7) Kings Ave. Road-West	3.233	Schultz & Lindsay $147,458.93	Gr.,Agg.Surf.,PMS & Dr.	12/18/63	180 Cal. Days	Not Started			
F 228 (21) West Urban-Billings	1.466	Yellowstone Elec. $68,224.92	Traffic Signs, Signals & Lighting	10/30/63	5/31/64	2/19/64	--	3	0
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	Good	9	70
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	--	--	96
SMP 0299-63, Big Horn, Stillwater & Yellowstone	-----	Empire Sand $108,250.00	Cr. & Stockpiling	10/30/63	4/30/64	11/15/63	Fair	12	91

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1964

Division 52-30 - Miles City								
I 94-3 (8) 114 Hathaway-East & West	35.116	N.D.Robinson $24,603.00	Seeding Projects	7/24/63	4/30/64	Not Started		
I 94-4 (11) 119, Miles City-E. & W. F 135 (18), Forsyth-Miles City & F 86 (22), Miles City-No. Dak. Line								
I 94-4 (13) 136 Miles City-East & West	0.502	Peter Kiewit $97,204.35	Channel Change	12/18/63	90 Cal. Days	1/8/64	Good 35	71
F 157 (19) Miles City-Jordan	10.937	Peter Kiewit $717,294.53	Gr.,Agg.Surf.,PMS, Dr. & Structures	5/29/63	300 Cal. Days	6/17/63	Winter Shut.11/16/63	86
F 157 (16) U-3 Miles City-Jordan	27.044	Asphalt Paving $51,983.83	Seal Coating	2/26/64	9/15/64	Not Started		
S 68 (5) U-2, Hilger-Winifred-Big Sandy S 259 (2) U-2, Rosebud-Cartersville-East								
SMP 0699-63 Custer, Powder River & Rosebud	-----	Empire Sand $230,458.00	Cr. & Stockpiling	11/20/63	200 Cal. Days	2/12/64	Good 45	29
DISTRICT SIX - LEWISTOWN								
Division 61-30 - Lewistown								
S 18 (6) Two Dot-So.	7.341	Nilson-Smith $343,720.62	111.5' Br. & Gr.,Agg. Surf.,PMS & Dr.	12/18/63	200 Cal. Days	Not Started		
F 33 (6) & F 108 (9) Billings-Roundup & Roundup-South	8.039	S.Arkwright $1,228,482.56	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	-- --	19
S 121 (4) Utica-Hobson	1.027 11.616	F.Tindall $284,918.43	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Winter Shut.9/13/63	96
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Son $835,388.26	Gr.,Agg.Surf.,PMS & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Winter Shut.11/3/63	73
SMP 2399-63 Fergus, Judith Basin, Meagher, Musselshell, Petroleum & Wheatland	-----	F.Tindall $233,454.00	Cr. & Stockpiling	5/22/63	275 Cal. Days	9/24/63	-- --	59
SMP 208-3211-02 Lewistown	-----	Palmer Const. $195,255.00	Office & Shop	6/18/63	12/20/63	8/21/63	-- --	99

MON[illegible]Y PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

FEB. 29, 1964

PROJECT	LOCATION	LENGTH	TYPE WORK	% WORK COMPLETED AND EST. COMPLETION DATE	PERCENT TIME USED	CO[illegible]TOR & C[illegible]ACT AM[illegible]
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing	97 June/64	38	N. [illegible]obinson Const. $ 11[illegible] 528.00
			Winter shutdown Nov.15/63			
11-1(1) Lewis & Clark	On U.S. 12 from Idaho Line to Jct. U.S. 93 at Lolo	32.5	Gr.Base, Prime	99 July/64	133	We[illegible] Const. Co. $1,[illegible] 511.50
			Completed except for final cleanup. Suspend[illegible] for winter Nov. 7, 1963			
11-1(1) Lewis & Clark	On U.S. 12 from Idaho Line to Jct. U.S. 93 at Lolo	32.5	Bit. Plant Mix Surfacing Contract Awarded Jan. 28, [illegible]			We[illegible] Co. [illegible]
13-3(1) Columbia Falls Glacier Park	On U.S. 2, Bear Crk.Section 6 Mi. southeast of Glacier Co. Line, southwesterly toward Essex	4.1	Gr. Base, B.S.T.	90	97	W. [illegible]inson Const. $ [illegible].00
			Shutdown for wint[illegible]n October [illegible]			
59-2(1) Red Lodge-Cooke City	Wyoming Line - southerly on U.S. 212	8.7	Grade, Base, Plt. Mix Paving	71 Oct/[illegible]	73	Mc[illegible]lin, Inc. $982,[illegible]28.00
			Winter shutdown O[illegible] 9, 1963			
55-1(1) Ekalaka S 347(11)	On State Secondary Rte.323 4.5 Mi. SE of Ekalaka-SE	2.5	Grade, Base; Bit. Plt. Mix Paving	41	27	Wickens Bros. $ 486,018.00
			(Contract awarded by Sta[illegible] 6-28-63) Winter shutdown Dec. 9, 1963			($250,000 FH Funds) $74[illegible],375.80 Total Contract
ERFO 41(1)	On St.Rte.499, 7.1 mi.easterly from Jct.with St.Rte.287,easterly 15.3 mi. to Jct.with US Rte.191 thence southerly 1.2 mi. on US 191 toward W. Yellowstone		Grade Base, Bit. Plant Mix Paving	1 July/65	3	Earl McNutt Co. $1,301,453.28
			Winter shutdown January 7,1964			

B.S.T. - Bituminous Surface Treatment

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1964

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. $527,753.01	806.6' S. & C. Struct.	8/28/63	6/30/65	9/19/63	Fair	16	24
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	762.22' S.& C. Struct.	10/30/63	7/31/65	11/25/63	Good	13	15
I 90-1 (23) 75, I 90-2 (26) 78 & F 219 (19) Alberton-East and West Alberton-East & Missoula-Arlee	2.802	Huseby & Smith $3,625.90	Seeding	12/18/63	5/15/64	Not Started			
I 90-1 (24) 54 Superior-East	-----	N.A.Nelson Const. $449,454.72	757.4' Steel Bridge	2/26/64	8/31/65	Not Started			
I 90-1 (25) 59 Superior-East	-----	N.A.Nelson Const. $507,566.85	825.75' S.&C. Struct.	12/18/63	10/31/65	1/15/64	Fair	--	20
I-IG 90-1 (26) 66 Tarkio-East	-----	Waddell Const. $302,221.21	3 Structures	2/26/64	6/30/65	Not Started			
I-IG 90-1 (27) 65 U-1 I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-E.	6.590 3.670 0.894	Murphy Bros. $1,509,908.75	Gr.,Agg.Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	3/2/64	Fair	10	3
I-IG 90-1 (27) 65 U-2 & I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Mininger $53,409.70	Fencing	2/20/64	250 Cal. Days	Not Started			
I-IG 90-1 (29) 71 Tarkio-East	-----	Schultz & Lindsay $89,354.04	189.5' Prestress. OP	3/27/64	9/30/64	Not Started			
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Winter Shut.11/6/63		75
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	Winter Shut.12/21/63		49
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Poor		77
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	--	--	79
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg and Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	--	--	40

Division 11-30 - Continued									
I-IG 90-2 (14) 105 U-2 Van Buren St.,Missoula	-----	Hightower & Lubrecht $332,998.16	3 Overpasses	Subj. to approval by SH Engineer	6/30/65				
I 90-2 (14) 105 U-3	0.234	King & McLaughling	Gr.,Agg.Surf.,PMS, Dr.	11/27/63	6/15/64	2/10/64	Good	8	21
F 219 (18) & S 218 (7) Missoula Streets	0.982	$251,304.12	Signing, Signals, 65.0' Br. & Storm Sewer						
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson $655,716.64	Structures	2/20/63	9/30/64	5/14/63	--	7	73
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	12	58
I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Signing & Delineation	3/25/64	30 Cal. Days	Not Started			
I 90-2 (22) 108 Van Buren St.-Missoula	-----	Pew Const. Co. & Pew Bridge Co. $767,908.24	2 Dual Steel Struct.	6/26/63	5/31/65	7/9/63	Fair	16	17
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	--	--	58
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	11
I 90-2 (23) 110 Bonner-Interchange	-----	Hightower & Lubrecht $68,112.40	244.5' Underpass	7/24/63	5/31/64	8/26/63	Winter Shutdown		75
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Structures & Gr.,Agg. Surf., PMS & Dr.	3/25/64	350 Cal. Days	Not Started			
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Winter Shut.11/7/63		89
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. & Dr.	3/25/64	200 Cal. Days	Not Started			
S 407 (2) Alberton-Lolo-Hot Springs	0.263	H.Flechsing $252,393.70	Gr.,Agg.Surf.,Dr., & 456.9' S.&C. Str.	8/28/63	10/31/64	9/10/63	Poor	3	31
ROW S 413 (2) & ROW S 414 (2), Hall-E. & W.	4.361	Mininger Const. $3,161.60	Fencing	1/29/64	100 Cal. Days	Not Started			
S 413 (3) & S 414 (3) Hall-E. & W.	4.361	Maronick Const. $333,208.92	Gr.,Agg.Surf.,PMS, & 101.5' S.&C.Str.	1/30/64	200 Cal. Days	Not Started			
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	--	--	5
Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Agg.Surf.,RMS, Dr. & Structures	8/28/63	8/31/65	9/16/63	Poor	14	21
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	--	--	97

Division 12-30 - Kalispell - Continued

S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Agg.Surf. & PMS	1/29/64	140 Cal. Days	Not Started			
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. $1,377,696.54	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	350 Cal. Days	11/11/63	Fair	85	48

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (10) Boulder-Caldwell	3.662	R. J. Sundling & Son-Reshap.,Agg.Surf. $98,377.59	& PMS	3/25/64	120 Cal. Days	Not Started			
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Signing & 17.25' Jr.Gr.	5/22/63	330 Cal. Days	7/25/63 Sep.	Winter Shut.12/26/63		43
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	--	--	61
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.-	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Winter Shut.10/29/63		56
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte-Urban	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Winter Shut.12/9/63		92
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	-----	W.R.Cahoon $566,921.56	5 Structures	5/23/62	9/30/63	7/12/62	--	2	93
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	87
I-IG 15-2 (16) 126 U-4 Butte-Urban	-----	W.R.Cahoon $345,958.00	Dual 462.5' S.&C. OP	5/23/62	9/30/63	7/10/62	--	7	77
I-IG 15-2 (18) 131 U-1 Butte-No.	3.556	F & S Cont. $2,640,783.58	Gr.,Agg.Surf.,Cem. Stab.Base,PMS,Dr.,Sign.	2/26/64	450 Cal. Days	Not Started			
I-IG 15-2 (18) 131 U-2 Butte-No.	3.556	Sletten Const. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-East & West	5.751	Lewis Const. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	--	2	45
I 15-2 (20) 127 Butte-Urban	3.516	N.D.Robinson $4,130.38	Seeding	3/25/64	5/15/64	Not Started			
I 15-4 (11) 182 & I 90-6 (12) 309 Jeff. Co.Line & Sieben-No & So. & Rocky Canyon	28.239 5.275	N.D.Robinson $25,186.30	Seeding	7/24/63	4/30/64	12/2/63	--	--	2
I 15-4 (6) 186 U-5, Helena-No.	36.868	F. Tindall $148,226.36	Seal Coating	2/26/64	9/15/64	Not Started			

I 15-4 (9) 194 U-3, Helena Hill-Sieben, I 15-4 (12) 207 U-3, Sieben-No. & So., I-IG 90-6 (2) 309 U-3, Rocky Canyon, F 191 (19) U-2, Pablo-Kalispell & S 2 (15) U-2, Lake Helena-West

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1964

Division 21-30 - Continued

ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	7/18/63	--	--	80
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	--	--	89
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junct.-E. & W.	4.493	Peter Kiewit $1,988,113.75	Gr.,Agg.Surf.,Cem. Stab.Base, PMS & Dr.	12/27/62	400 Cal. Days	3/11/63	--	--	60
I-IG 90-4 (7) 205 U-2 Opportunity Junct.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	Fair	6	74
I-IG 90-4 (7) 205 U-3 Opportunity Junct.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	83
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. $1,059,830.39	Gr.,Agg.Surf.,Cem. Stab.Base,Conc.Pave., PMS, Dr. & Signing	12/18/63	400 Cal. Days	1/28/64	--	3	0
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	Not Started			
I 90-4 (8) 226 U-3 Butte-East	-----	Cahill-Mooney $63,662.39	254.5' Conc. UP	12/18/63	7/31/64	1/20/64	--	--	4
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Poor	10	78
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Agg.Surf.,Cem.Stab. Base,Conc.Pave. & Signing	7/24/63	250 Cal. Days	10/22/63	Winter Shut. 3/7/64		3
F 249 (15) Garrison-Helena	0.552	Winslow Const. $56 463.75	Gr.,Dr. & Slide Area Stabilization	10/30/63	100 Cal. Days	12/16/63	Completed 3/13/64		
F 264 (8) Townsend-W.S.Springs	6.394	Hilde Const. $697,672.86	Gr.,Agg.Surf.,PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Winter Shut.2/10/64		38
S 426 (3) Logan-Northwest	-----	Haggerty-Messmer $78,182.56	198.0' Prestress. Br.	3/25/64	8/31/64	Not Started			
SMP 2299-64 Jefferson & Lewis & Clark	-----	Helena Sand & Grav.	-Cr. & Stockpiling	1/29/64	180 Cal. Days	Not Started			

Division 22-30 - Bozeman

I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	--	14	78
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son	-Fencing	4/24/63	200 Cal. Days	5/31/63	--	--	60
IG 90-6 (11) 287 Logan-Manhattan	-----	Strandberg & Assoc. $116,568.21	-163.0' Conc. OP	11/20/63	7/31/64	3/11/64	Fair	5	2
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son $471,102.29	Gr.,Agg.Surf.,PMS, Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	--	--	53
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Agg.Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Resumed 3/9/64		4

Division 22-30 - Continued

S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Winter Shut.9/23/63	80

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.12/10/62	99
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207 Helena-No., Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $35,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	-- --	98
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-So.	2.088	F & S Cont. $2,388,727.75	Gr.,Agg.Surf.,PMS & Signing	1/31/63	450 Cal. Days	2/21/63	Poor --	74
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Winter Shut.11/20/63	31
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	-- --	85
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr.,Agg.Surf.,PMS, Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	Fair 70	50
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Poor	22
I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair 16	13
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,324,412.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Winter Shut.11/19/63	76
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-3 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	-- --	56
I 15-6 (6) 311 U I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started		
I 15-6 (7) 311 & I 15-7 (5) 312 Pershing-So. & Brady-No. & So.	1.030 10.535	Clark & Son $16,474.30	Seeding	11/20/63	5/15/64	Not Started		
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,002.71	Structure	10/24/62	9/30/63	6/19/63	Winter Shut.11/1/63	69
F 50 (10) & F 267 (13) Rogers Pass-Simms & Ovando-Rogers Pass	9.198	S.Birch, Inc. $243,943.85	Agg. Surf. & PMS	2/26/64	120 Cal. Days	Not Started		

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1964

Division 31-30 - Continued									
F 149 (19) & F 252 (15) Great Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	--	--	51
F 149 (20), F 395 (3) & F 353 (5), Great Falls-Ft. Benton & Gt. Falls Sts.	0.361	Cascade Elec. $52,069.99	Signing, Delineation & Traffic Devices	12/13/63	120 Cal. Days	Not Started			
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	--	--	21
F 238 (8) U-3, Wolf Creek-Augusta	21.502	Msla. Paving $47,504.46	Seal Coating	2/26/64	9/15/64	Not Started			
S 131 (3) U-2, Brady-East, & S 339 (9) U-2, Ft. Benton-Chester									
U 277 (6) & U388 (6) Gt. Falls Streets	2.416	Cascade Electric $179,611.09	Traffic Signs, Sign., Curbs, St.Widening & PMS	7/24/63	150 Cal. Days	8/21/63	--	--	76
F 388 (7) 10th Ave.So.-Gt. Falls	0.556	Rainbow Elec. $7,342.20	Lighting	12/30/63	6/30/64	Not Started			
Division 32-30 - Havre									
I 15-8 (11) 383 U-1 Pondera Co.-Can. Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Winter Shut.12/3/63		59
I 15-8 (11) 383 U-2 Pondera Co.-Can. Line	4.483	P.&D.Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Winter Shut.10/7/63		72
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	--	--	57
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.92	Structures	5/22/63	11/31/63	6/17/63	Winter Shut.12/5/63		96
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Winter Shut.12/5/63		80
I 15-8 (15) & I 15-8 (16) 383 Shelby-Oilmont	12.008 4.483	Tschache Bros. $33,068.50	Seeding	12/18/63	5/15/64	Not Started			
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Agg.Surf.,PMS, Dr. & Widen 1 TT Br.	3/25/64	200 Cal. Days	Not Started			
F 152 (7) U-2 Harlem-Dodson	-----	Riklin Const. $153,340.08	213.0' Br. & SPP	10/30/63	8/31/64	12/4/63	Fair	18	32
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Winter Shut.12/3/63		70
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	Winter Shut. 11/19/63		76
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	160 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1964

Division 32-30 - Continued									
S 307 (14) Stanford-Geraldine	6.073	Cave Const. Inc. $337,957.73	Gr.,Agg.Surf.,PMS, Dr. & Widen. of 3 Brs.	12/16/63	220 Cal. Days	Not Started			
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc.Br.,Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	Good	9	55
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut.12/3/63		1
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	Winter Shut.12/8/63		97
DISTRICT FOUR - GLENDIVE									
Division 41-30 - Glendive									
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Signing,Gr.,Agg.Surf., PMS, Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Winter 12/9/63		9
I 94-6 (8) 221 U-2 Wibaux Co. Line-West	12.764	J.C.Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	Not Started			
I 94-7 (6) 233 Wibaux-East & West	15.220	N.D.Robinson $15,334.70	Seeding	7/24/63	4/30/64	Not Started			
F 245 (16) Glendive-Widney	5.272	Gus M. Albert $455,184.04	Gr.,Agg.Surf.,PMS, Dr. & 11.5' Br.	11/20/63	220 Cal. Days	3/9/64	--	4	1
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Winter Shut.11/14/63		8
ROW S 318 (3) & ROW S 347 (10) Alzada-Ekalaka	8.195	Bohleen Const. $1,991.00	Fencing	8/28/63	150 Cal. Days	10/2/63	Winter Shut.11/21/63		70
S 318 (4), S 347 (11) & FHP 55-1 (1) Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Winter Shut.12/6/63		41
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' TT Br.	8/28/63	200 Cal. Days	9/16/63	Winter Shut.12/10/63		75
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Winter Shut.11/5/63		96
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Winter Shut.11/20/63		67
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198.904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	--	--	74
S 401 (3) U-2 Plevna-Willard	-----	Walter Mackin $82,961.72	2-131.5' Brs.	7/24/63	6/30/64	10/2/63	--	--	61
SMP 1399-64, Carter, Dawson, Fallon, Garfield, McCone & Wibaux	-----	Richardson Const. $207,630.00	Cr. & Stockpiling	3/25/64	11/30/64	Not Started			

MONTHLY CONSTRUCTION REPORT
MONTH ENDING MARCH 31, 1964

Division 42-30 - Wolf Point									
S 15 (10)	15.005	Schultz & Lindsay	PMS	1/29/64	120 Cal.	Not Started			
Poplar-Flaxville		$220,741.03			Days				
F 144 (8), Glasgow-Nashua		Tschache Bros.	Seeding	8/28/63	4/30/64	9/29/63	Winter		79
F 153 (9), Dodson-Malta	48.746	$21,098.15					Shut.12/9/63		
F 193 (13), Medicine Lake-Antelope									
F 315 (17) & F 315 (18), Van Norman-Glasgow									
S 200 (5)	13.153	Hilling Const.	Agg.Surf. & PMS	6/26/63	200 Cal.	7/15/63	Winter		88
Froid-West		$224,581.28			Days		Shut.9/11/63		
S 368 (17)	8.673	Gus M. Albert	Agg.Surf.,PMS & Seal	6/26/63	250 Cal.	9/11/63	Winter		65
Glasgow-Opheim-Can.Line		$279,870.50			Days		Shut.11/8/63		
S 417 (3)	7.292	Hilling Const.	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	200 Cal.	Not Started			
Antelope-Coalridge		$352,565.66			Days				
S 418 (3)	0.747	F.L.Flynn	244.5' Br.,Gr.,Agg.	12/18/63	8/31/64	Not Started			
Poplar-No. & East		$149,403.62	Surf. & Dr.						
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
I 90-7 (8) 387 U-1 &	5.915	S.Arkwright	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal.	5/21/62	Fair	30	67
I 90-8 (12) 388 U-1		$1,004,665.33			Days				
Reed Point-East & West									
I 90-7 (8) 387 U-3 &	10.547	Clair Boulet	Fencing	4/6/62	300 Cal.	5/8/62	--	--	47
I-IG 90-8 (12) 388 U-4		$81,017.00			Days				
Reed Point-East & West									
I 90-7 (11) 387 &	10.547	Tschache Brs.	Sign. & Delineation	4/24/63	150 Cal.	Not Started			
I 90-8 (18) 388		$16,936.62			Days				
Reed Point-East & West									
I 90-8 (11) 444	0.071	W.P.Roscoe	Structures	9/25/62	11/30/63	11/6/62	Poor	3	24
West Billings Interchange		$249,092.12							
I-IG 90-8 (12) 388 U-2	4.633	S.Arkwright	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal.	6/4/62	Fair	28	77
Reed Point-East		$1,046,792.32			Days				
I-IG 90-8 (17) 433 U-1 &	5.282	Schultz & Lindsay	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal.	3/12/63	Poor	--	54
F 134(6),Laurel-Mossmain	0.664	$1,975,465.46			Days				
I-IG 90-8 (17) 433 U-2	-----	Cop Const.	Structure	1/31/63	6/30/64	2/25/63	Poor	10	78
Laurel-Mossmain		$525,214.14							
I-IG 90-8 (17) 433 U-3	5.252	Grand Fence Co.	Fencing	1/31/63	200 Cal.	4/15/63	--	--	44
Laurel-Mossmain		$38,985.00			Days				
I 90-8 (19) 443 U-1	1.168	Long Const. Co.	Sign. & Delineation,	9/25/63	350 Cal.	10/21/63	Fair	29	14
West Billings Inter.		$1,347,355.79	Gr.,Agg.Surf. & PMS		Days				
I 90-8 (25)43,Laurel-NE	6.137								
F 228 (19) U1,W.Blgs.	0.422								
S-SG 192 (4) U1,Kings Ave	0.958								

Division 51-30 - Continued									
I 90-8 (19) 443 U-2,West Billings Interch.	1.168	U.S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	Not Started			
F 228 (19) U-2, Laurel-Blgs. & S-SG 192 (4) U-2 Kings Ave.	0.522 0.958								
I 94-1 (7) 50,Custer-E. I 94-2 (7) 51, Big Horn-Hysham F 114 (6), Hysham-Conn.	19.972	Tschache Bros. $26,608.11	Sign. & Delineation	3/25/64	30 Cal. Days	Not Started			
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	--	--	53
I 94-2 (5) 55 U-2 Big Horn-East	6.434	W.Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	96
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-West	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	--	--	73
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	--	--	69
S 129 (8) Columbus-Rapelje	7.003	Empire Sand $485,225.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/ 63	380 Cal. Days	4/15/63	Winter Shut.10/24/63		96
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Struc.	9/25/62	9/30/63	11/2/63	Fair	4	45
SG 192 (5) Kings Ave. Road-West	-----	Cop Const. $120,205.84	Dual 189.5' Conc. OP	2/26/64	9/31/64	3/17/64	--	--	1
S 192 (7) Kings Ave. Road-West	3.233	Schultz & Lindsay $147,458.93	Gr.,Agg.Surf.,PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	Poor	-	14
F 228 (21) West Urban-Billings	1.466	Yellowstone Elec. $68,224.92	Traffic Signs,Signals & Lighting	10/30/63	5/31/64	2/19/64	Poor	7	4
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	Fair	10	76
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	--	--	96
SMP 0299-63, Big Horn, Stillwater & Yellowstone	-----	Empire Sand $108,250.00	Cr. & Stockpiling	10/30/63	4/30/64	11/15/63	--	--	91
District 52-30 - Miles City									
I 94-3 (8) 114 Hathaway-East & West	35.116	N.D.Robinson $24,603.00	Seeding Projects	7/24/63	4/30/64	3/19/64	--	4	1
I 94-4 (11) 119,M.City-E. & W. F 135 (18), Forsyth-M.City & F 86 (22), M.City-No.Dak.Line									
I 94-4 (13) 136 Miles City-East & West	0.502	Peter Kiewit $97,204.35	Channel Change	12/18/63	90 Cal. Days	1/8/64	Good	6	99

Division 52-30 - Continued									
F 157 (16) U-3 Miles City-Jordan S 68 (5) U-2, Hiler-Winifred-Big Sandy S 259 (2) U-2, Rosebud-Cartersville-East	27.044	Asphalt Paving $51,983.83	Seal Coating	2/26/64	9/15/64	Not Started			
F 157 (19) Miles City-Jordan	10.937	Peter Kiewit $717,294.53	Gr.,Agg.Surf.,PMS, Dr. & Structures	5/29/63	300 Cal. Days	6/17/63	Resumed 3/9/63	2	86
SMP 0699-63 Custer, Powder River & Rosebud	-----	Empire Sand $230,458.00	Cr. & Stockpiling	11/20/63	200 Cal. Days	2/12/64	Fair	25	41
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
S 18 (6) Two Dot-So.	7.341	Nilson-Smith $343,720.62	111.5' Br. & Gr.,Agg. Surf.,PMS & Dr.	12/18/63	200 Cal. Days	Not Started			
F 33 (6) & F 108 (9) Billings-Roundup & Roundup-South	8.039	S.Arkwright $1,228,482.56	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	--	--	21
S 121 (4) Utica-Hobson	1.027 11.616	F.Tindall $284,918.43	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Winter Shut.9/13/63		96
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Son $835,388.26	Gr.,Agg.Surf.,PMS & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Winter Shut.11/3/63		73
SMP 2399-63 Fergus, Judith Basin, Meagher, Musselshell, Petroleum & Wheatland	-----	F.Tindall $233,454.00	Cr. & Stockpiling	5/22/63	275 Cal. Days	9/24/63	--	--	73
SMP 208-3211-02 Lewistown	-----	Palmer Const. $195,255.00	Office & Shop	6/18/63	12/20/63	8/21/63	--	--	99

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

MARCH 30-1964

PROJECT	LOCATION	LENGTH	TYPE WORK	% WORK COMPLETED AND EST. COMPLETION DATE	PERCENT TIME USED	CONTRACTOR & CONTRACT AMOUNT
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing	97 June/64	88	N. D. Robinson Const. $ 117,528.00
			Winter shutdown Nov.15/63			
11-1(1) Lewis & Clark	On U.S. 12 from Idaho Line to Jct. U.S. 93 at Lolo	32.5	Gr.Base, Prime	99 July/64	133	Weaver Const. Co. $1,230,511.50
			Completed except for final cleanup. Suspended for winter Nov.7,1963			
13-3(1) Columbia Falls Glacier Park	On U.S. 2, Bear Crk.Section 6 Mi, southeast of Glacier Co. Line, southwesterly toward Essex	4.1	Gr. Base, B.S.T.	90	97	N. D. Robinson Const. $ 228,703.00
			Shutdown for winter on October 18.			
59-2(1) Red Lodge-Cooke City	Wyoming Line - southerly on U.S. 212	8.7	Grade, Base, Plt. MixPaving	71 Oct/64	73	McLaughlin, Inc. $ 982,628.00
			Winter shutdown Oct.29,1963			
55-1(1) Ekalaka S 347(11)	On State Secondary Rte.323 4.5 Mi. SE of Ekalaka-SE	2.5	Grade, Base, Bit. Plt. Mix Paving	41	27	Wickens Bros. $ 486,018.00 ($250,000 FH Funds) $746,575.80 Total Contract
			Contract awarded by State 8-28-63. Winter shutdown Dec. 9, 1963			
ERFO 41(1)	On St.Rte.499,7.1 mi.easterly from Jct.withSt.Rte.287,easterly 15.3 mi. to Jct.with US Rte.191 thence southerly 1.2 mi. on US191 toward W. Yellowstone	16.5	Grade Base, Bit. Plant Mix Paving	1 July/65	3	Earl McNutt Co. $1,301,453.28
			Winter shutdown	January 7,1964		
11-1(1) Lewis & Clark	On US 12 from Idaho Line to Jct. U.S. 93 at Lolo	32.5	Bit. Plant Mix Surf.			Western Paving Co. $ 699,456.06 Proceed notice not issued due to adverse weather.
			Contract awarded January 20, 1964			

B.S.T. Bituminous Surface Treatment

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1964

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. $527,753.01	806.6' S. & C. Struct.	8/28/63	6/30/65	9/19/63	Fair	7	31
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	76.22' S. & C. Struct.	10/30/63	7/31/65	11/25/63	Good	13	22
I 90-1 (23) 75, I 90-2 (26) 78 & F 219 (19) Alberton-East and West Alberton-East & Missoula-Arlee	2.802	Huseby & Smith $3,625.90	Seeding	12/18/63	5/15/64	4/20/64	--	--	--
I 90-1 (24) 54 Superior-East	-----	N.A.Nelson Const. $449,454.72	757.4' Steel Bridge	2/26/64	8/31/65	Not Started			
I 90-1 (25) 59 Superior-East	-----	N.A.Nelson Const. $507,566.85	825.75' S.&C. Struct.	12/18/63	10/31/65	1/15/64	Fair	15	27
I-IG 90-1 (26) 66 Tarkio-East	-----	Waddell Const. $302,221.21	3 Structures	2/26/64	6/30/65	4/27/64	Good	4	1
I-IG 90-1 (27) 65 U-1 I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-East	6.590 3.670 0.894	Murphy Bros. $1,509,908.75	Gr.,Agg.Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	3/2/64	Fair	25	7
I-IG 90-1 (27) 65 U-2 & I-IG 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Mininger $53,409.70	Fencing	2/20/64	250 Cal. Days	Not Started			
I-IG 90-1 (29) 71 Tarkio-East	-----	Schultz & Lindsay $89,354.04	189.5' Prestress. OP	3/27/64	9/30/64	Not Started			
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Winter Shut.11/6/63		75
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	Winter Shut.12/21/63		49
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	14	84
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Fair	44	83
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg and Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	Fair	1	65

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1964

Division 11-30 - Continued

I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Agg.Surf.,Cem.Base Stab.,PCC, PMS, Dr., Sign.,Light.& S&C UP	Subj. to BPR Concurrence	450 Cal. Days				
I-IG 90-2 (14) 105 U-2 Van Buren St.,Missoula	-----	Hightower & Lubrecht $332,998.16	3 Overpasses	4/8/64	6/30/65	4/21/64	Fair	4	0
I 90-2 (14) 105 U-3, F 219 (18) & S 218 (7) Missoula Streets	0.234 0.982	King & McLaughlin $251,304.12	Gr.,Agg.Surf.,PMS, Dr. Sign.,Signals, 65.0' Br. & Storm Sewer	11/27/63	6/15/64	2/10/64	Good	23	46
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	Subj. to BPR Conc.	250 Cal. Days				
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson $655,716.64	Structures	2/20/63	9/30/64	5/14/63	--	18	74
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	17	69
I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Signing & Delineation	3/25/64	30 Cal. Days	Not Started			
I 90-2 (22) 108 Van Buren St.-Missoula	-----	Pew Const. Co. & Pew Bridge Co. $767,908.24	2 Dual Steel Struct.	6/26/63	5/31/65	7/9/63	Fair	15	33
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Fair	24	62
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Fair	1	25
I 90-2 (23) 110 Bonner-Interchange	-----	Hightower & Lubrecht $68,112.40	244.5' Underpass	7/24/63	5/31/64	8/26/63	Fair	7	77
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Structures & Gr.,Agg. Surf., PMS & Dr.	3/25/64	350 Cal. Days	4/6/64	Fair	20	4
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Winter Shut.11/7/63		89
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. & Dr.	3/25/64	200 Cal. Days	4/22/64	--	6	0
S 407 (2) Alberton-Lolo Hot Springs	0.263	H.Flechsing $252,393.70	Gr.,Agg.Surf.,Dr., & 456.9' S.&C. Str.	8/28/63	10/31/64	9/10/63	Good	10	70
ROW S 413 (2) & ROW S 414 (2), Hall-E. & W.	4.361	Mininger Const. $3,161.60	Fencing	1/29/64	100 Cal. Days	4/7/64	Fair	2	70
S 413 (3) & S 414 (3) Hall-E. & W.	4.361	Maronick Const. $333,208.92	Gr.,Agg.Surf.,PMS & 101.5' S.&C. Str.	1/30/64	200 Cal. Days	4/6/64	Fair	14	10
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	--	--	5

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1964

Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Agg.Surf.,RMS, Dr. & Structures	8/28/63	8/31/65	9/16/63	Fair	19	27
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	5	97
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Agg. Surf. & PMS	1/29/64	140 Cal. Days	Not Started			
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. $1,377,696.54	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	350 Cal. Days	11/11/63	Fair	95	60
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
S 9 (10) Boulder-Caldwell	3.662	R.J.Sundling & Son $98,377.59	Reshap.,Agg.Surf. & PMS	3/25/64	120 Cal. Days	Not Started			
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Signing & 17.25' Jr.Gr.Sep.	5/22/63	330 Cal. Days	7/25/63	Resumed 4/8/64		43
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	Good	12	76
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Winter Shut.10/29/63		56
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte-Urban	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Winter Shut.12/9/63		92
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte=Urban	-----	W.R.Cahoon $566,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Fair	5	93
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	Good	2	93
I-IG 15-2 (16) 126 U-4 Butte-Urban	-----	W.R.Cahoon $345,958.00	Dual 462.5' S.&C. OP	5/23/62	9/30/63	7/10/62	Fair	9	78
I-IG 15-2 (18) 131 U-1 Butte-No.	3.556	F & S Cont. $2,640,783.58	Gr.,Agg.Surf.,Cem. Stab.Base,PMS,Dr.,Sign. & OP	2/26/64	450 Cal. Days	4/9/64	--	13	0
I-IG 15-2 (18) 131 U-2 Butte-No.	3.556	Sletten Const. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-East & West	5.751	Lewis Const. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	Fair	4	49
I 15-2 (20) 127 Butte-Urban	3.516	N.D.Robinson $4,130.38	Seeding	3/25/64	5/15/64	Not Started			
I 15-4 (11) 182 & I 90-6 (12) 309 Jeff. Co. Line & Sieben-No. & So. & Rocky Canyon	28.239 5.275	N.D.Robinson $25,186.30	Seeding	7/24/63	4/30/64	12/2/63	--	--	2

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1964

Division 21-30 - Continued									
I 15-4 (6) 186 U-5 Helena-No.	36.868	F.Tindall $148,226.36	Seal Coating	2/26/64	9/15/64	Not Started			
I 15-4 (9) 194 U-3, Helena Hill-Sieben, I 15-4 (12) 207 U-3, Sieben-No. & So., I-IG 90-6 (2) 309 U-3, Rocky Canyon, F 191 (19) U-2, Pablo-Kalispell & S 2 (15) U-2, Lake Helena-West									
ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	7/18/63	Completed 4/15/64		
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	Good	9	97
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junct.-E. & W.	4.493	Peter Kiewit $1,988,113.75	Gr.,Agg.Surf.,Cem. Stab.Base, PMS & Dr.	12/27/62	400 Cal. Days	3/11/63	Fair	36	60
I-IG 90-4 (7) 205 U-2 Opportunity Junct.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	Fair	6	78
I-IG 90-4 (7) 205 U-3 Opportunity Junct.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	Fair	2	86
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. $1,059,830.39	Gr.,Agg.Surf.,Cem. Stab.Base,Conc.Pave., PMS, Dr. & Signing	12/18/63	400 Cal. Days	1/28/64	Fair	25	8
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	Not Started			
I 90-4 (8) 226 U-3 Butte-East	-----	Cahill-Mooney $63,662.39	254.5' Conc. UP	12/18/63	7/31/64	1/20/64	--	--	4
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Fair	22	82
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Agg.Surf.,Cem.Stab. Base, Conc.Pave. & Signing	7/24/63	250 Cal. Days	10/22/63	Winter Shut.3/7/64		3
F 264 (8) Townsend-W.S.Springs	6.394	Hilde Const. $697,672.86	Gr.,Agg.Surf.,PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Good	16	45
S 426 (3) Logan-Northwest	-----	Haggerty-Messmer $78,182.56	198.0' Prestress.Br.	3/25/64	8/31/64	4/14/64	--	7	0
SMP 2299-64 Jefferson & Lewis & Clark	-----	Helena Sand & Grav.-Cr. & Stockpiling		1/29/64	180 Cal. Days	Not Started			
Division 22-30 - Bozeman									
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	Good	14	81
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son-Fencing $30,287.25		4/24/63	200 Cal. Days	5/31/63	--	--	60
IG 90-6 (11) 287 Logan-Manhattan	-----	Strandberg & Assoc.-163.0' Conc. Op $116,568.21		11/20/63	7/31/64	3/11/64	Fair	3	8

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1964

Division 22-30 - Continued									
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP, Dual 244.5' UP, Gr., Agg.Surf., Cem.Stab.Base, PMS, Conc. Pave. & Dr.	Subj. to BPR Conc.	450 Cal. Days				
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	Subj. to BPR Conc.	250 Cal. Days				
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son $471,102.29	Gr., Agg.Surf., PMS, Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	Good	53	77
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr., Agg.Surf., Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Good	18	13
S 370 (15) Bozeman-Wilsall	6.736	R. J. Sundling $386,262.07	Gr., Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Winter Shut.9/23/63		80
DISTRICT THREE - GREAT FALLS									
Division 31-30 - Great Falls									
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Completed 3/30/64		
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207 Helena-No., Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $35,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	--	--	98
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-So.	2.088	F & S Cont. $2,388,727.75	Gr., Agg.Surf., PMS & Signing	1/31/63	450 Cal. Days	2/21/63	Fair	43	78
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Winter Shut.11/20/63		31
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Fair	7	85
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr., Agg.Surf., PMS, Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	Fair	43	52
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Poor	4	23
I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	10	14
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,324,412.36	Gr., Agg.Surf., PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Resumed 4/13/64	16	77
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-3 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Resumed 4/13/64	2	61

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1964

Division 31-20 - Continued									
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-6 (7) 311 & I 15-7 (5) 312 Pershing-So. & Brady-No. & So.	1.030 10.535	Clark & Son $16,474.30	Seeding	11/20/63	5/15/64	4/10/64	Poor	2	10
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,002.71	Structure	10/24/62	9/30/63	6/19/63	Winter Shut.11/1/63	9	71
F 50 (10) & F 267 (13) Rogers Pass-Simms & Ovando-Rogers Pass	9.198	S.Birch,Inc. $243,943.85	Agg.Surf. & PMS	2/26/64	120 Cal. Days	Not Started			
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Agg.Surf.,PMS, Dr. & Widen 1 TT Br.	3/25/64	200 Cal. Days	Not Started			
F 149 (19) & F 252 (15) Great Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	Fair	23	55
F 149 (20), F 395 (3) & F 353 (5), Great Falls Ft. Benton & Gt. Falls Sts.	0.361	Cascade Elec. $52,069.99	Signing, Delineation & Traffic Devices	12/13/63	120 Cal. Days	4/14/64	--	--	9
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	Fair	3	27
F 238 (8) U-3, Wolf Creek-Augusta	21.502	Msla. Paving $47,504.46	Seal Coating	2/26/64	9/15/64	Not Started			
S 131 (3) U-2, Brady-East, & S 339 (9) U-2, Ft. Benton-Chester									
U 277 (6) & U 388 (6) Great Falls Streets	2.416	Cascade Electric $179,611.09	Traffic Signs, Sign., Curbs,St.Widening & PMS	7/24/63	150 Cal. Days	8/21/63	Fair	11	76
F 388 (7) 10th Ave.So.-Gt.Falls	0.556	Rainbow Elec. $7,342.20	Lighting	12/30/63	6/30/64	Not Started			
Division 32-30 - Havre									
I 15-8 (11) 383 U-1 Pondera Co.-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Fair	33	91
I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P.& D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Winter Shut.10/7/63		72
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	--	--	57
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.92	Structures	5/22/63	11/31/63	6/17/63	Winter Shut.12/5/63		96
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Winter Shut.12/5/63		80
I 15-8 (15) 357 & I 15-8 (16) 383 Shelby-Oilmont	12.008 4.483	Tschache Bros. $33,068.50	Seeding	12/18/63	5/15/64	4/20/64	--	--	--

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1964

Division 32-30 - Continued									
F 152 (7) U-2 Harlem-Dodson	-----	Riklin Const. $153,340.08	213.0' Br. & SPP	10/30/63	8/31/64	12/4/63	Fair	8	49
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	Subj. to BPR Conc.	200 Cal. Days				
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Winter Shut.12/3/63		70
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	Fair	5	77
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Fair	8	7
S 307 (14) Stanford-Geraldine	6.073	Cave Const. Inc. $337,957.73	Gr.,Agg.Surf.,PMS, Dr. & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Good	21	8
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc.Br.,Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	Good	6	60
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Poor	15	3
SMP 1899-62, Blaine, Choteau, Glacier, Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	Completed 4/28/64		
DISTRICT FOUR - GLENDIVE									
Division 41-30 - Glendive									
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Signing,Gr.,Agg.Surf., PMS, Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Good	116	18
I 94-6 (8) 221 U-2 Wibaux Co. Line-West	12.764	J.C.Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	4/13/64	Good	5	43
I 94-7 (6) 233 Wibaux=East & West	15.220	N.D.Robinson $15,334.70	Seeding	7/24/63	4/30/64	4/22/64	Fair	12	7
F 245 (16) Glendive-Sidney	5.272	Gus M. Albert $455,184.04	Gr.,Agg.Surf.,PMS, Dr. & 11.5' Br.	11/20/63	220 Cal. Days	3/9/64	Fair	32	23
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Fair	10	12
ROW S 318 (3) & ROW S 347 (10) Alzada-Ekalaka	8.195	Bohleen Const. $1,991.00	Fencing	8/28/63	150 Cal. Days	10/2/63	Completed 4/28/64		
S 318 (4), S 347 (11) & FHP 55-1(1),Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Good	28	50

Division 41-30 - Continued									
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' TT Br.	8/28/63	200 Cal. Days	9/16/63	--	--	75
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Winter Shut.11/5/63		96
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Resumed 4/21/64		
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198,904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	Good	14	95
S 401 (3) U-2 Plevna-Willard	-----	Walter Mackin $82,961.72	2-131.5' Brs.	7/24/63	6/30/64	10/2/63	Good	5	62
SMP 1399-64, Carter, Dawson, Fallon, Garfield. McCone & Wibaux	-----	Richardson Const. $207,630.00	Cr. & Stockpiling	3/25/64	11/30/64	4/20/64	Good	20	7
Division 42-30 - Wolf Point									
S 15 (10) Poplar-Flaxville	15.005	Schultz & Lindsay $220,741.03	PMS	1/29/64	120 Cal. Days	Not Started			
F 144 (8), Glasgow-Nashua F 153 (9), Dodson-Malta F 193 (13), Medicine Lake-Antelope F 315 (17) & F 315 (18), Van Norman-Glasgow	48.746	Tschache Bros. $21,098.15	Seeding	8/28/63	4/30/64	9/29/63	Completed		
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Winter Shut.9/11/63		88
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gus M. Albert $279,870.50	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	9/11/63	Winter Shut.11/8/63		65
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	Fair	19	2
S 418 (3) Poplar-No. & East	0.747	F.L.Flynn $149,403.62	244.5' Br.,Gr.,Agg. Surf. & Dr.	12/18/63	8/31/64	4/10/64	Fair	9	4
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
I 90-7 (8) 387 U-1 & I 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	--	--	69
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	47
I 90-7 (11) 387 & I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Brs. $16,936.62	Signing & Delineation	4/24/63	150 Cal.	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Good	10	32

Division 51-30 - Continued

I-IG 90-8 (12) 388 U-2	4.633	S.Arkwright	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal.	6/4/62	Fair	20	81
Reed Point-East		$1,046,792.32			Days				
I-IG 90-8 (17) 433 U-1 &	5.282	Schultz & Lindsay	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal.	3/12/63	Fair	60	60
F 134(6),Laurel-Mossmain	0.664	$1,975,465.46			Days				
I-IG 90-8 (17) 433 U-2	-----	Cop Const.	Structure	1/31/63	6/30/64	2/25/63	Good	25	84
Laurel-Mossmain		$525,214.14							
I-IG 90-8 (17) 433 U-3	5.252	Grand Fence Co.	Fencing	1/31/63	200 Cal.	4/15/63	--	--	44
Laurel-Mossmain		$38,985.00			Days				
I 90-8 (19) 443 U-1	1.168	Long Const. Co.	Sign. & Delineation,	9/25/63	350 Cal.	10/21/63	Fair	48	19
West Billings Inter.		$1,347,355.79	Gr.,Agg.Surf. &I PMS		Days				
I 90-8 (25)43,Laurel-NE	6.137								
F 228 (19) U1,W.Blgs.	0.422								
S-SG 192 (4) U1,Kings Ave.	0.958								
I 90-8 (19) 443 U-2,W.	1.168	U.S.Steel Corp.	Fencing	9/25/63	180 Cal.	4/24/64	--	2	1
Billings Interch.		$28,124.13			Days				
F 228 (19) U-2,Laurel-	0.522								
Blgs. & S-SG 192 (4) U-2	0.958								
Kings Ave.									
I 90-8 (24) 433 &	5.943	Midland Elec.	Signing & Delineation	4/29/64	30 Cal.	Not Started			
F 134 (7),Laurel-Mossmain		$50,705.43			Days				
& Laurel-South									
I 94-1 (7) 50,Custer-E.	19.972	Tschache Bros.	Signing & Delineation	3/25/64	30 Cal.	Not Started			
I 94-2 (7) 51, Big Horn-Hysham		$26,608.11			Days				
F 114 (6), Hysham-Conn.									
I 94-2 (5) 55 U-1	6.434	S.Arkwright	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal.	10/27/62	--	--	53
Big Horn-East		$1,663,818.19			Days				
I 94-2 (5) 55 U-2	6.434	W.Mackin	Fencing	9/25/62	250 Cal.	10/26/62	--	--	96
Big Horn-East		$40,494.50			Days				
I 94-2 (6) 61 U-1 &	5.638	Richardson Const.	Gr.,Agg.Surf.,PMS,	1/31/63	400 Cal.	3/13/63	--	--	73
F 114 (5),Hysham-West		$1,060,329.51	Dr. & 143.0' OP		Days				
I 94-2 (6) 61 U-2	5.638	Bohleen Const.	Fencing	1/31/63	200 Cal.	4/4/63	--	--	69
Hysham-West		$40,997.50			Days				
S 129 (8)	7.003	Empire Sand	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	380 Cal.	4/15/63	Winter		96
Columbus-Rapelje		$485,225.69			Days		Shut.10/24/63		
S 192 (3)	0.033	W.P.Roscoe	Dual 174.5' Struc.	9/25/62	9/30/63	11/2/63	Good	9	62
Kings Ave. Road-West		$90,768.90							
SG 192 (5)	-----	Cop Const.	Dual 189.5' Conc.OP	2/26/64	9/30/64	3/17/64	Fiar	4	11
Kings Ave.Road-West		$120,205.84							
S 192 (7)	3.233	Schultz & Lindsay	Gr.,Agg.Surf.,PMS & Dr.	12/18/63	180 Cal.	3/9/64	Fair	14	35
Kings Ave. Road-West		$147,458.93			Days				
E 228 (21)	1.466	Yellowstone Elec.	Traffic Signs,Signals	10/30/63	5/31/64	2/19/64	Poor	6	8
West Urban-Billings		$68,224.92	& Lighting						

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1964

Division 51-30 - Continued									
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	Good	27	90
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	--	--	96
SMP 0299-63,Big Horn, Stillwater & Yellowstone	-----	Empire Sand $108,250.00	Cr. & Stockpiling	10/30/63	4/30/64	11/15/63	--	--	91
Division 52-30 - Miles City									
I 94-3 (8) 114 Hathaway-East & West	35.116	N.D.Robinson $24,603.00	Seeding Projects	7/24/63	4/30/64	3/19/64	Good	15	95
I 94-4 (11) 119,M.City-E. & W.									
F 135 (18), Forsyth-M.City & F 86 (22),M.City-No.Dak. Line									
I 94-4 (13) 136 Miles City-East & West	0.502	Peter Kiewit $97,204.35	Channel Change	12/18/63	90 Cal. Days	1/8/64	Completed 3/31/64		
F 157 (16) U-3 Miles City-Jordan	27.044	Asphalt Paving $51,983.83	Seal Coating	2/26/64	9/15/64	Not Started			
S 68 (5) u2-, Hilger-Winifred-Big Sandy									
S 259 (2) U-2, Rosebud-Cartersville-East									
F 157 (19) Miles City-Jordan	10.937	Peter Kiewit $717,294.53	Gr.,Agg.Surf.,PMS, Dr. & Structures	5/29/63	300 Cal. Days	6/17/63	--	--	86
SMP 0699-63 Custer, Powder River & Rosebud	-----	Empire Sand. $230,458.00	Cr. & Stockpiling	11/20/63	200 Cal. Days	2/12/64	Fair	10	69
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
F 8 (11) & F 239 (13) Wilsall-W.S.Spgs. & W.S.Spgs.-Harlowton	7.355	S.Birch, Inc. $736,618.65	Gr.,Agg.Surf.,PMS, Dr., Widen 25.0' Br. & Conc. Pave.	Subj. to BPR Conc.	300 Cal. Days				
S 18 (6) Two Dot-So.	7.341	Nilson-Smith $343,720.62	111.5' Br. & Gr.,Agg. Surf.,PMS & Dr.	12/18/63	200 Cal. Days	4/2/64	Poor	--	1
F 33 (6) & F 108 (9) Billings=Roundup & Roundup-South	8.039	S.Arkwright $1,228,482.56	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	--	--	27
S 121 (4) Utica-Hobson	1.027 11.616	F.Tindall $284,918.43	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Winter Shut.9/13/63		96
F 235(25) & F 235(31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Son $835,388.26	Gr.,Agg.Surf.,PMS & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Resumed 4/20/64		73
SMP 2399-63,Fergus,J.Basin, Meagher, Musselshell,Petroleum & Wheatland'	---	F.Tindall $233,454.00	Cr. & Stockpiling	5/22/63	275 Cal.	9/24/63	--	--	89
SMP 208-3211-02 Lewistown	-----	Palmer Const. $195,255.00	Office & Shop	6/18/63	12/20/63	8/21/63	--	--	99

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

Project	Location	Length	Type Work	May 1, 1964 % Work Completed And Est. Completion Date	Percent Time Used	Contractor & Contract Amount
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing Winter shutdown	97 June/64 Nov. 15/63	88	N. D. Robinson Const. $ 117,528.00
11-1(1) Lewis & Clark	On US 12 from Idaho Line to Jct. US 93 at Lolo	32.5	Gr. Base, Prime Completed except for final cleanup. Suspended for winter Nov. 7/63	99 July/64	133	Weaver Const. Co. $1,230,511.50
13-3(1) Columbia Falls Glacier Park	On US 2, Bear Crk. Section 6 Mi. southeast of Glacier Co. Line, southwesterly toward Essex	4.1	Gr. Base, B.S.T. Shutdown for winter on Oct. 18	90	97	N. D. Robinson Const. $ 228,703.00
59-2(1) Red Lodge - Cooke City	Wyoming Line - southerly on US 212	8.7	Grade, Base, Plt. Mix Paving Winter shutdown	71 Oct/64 Oct. 29/63	73	McLaughlin, Inc. $ 982,628.00
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323 4.5 Mi. SE of Ekalaka - SE	2.5	Grade, Base, Bit. Plt. Mix Paving Contract awarded by State 8-28-63 Winter shutdown Dec. 9, 1963	41	27	Wickens Bros. $ 486,018.00 ($250,000 FH Funds) $746,575.80 Total Contract
ERFO 41(1)	On St.Rte.499,7.1 mi. easterly from Jct. with St. Rte.287,easterly 15.3 mi. to Jct.with US Rte.191 thence southerly 1.2mi.on US191 toward W. Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving Winter shutdown	1 July/65 January 7/64	3	Earl McNutt Co. $1,301,453.28
11-1(2) Lewis & Clark	On US 12 from Idaho Line to Jct. US 93 at Lolo	32.5	Bit. Plant Mix Surf. Contract awarded January 20/64			Western Paving Co. $ 699,456.06 Proceed notice not issued due to adverse weather.

MONTHLY PROGRESS REPORT (Continued)

6-2(1), 6-3(1) FD 2730, 1&2	On US 10A, Clarks Fork Highway, Noxon - Thompson Falls	16.7	Bit. Plant Mix Surf.	Sept/64	Inland Asphalt Co. $ 384,873.76
			Contract awarded April 17/64		

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1964

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. $527,753.01	806.6' S. & C. Struct.	8/28/63	6/30/65	9/19/63	Fair	11	33
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	76.22' S. & C. Struct.	10/30/63	7/31/65	11/25/63	Good	9	29
I 90-1 (23) 75, I 90-2 (26) 78 & F 219 (19) Alberton-East & West Alberton-East & Missoula-Arlee	2.802	Huseby & Smith $3,625.90	Seeding	12/18/63	5/15/64	4/20/64	Comp. 5/16/65		
I 90-1 (24) 54 Superior-East	-----	N.A.Nelson Const. $449,454.72	757.4' Steel Bridge	2/26/64	8/31/65	Not Started			
I 90-1 (25) 59 Superior-East	-----	N.A.Nelson Const. $507,566.85	825.75' S. & C. Struct.	12/18/63	10/31/65	1/15/ 64	Fair	14	29
I-IG 90-1 (26) 66 Tarkio-East	-----	Waddell Const. $302,221.21	3 Structures	2/26/64	6/30/65	4/27/64	Fair	12	6
I-IG 90-1 (27) 65 U-1 I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-East	6.590 3.670 0.894	Murphy Bros. $1,509,908.75	Gr.,Agg.Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	3/2/64	Fair	38	12
I-IG 90-1 (27) 65 U-2 & I-IG 90-1 (28) 72 U-2 Tario-East	10.020	Strandberg & Mininger $53,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Poor	2	0
I-IG 90-1 (29) 71 Tarkio-East	-----	Schultz & Lindsay $89,354.04	189.5' Prestress. OP	3/27/64	9/30/64	5/18/64	Good	7	3
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Resum. 5/19/64	10	75
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	--	3	51
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	16	88
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Fair	31	86
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg and Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	Fair	1	70

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1964

Division 11-30 - Continued

I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Agg.Surf.,Cem.Base Stab.,PCC, PMS, Dr., Sign.,Light.& S& C UP	5/7/64	450 Cal. Days	5/20/64	--	5	0
I-IG 90-2 (14) 105 U-2 Van Buren St.,Missoula	-----	Hightower & Lubrecht $332,998.16	3 Overpasses	4/8/64	6/30/65	4/21/64	Good	11	5
I 90-2 (14) 105 U-3	0.234	King & McLaughlin	Gr.,Agg.Surf.,PMS, Dr.	11/27/63	6/15/64	2/10/64	Fair	20	59
F 219 (18) & S 218 (7) Missoula Streets	0.982	$251,304.12	Signs.,Signals, 65.0' Br. & Storm Sewer						
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	Not Started			
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Good	24	87
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	22	74
I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Signing & Delineation	3/25/64	30 Cal. Days	Not Started			
I 90-2 (22) 108 Van Buren St.-Missoula	----	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual Steel Struct.	6/26/63	5/31/65	7/9/63	Good	16	36
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Fair	30	68
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Fair	1	40
I 90-2 (23) 110 Bonner Interchange	----	Hightower & Lubrecht $68,112.40	244.5' Underpass	7/24/63	5/31/64	8/26/63	Good	5	99
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Structures & Gr.,Agg. Surf., PMS & Dr.	3/25/64	350 Cal. Days	4/6/64	Fair	16	18
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Good	21	93
F 219 (20) Missoula-Arlee	9.781	Missoula Paving $35,585.59	Seal Coating	5/26/64	9/15/64	Not Started			
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. & Dr.	3/25/64	200 Cal. Days	4/22/64	Fair	13	7
S 407 (2) Alberton-Lolo Hot Springs	0.263	H. Flechsing $252,393.70	Gr.,Agg.Surf.,Dr., & 456.9' S.&C. Str.	8/28/63	10/31/64	9/10/63	Good	13	73
ROW S 413 (2) & ROW S 414 (2), Hall-E. & W.	4.361	Mininger Const. $3,161.60	Fencing	1/29/64	100 Cal. Days	4/7/64	Fair	2	97
S 413 (3) & S 414 (3) Hall-East & West	4.361	Maronick Const. $333,208.92	Gr.,Agg.Surf.,PMS & 101.5' S. & C. Str.	1/30/64	200 Cal. Days	4/6/64	Fair	19	36
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	Poor	--	7

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1964

Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Agg.Surf.,RMS, Dr. & Structures	8/28/63	8/31/65	9/16/63	Poor	9	28
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	--	97
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Agg. Surf. & PMS	1/29/64	140 Cal. Days	Not Started			
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. $1,377,696.54	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	350 Cal. Days	11/11/63	Fair	80	65
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
S 9 (10) Boulder-Cardwell	3.662	R.J.Sundling & Son $98,377.59	Reshap., Agg. Surf. & PMS	3/25/64	120 Cal. Days	5/13/64	Fair	9	7
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Sign. & 17.25' Jr.Gr.Sep.	5/22/63	330 Cal. Days	7/25/63	Good	64	47
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	Good	9	88
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Winter Shut.10/29/63		56
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte-Urban	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Winter Shut. 12/9/63		92
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	----	W.R.Cahoon $5;66,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Good	9	98
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	Fair	--	96
I-IG 15-2 (16) 126 U-4 Butte-Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' S.&C. OP	5/23/62	9/30/63	7/10/62	Good	14	85
I-IG 15-2 (18) 131 U-1 Butte-No.	3.556	F & S Cont. $2,640,783.58	Gr.,Agg.Surf.,Cem. Stab.Base, PMS, Dr.,Sign & OP	2/26/64	450 Cal. Days	4/9/64	Fair	9	1
I-IG 15-2 (18) 131 U-2 Butte-No.	3.556	Sletten Const. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-East & West	5.751	Lewis Const. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	Fair	9	53
I 15-2 (20) 127 Butte-Urban	3.516	N.D.Robinson $4,130.38	Seeding	3/25/64	5/15/64	5/18/64	Completed 5/23/64		
I 15-4 (11) 182 & I 90-6 (12) 309 Jeff. Co. Line & Sieben-No. & So. & Rocky Canyon	28.239 5.275	N.D.Robinson $25,186.30	Seeding	7/24/63	4/30/64	12/2/63	Completed 5/25/64		

Division 21-30 - Continued

I 15-4 (6) 186 U-5 Helena-No.	36.868	F.Tindall $148,226.36	Seal Coating	2/26/64	9/15/64	Not Started			
I 15-4 (9) 194 U-3, Helena Hill-Sieben, I 15-4 (12) 207 U-3, Sieben-No. & So., I-IG 90-6 (2) 309 U-3, Rocky Canyon, F 191 (19) U-2, Pablo-Kalispell and S 2 (15) U-2, Lake Helena-West									
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	Fair	6	99
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junct.-E. & W.	4.493	Peter Kiewit $1,988,113.75	Gr.,Agg.Surf., Cem. Stab.Base, PMS & Dr.	12/27/62	400 Cal. Days	3/11/63	Fair	42	99
I-IG 90-4 (7) 205 U-2 Opportunity Junct.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	Fair	19	90
I-IG 90-4 (7) 205 U-3 Opportunity Junct.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	87
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. $1,059,830.39	Gr.,Agg.Surf.,Cem. Stab.Base, Conc. Pave., PMS, Dr. & Signing	12/18/63	400 Cal. Days	1/28/64	Fair	25	16
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Good	1	9
I 90-4 (8) 226 U-3 Butte-East	-----	Cahill-Mooney $63,662.39	254.5' Conc. UP	12/18/63	7/31/64	1/20/64	--	4	4
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake-W. & E.	4.906	Naranche & Konda $3,356,008.41	Gr.,Agg.Surf.,PMS, Dr., Sign. & 229.5' UP	Subject to-BPR Conc.	450 Cal. Days				
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25'Conc. OP	11/28/62	5/31/64	1/7/63	Fair	26	87
I-IG 90-6 (5) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Agg.Surf.,Cem.Stab. Base, Conc.Pave. & Sign.	7/24/63	250 Cal. Days	10/22/63	Good	50	4
F 264 (8) Townsed-W.S.Springs	6.394	Hilde Const. $697,672.86	Gr.,Agg.Surf.,PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Good	24	63
S 426 (3) Logan-Northwest	-----	Haggerty-Messmer $78,182.56	198.0' Prestress. Br.	3/25/64	8/31/64	4/14/64	--	--	7
SMP 2299-64 Jefferson & Lewis & Clark	-----	Helena Sand & Gravel $106,700.00	-Cr. & Stockpiling	1/29/64	180 Cal.	Not Started			

Division 22-30 - Bozeman

I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	Fair	28	84
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	-Fencing	4/24/63	200 Cal. Days	5/31/63	--	2	61
I-IG 90-6 (11) 287 Logan-Manhattan	-----	Strandberg & Assoc. $116,568.21	-163.0' Conc. OP	11/20/63	7/31/64	3/11/64	--	2	9

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1964

Division 22-30 - Continued

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP, Dual 244.5' UP, Gr., Agg. Surf., Cem. Stab. Base, PMS, Conc. Pave. & Dr.	5/27/64	450 Cal. Days	Not Started			
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	Not Started			
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son $471,102.29	Gr., Agg. Surf., PMS, Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	Good	25	74
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr., Agg. Surf., Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Good	20	17
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr., Cem. Stab. Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Winter Shut. 9/23/63		80
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207 Helena-No., Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $35,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	Good	2	95
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-So.	2.088	F & S Cont. $2,388,727.75	Gr., Agg. Surf., PMS & Signing	1/31/63	450 Cal. Days	2/21/63	Fair	71	82
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Winter Shut. 11/20/63		31
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Fair	11	90
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr., Agg. Surf., PMS, Dr. Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	Fair	28	90
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Fair	3	29
I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	9	18
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,324,412.36	Gr., Agg. Surf., PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Good	48	91
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-3 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Poor	--	77
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-6 (7) 311 & I 15-7 (5) 312 Pershing-So. & Brady-No. & So.	1.030 10.535	Clark & Son $16,474.30	Seeding	11/20/63	5/15/64	4/10/64	Good	7	91
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,002.71	Structure	10/24/62	9/30/63	6/19/63	Winter Shut. 11/1/63	14	71

Division 31-30 - Continued

F 50 (10) & F 267 (13) Rogers Pass-Simms & Ovando-Rogers Pass	9.198	S.Birch, Inc. $243,943.85	Agg.Surf. & PMS	2/26/64	120 Cal. Days	Not Started			
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Agg.Surf.,PMS Dr. & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19/64	Poor	--	1
F 149 (19) & F 252 (15) Great Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	Fair	7	66
F 149 (20), F 395 (3) & F 395 (5), Great Falls Ft. Benton & Gt. Falls Sts.	0.361	Cascade Elec. $52,069.99	Signing, Delineation & Traffic Devices	12/13/63	120 Cal. Days	4/14/64	--	--	18
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	Good	24	35
F 238 (8) U-3, Wolf Creek-Augusta	21.502	Msla. Paving	Seal Coating	2/26/64	9/15/64	Not Started			
S 131 (3) U-2, Brady-E. and S 339 (9) U-2, Ft. Benton-Chester									
U 277 (6) & U 388 (6) Great Falls Streets	2.416	Cascade Electric $179,611.09	Traffic Signs, Sign., Curbs,St.Widening & PMS	7/24/63	150 Cal. Days	8/21/63	Fair	10	81
F 388 (7) 10th Ave.So.-Gt. Falls	0.556	Rainbow Elec. $7,342.20	Lighting	12/30/63	6/30/64	Not Started			

Division 32-30 - Havre

I 15-8 (11) 383 U-1 Pondera Co.-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Fair	47	80
I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P.& D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Winter Shut.10/7/63		72
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	Fair	15	60
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.92	Structures	5/22/63	11/30/63	6/17/63	Winter Shut.12/5/63		99
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Winter Shut.12/5/63		80
I 15-8 (15) 357 & I 15-8 (16) 383 Shelby-Oilmont	12.008 4.483	Tschache Bros. $33,068.50	Seeding	12/18/63	5/15/64	4/20/64	Fair	7	73
F 152 (7) U-2 Harlem-Dodson	-----	Riklin Const. $153,340.08	213.0' Br. & SPP	10/30/63	8/31/64	12/4/63	Poor	8	58
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	5/11/64	200 Cal. Days	Not Started			
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Winter Shut. 12/3/63		70

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1964

S 290 (16) & S 307 (12) Geraldine-Ft.Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	Good	19	82
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Agg.Surf.,PMS & Dr. &	11/20/63	160 Cal. Days	3/31/64	Fair	10	18
S 307 (14) Stanford-Geraldine	6.073	Cave Const. Inc. $337,957.73	Gr.,Agg.Surf.,PMS, Dr. & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Good	24	19
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc.Br.,Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	Fair	6	72
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Good	15	13
SMP 5199-64 Chouteau, Glacier, Hill & Toole	-----	O'Neil Const. $125,312.00	Cr. & Stockpiling	5/26/64	9/30/64	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 41-30 - Glendive									
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Signing, Gr.,Agg.Surf., PMS, Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Good	114	32
I 94-6 (8) 221 U-2 Wibaux Co. Line-West	12.764	J C.Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	4/13/64	Good	4	59
I 94-7 (6) 233 Wibaux-E. & W.	15.220	N.D.Robinson $15,334.70	Seeding	7/24/63	4/30/64	4/22/64	Completed 5/8/64		
F 245 (16) Glendive-Sidney	5.272	Gus M. Albert $455,184.04	Gr.,Agg.Surf.,PMS, Dr. & 11.5' Br.	11/20/63	220 Cal. Days	3/9/64	Good	38	38
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Good	6	19
S 318 (4), S 347 (11) & FHP 55-1 (1), Alzada Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS	8/28/63	300 Cal. Days	9/19/63	Good	20	54
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' TT Br.	8/28/63	200 Cal. Days	9/16/63	Good	17	82
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS	3/27/63	250 Cal. Days	6/13/63	Winter Shut.11/5/63		96
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Fair	13	70
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198,904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	--	--	99
S 401 (3) U-2 Plevna=Willard	-----	Walter Mackin $82,961.72	2-131.5' Brs.	7/24/63	6/30/64	10/2/63	Good	13	92
SMP 1399-64,Carter, Dawson, Fallon, Garfield McCone & Wibaux	-----	Richardson Const. $207,630.00	Cr. & Stockpiling	3/25/64	11/30/64	4/20/64	Fair	24	19

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1964

Division 42-30 - Wolf Point									
S 15 (10) Poplar-Flaxville	15.005	Schultz & Lindsay $220,741.03	PMS	1/29/64	120 Cal. Days	5/6/64	Good	23	12
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Winter Shut.9/11/63		88
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gus M. Albert $279,870.50	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	9/11/63	Good	25	74
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	Fair	25	18
S 418 (3) Poparl-No. & East	0.747	F.L.Flynn $149,403.62	244.5' Br.,Gr.,Agg. Surf. & Dr.	12/18/63	8/31/64	4/10/64	Fair	11	25
SMP 4220-09-64 Culbertson-SE	----	Dickerson Paint $24,931.00	Painting 1169' St. Br.	5/26/64	9/30/64	Not Started			
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
I 90-7 (8) 387 U-1 & I 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Poor	28	74
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	47
I 90-7 (11) 387 U I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Bros. $16,936.62	Signing & Delineation	4/24/63	150 Cal. Days	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Good	11	44
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Good	28	87
I-IG 90-8 (17) 433 U-1 & F 134(6), Laurel-Mossmain	5.282 0.664	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Good	64	65
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	----	Cop Const. $525,214.14	Structure	1/31/63	6/30/64	2/25/63	Good	22	88
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	--	--	45
I 90-8 (19) 443 U-1 West Billings Inter. I 90-8 (25)43,Laurel-NE F 228 (19) U1,W.Blgs. S-SG 192 (4) U1,Kings Ave.	1.168 6.137 0.422 0.958	Long Const. Co. $1,347,355.79	Sign. & Delineation, Gr.,Agg.Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Good	47	25
I 90-8 (19) 443 U-2,W. Billings Interch. F 228(19)U2,Laurel-Blgs. S-SG 192(4)Uw,Kings Ave.	1.168 0.522 0.958	U.S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	--	--	25

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1964

Division 51-30 - Continued									
I 90-8 (24) 433 & F 134 (7),Laurel-Mossmain & Laurel-South	5.943	Midland Elec. $50,705.43	Signing & Delineation	4/29/64	30 Cal. Days	Not Started			
I 94-1 (7) 50,Custer-E. I 94-2 (7) 51,Big Horn-Hysham F 114 (6), Hysham-Conn.	19.972	Tschache Bros. $26,608.11	Signing & Delineation	3/25/64	30 Cal. Days	Not Started			
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	--	--	53
I 94-2 (5) 55 U-2 Big Horn-East	6.434	W.Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	96
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-West	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Good	19	80
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	--	--	69
S 129 (8) Columbus-Rapelje	7.003	Empire Sand $485,225.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	380 Cal. Days	4/15/63	Winter Shut.10/24/63		96
S 192 (3) Kings Ave.-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Struct.	9/25/62	9/30/63	11/2/63	Fair	5	72
SG 192 (5) Kings Ave.-West	---	Cop Const. $120,205.84	Dual 189.5' Conc.OP	2/26/64	9/30/64	3/17/64	Fair	4	13
S 192 (7) Kings Ave.-West	3.233	Schultz & Lindsay $147,458.93	Gr.,Agg.Surf.,PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	Good	16	54
F 228 (21) West Urban-Billings	1.466	Yellowstone Elec. $68,224.92	Traffic Signs,Signals & Lighting	10/30/63	5/31/64	2/19/64	Good	6	37
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	Good	8	92
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	--	--	96
SMP 0299-63,Big Horn, Stillwater & Yellowstone	-----	Empire Sand $108,250.00	Cr. & Stockpiling	10/30/63	4/30/64	11/15/63	Completed 5/14/64		
SMP 0510-09-64 & Billings-E.,Laurel-S.	-----	Rippley Const. $22,970.00	Painting of 540' Bridge	5/26/64	9/30/64	Not Started			
Division 52-30 - Miles City									
I 94-3 (8) 114 Hathaway-East & West	35.116	N.D.Robinson $24,603.00	Seeding Projects	7/24/63	4/30/64	3/19/64	Completed 5/14/64		
I 94-4 (11) 119,M.City-E. & West F 135 (18), Forsyth-M.City & F 86 (22),M.City-No.Dak.Line									
F 157 (16) U-3 Miles City-Jordan	27.044	Asphalt Paving $51,983.83	Seal Coating	2/26/64	9/15/64	Not Started			
S 68 (5) U2, Hilger-Winifred-Big Sandy									
S 259 (2) U-2, Rosebud-Cartersville-East									

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1964

F 157 (19) Miles City-Jordan	10.937	Peter Kiewit $717,294.53	Gr.,Agg.Surf.,PMS, Dr. & Structures	5/29/63	300 Cal. Days	6/17/64	Fair	10	99
F 262 (14) Broadus-Wyoming	9.551	Peter Kiewit $823,493.34	Gr.,Agg.Surf.,PMS, Dr. & 2 Brs.	5/26/64	250 Cal. Days	Not Started			
SMP 0699-63 Custer, Powder River & Rosebud	-----	Empire Sand $230,458.00	Cr. & Stockpiling	11/20/63	200 Cal. Days	2/12/64	--	--	69
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
F 8 (11) & F 239 (13) Wilsall-W.S.Spgs. & W.S.Spgs.-Harlowton	7.355	S.Birch, Inc. $736,618.65	Gr.,Agg.Surf.,PMS, Dr., Widen 25.0' Br. & Conc.	5/8/64	300 Cal. Days	Not Started			
S 18 (6) Two Dot-So.	7.341	Nilson-Smith $343,720.62	111.5' Br. & Gr.,Agg. Surf.,PMS & Dr.	12/18/63	200 Cal. Days	4/2/64	Fair	--	13
F 33 (6) & F 108 (9) Billings-Roundup & Roundup-South	8.039	S.Arkwright $1,228,482.56	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	Good		35
S 121 (4) Utica-Hobson	1.027 11.616	F. Tindall $284,918.43	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Winter Shut.9/13/63		96
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Son $835,388.26	Gr.,Agg.Surf.,PMS & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Poor	--	76
SMP 2399-63,Fergus,J.Basin,--- Meagher, Musselshell,Petroleum & Wheatland		F. Tindall $233,454.00	Cr. & Stockpiling	5/22/63	275 Cal. Days	9/24/63	Fair	--	89
SMP 208-3211-02 Lewistown	----	Palmer Const. $195,255.00	Office & Shop	6/18/63	12/20/63	8/21/63	--	3	99

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

RECEIVED
MAY 28 1964
HELENA, MONTANA

Project	Location	Length	Type Work	May 30, 1964 % Work Completed And Est. Completion Date	Percent Time Used	Contractor & Contract Amount
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing	97 June/64	88	N. D. Robinson Const. $ 117,528.00
			Winter shutdown Nov. 15/63			
13-3(1) Columbia Falls Glacier Park	On US 2, Bear Crk. Section 6 mi. southeast of Glacier Co. Line. southwesterly toward Essex	4.1	Gr. Base, B.S.T.	90	97	N. D. Robinson Const. $ 228,703.00
			Shutdown for winter on Oct. 18			
59-2(1) Red Lodge - Cooke City	Wyoming Line - southerly on US 212	8.7	Grade, Base, Plt. mix Paving	71 Oct/64	73	McLaughlin, Inc. $ 982,628.00
			Winter shutdown Oct. 29/63			
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka-SE	[illegible]	Grade, Base, Bit. Plt. Mix Paving	54	40	Wickens Bros. $ 486,018.00 ($250,000 FH Funds) $ 746,575.80 Total Contract
			Contract awarded by State 8/28/63			
ERFO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rt.287, easterly 15.3 mi. to jct. with US Rte.191 thence southerly 1.2 mi. on US 191 toward W. Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving	1 July/65	3	Earl McNutt Co. $1,301,453.28
			Work resumed May 13/64			
11-1(2) Lewis & Clark	On US 12 from Idaho Line to Jct. US 93 at Lolo	32.5	Bit. Plant Mix Surf.	0	10	Western Paving Co. $ 699,456.06 Proceed notice issued May 4/64
			Contract awarded January 20/64			
6-2(1),6-3(1) FD 2730, 1&2	On US 10A, Clarks Fork Highway, Noxon - Thompson Falls	16.7	Bit. Plant Mix Surf.	0 Sept/64	15	Inland Asphalt Co. $ 384,873.76 Proceed notice issued May 4/64
			Contract awarded April 17/64			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (3) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Agg.Surf.,PMS, Dr., Sign. & 17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	Not Started			
I 90-1 (3) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	Not Started			
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. $527,753.01	806.6' S.& C. Struct.	8/28/63	6/30/65	9/19/63	Fair	10	36
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	76.22' S.& C. Struct.	10/30/63	7/31/65	11/25/63	Good	10	31
I 90-1 (24) 54 Superior-East	-----	N.A.Nelson Const. $449,454.72	757.4' Steel Bridge	2/26/64	8/31/65	6/15/64	--	4	0
I 90-1 (25) 59 Superior-East	-----	N.A.Nelson Const. $507,566.85	825.75' S.& C. Struct.	12/18/63	10/31/65	1/15/64	Fair	9	32
I-IG 90-1 (26) 66 Tarkio-East	-----	Waddell Const. $302,221.21	3 Structures	2/26/64	6/30/65	4/27/64	Good	14	11
I-IG 90-1 (27) 65 U-1 I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-East	6.590 3.670 0.894	Murphy Bros. $1,509,908.75	Gr.,Agg.Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	3/2/64	Fair	30	18
I-IG 90-1 (27) 65 U-2 & I-IG 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Mininger	Fencing	2/20/64	250 Cal. Days	5/8/64	Poor	2	4
I-IG 90-1 (29) 71 Tarkio-East	-----	Schultz & Lindsay $89,354.04	189.5' Prestress. OP	3/27/64	9/30/64	5/18/64	Good	8	13
I 90-1 (31) 54 Superior-East	-----	N.A.Nelson Const. $480,654.11	757.4' Steel Br.	6/24/64	11/30/65	Not Started			
I 90-1 (32) 59 Superior-East	-----	N.A.Nelson Const. $534,213.12	825.75' S. & C. Br.	6/24/64	11/30/65	Not Started			
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Fair	31	79
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/28/63	Fair	4	77
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	10	93
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Fair	43	95

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

Division 11-30 - Continued

I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg and Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	Fair	1	80
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Agg.Surf.,Cem.Base Stab.,PCC, PMS, Dr., Sign.,Light.& S&C UP	5/7/64	450 Cal. Days	5/20/64	Fair	10	1
I-IG 90-2 (14) 105 U-2 Van Buren St.,Missoula	-----	Hightower & Lubrecht $322,998.16	3 Overpasses	4/8/64	6/30/65	4/21/64	Good	14	14
I 90-2 (14) 105 U-3 F 219 (18) & S 218 (7) Missoula Streets	0.234 0.982	King & McLaughlin $251,304.12	Gr.,Agg.Surf.,PMS, Dr. Signs, Signals, 65.0' Br. & Storm Sewer	11/27/63	6/15/64	2/10/64	Good	26	75
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	Not Started			
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson Const. $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Fair	18	94
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Fair	18	78
I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Sign. & Delineation	3/25/64	30 Cal. Days	Not Started			
I 90-2 (22) 108 Van Buren St.-Missoula	-----	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual Steel Struct.	6/26/63	5/31/65	7/9/63	Fair	17	52
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Fair	30	75
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Fair	1	45
I 90-2 (23) 110 Bonner Interchange	----	Hightower & Lubrecht $68,112.40	244.5' Underpass	7/24/63	5/31/64	Completed 5/29/64			
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Structures, Gr.,Agg. Surf.,PMS & Dr.	3/25/64	350 Cal. Days	4/6/64	Fair	14	23
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S. Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Fair	20	99
F 219 (20) Missoula-Arlee	9.781	Missoula Paving $35,585.59	Seal Coating	5/26/64	9/15/64	Not Started			
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. & Dr.	3/25/64	200 Cal. Days	4/22/64	Fair	16	16
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Agg.Surf. & PMS	7/1/64	200 Cal. Days	Not Started			
S 407 (2) Alberton-Lolo Hot Springs	0.263	H. Flechsing $252,393.70	Gr.,Agg.Surf.,Dr., & 456.9' S.&C. Str.	8/28/63	10/31/64	9/10/63	Good	12	80

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

Division 11-30 - Continued									
ROW S 413 (2) & ROW S 414 (2), Hall-E. & W.	4.361	Mininger Const. $3,161.60	Fencing	1/29/64	100 Cal. Days	4/7/64	--	--	97
S 413 (3) & S 414 (3) Hall-East & West	4.361	Maronick Const. $333,208.92	Gr.,Agg.Surf.,PMS & 101.5' S.& C. Str.	1/30/64	200 Cal. Days	4/6/64	Fair	9	41
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	Fair	4	31
Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Agg.Surf.,RMS, Dr. & Structures	8/28/63	8/31/65	9/16/63	Poor	8	32
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	--	--	97
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Agg.Surf. & PMS	1/29/64	140 Cal. Days	6/17/64	Good	12	3
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. $1,377,696.54	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	350 Cal. Days	11/11/63	Fair	40	73
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
S 9 (10) Boulder-Cardwell	3.662	R.J.Sundling & Son $98,377.59	Reshap.,Agg.Surf. & PMS	3/25/64	120 Cal. Days	5/13/64	Good	16	28
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Sign. & 17.25' Jr.Gr.Sep.	5/22/63	330 Cal. Days	7/25/63	Fair	54	56
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/63	7/15/63	Fair	8	92
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Winter Shut.10/29/63		56
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte-Urban	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Winter Shut. 12/9/63		92
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	-----	W. R. Cahoon $566,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Fair	6	99
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	96
I-IG 15-2 (16) 126 U-4 Butte-Urban	-----	W.R.Cahoon $345,958.00	Dual 462.5' S.&C. OP	5/23/62	9/30/63	7/10/62	Good	13	94
I-IG 15-2 (18) 131 U-1 Butte-No.	3.556	F & S Cont. $2,640,783.58	Gr.,Agg.Surf.,Cem. Stab.Base,PMS,Dr.,Sign & OP	2/26/64	450 Cal. Days	4/9/64	Good	44	8
I-IG 15-2 (18) 131 U-2 Butte-No.	3.556	Sletten Const. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

Division 21-30 - Continued

I 15-2 (19) 126 Butte-East & West	5.751	Lewis Const. $154,155.80	Lighting,Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	Good	5	55
I 15-4 (16) 186 U-5 Helena-No.	36.868	F.Tindall $148,226.36	Seal Coating	2/26/64	9/15/64	Not Started			
I 15-4 (9) 194 U-3, Helena Hill-Sieben, I 15-4 (12) 207 U-3, Sieben-No. & So., I-IG 90-6 (2) 309 U-3, Rocky Canyon, F 191 (19) U-2, Pablo-Kalispell and S 2 (15) U-2, Lake Helena-West									
F 43 (17) Wisdom-Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	Not Started			
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	Completed 6/15/64		
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junct.-E. & W.	4.493	Peter Kiewit $1,988,113.75	Gr.,Agg.Surf.,Cem. Stab.Base,PMS & Dr.	12/27/62	400 Cal. Days	3/11/63	Fair	62	99
I-IG 90-4 (7) 205 U-2 Opportunity Junct.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	Good	21	95
I-IG 90-4 (7) 205 U-3 Opportunity Junct.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	87
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. $1,059,830.39	Gr.,Agg.Surf.,Cem. Stab.Base,Conc.Pave., PMS, Dr. & Signing	12/18/63	400 Cal. Days	1/28/64	Fair	31	21
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Fair	3	27
I 90-4 (8) 226 U-3 Butte-East	-----	Cahill-Mooney $63,662.39	254.5' Conc. UP	12/18/63	7/31/64	1/20/64	Good	6	17
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Agg.Surf.,PMS, Dr., Sign. & 229.5' UP	6/30/64	450 Cal. Days	Not Started			
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-W. & E. & Pipestone-Hot Springs-W.	12.048	Kober Const. $56,628.50	Fencing	Subj. to BPR Conc.	300 Cal. Days				
I 90-5 (7) 233 U-1 Pipestone Hot Springs-W.	7.141	Peter Kiewit $6,468,163.04	Gr.,Agg.Surf.,PMS, Dr., Sign. & 123.0' OP	Subj. to BPR Conc.	500 Cal. Days				
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Fair	22	95
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Agg.Surf.,Cem.Stab. Base,Conc.Pave. & Sign.	7/24/63	250 Cal. Days	10/22/63	Fair	65	6
F 249 (16) Garrison-Helena	7.362	Schultz & Lindsay $204,257.94	Agg.Surf. & PMS	6/25/64	150 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

Division 21-30 - Continued									
F 264 (8) Townsend-W.S.Springs	6.394	Hilde Const. $697,672.86	Gr.,Agg.Surf.,PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Good	25	70
S 426 (3) Logan-Northwest	-----	Haggerty-Messmer $78,182.56	198.0' Prestress. Br.	3/25/64	8/31/64	4/14/64	--	--	7
SMP 2299-64 Jefferson & Lewis & Clark	-----	Helena Sand & Grav. $106,700.00	Cr. & Stockpiling	1/29/64	180 Cal. Days	6/3/64	Poor	8	12
Division 22-30 - Bozeman									
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	Fair	30	87
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	5/31/63	--	--	70
I-IG 90-6 (11) 287 Logan-Manhattan	-----	Strandberg & Assoc. $116,568.21	163.0' Conc. OP	11/20/63	7/31/64	3/11/64	Fair	10	15
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP, Dual 244.5' UP, Gr.,Agg.Surf., Cem.Stab.Base,PMS, Conc.Pave. & Dr.	5/27/64	450 Cal. Days	6/4/64	Good	43	4
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	Not Started			
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Agg.Surf.,PMS,Cem. Base Stab.,PCC, Dr. & Signing	6/25/64	450 Cal. Days	Not Started			
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. $46,864.26	Fencing	6/25/64	250 Cal. Days	Not Started			
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Structures	6/25/64	7/31/65	Not Started			
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	----	Cop Const. $284,445.88	Structures	6/25/64	7/31/65	Not Started			
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son $471,102.29	Gr.,Agg.Surf.,PMS, Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	--	--	75
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Agg.Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Fair	23	23
S 243 (3) Bozeman-So.	6.502	Maronick Const. $345,862.90	Gr.,Agg.Surf.,PMS & Dr.	7/1/64	220 Cal. Days	Not Started			
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Winter Shut.9/23/63	8	81
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207 Helena-No., Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $35,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	Completed 6/12/64		

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

Division 310 - Continued

I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-So.	2.088	F & S Cont. $2,388,727.75	Gr.,Agg.Surf.,PMS & Signing	1/31/63	450 Cal. Days	2/21/63	Fair	52	86
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Winter Shut.11/20/63		31
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Fair	7	93
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr.,Agg.Surf.,PMS, Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	Fair	23	54
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Fair	2	34
I 15-4 (22) 210 Lyons Creek South	-----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	9	19
I-IG 15-5 (20) 273 Sun River-Emerson Jct.	2.990	McLaughlin, Nilson-Smith & Birch $1,141,710.52	Gr. & Dr.	6/25/64	350 Cal. Days	Not Started			
I 15-5 (22) 273 Sun River-Emerson Jct.	---	Cop Const. Co. $443,421.49	Dual 386.0' Conc. Br.	Subj. to BPR Conc.	9/30/65				
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,324,412.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Fair	2	98
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-3 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Fair	3	75
I 15-6 (6) 311 & Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Sign. & Delineation	4/24/63	200 Cal. Days	6/2/64	Fair	2	6
I 15-6 (7) 311 & I 15-7 (5) 312 Pershing-So. & Brady-No. & So.	1.030 10.535	Clark & Son $16,474.30	Seeding	11/20/63	5/15/64	4/10/64	Completed 5/28/64		
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,002.71	Structure	10/24/62	9/30/63	6/19/63	Fair	7	95
F 50 (10) & F 267 (13) Rogers Pass-Simms & Ovando-Rogers Pass	9.198	S.Birch, Inc. $243,943.85	Agg.Surf. & PM$	2/26/64	120 Cal. Days	6/17/64	Poor	15	1
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Agg.Surf.,PMS, Dr. & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19/64	Poor	5	5
F 149 (19) & F 252 (15) Great Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	--	--	66
F 149 (20), F 395 (3) & F 395 (5), Gt. Falls Fort Benton & Gt. Falls Sts.	0.361	Cascade Elec. $52,069.99	Signing, Delineation & Traffic Devices	12/13/63	120 Cal. Days	4/14/64	--	--	45

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

Division 31-30 - Continued									
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	Good	25	49
F 238 (8) U-3, Wolf Creek-Augusta	21.502	Msla. Paving	Seal Coating	2/26/64	9/15/64	Not Started			
S 131 (3) U-2, Brady-E. and S 339 (9) U-2, Ft. Benton-Chester									
U 277 (6) & U 388 (6) Great Falls Streets	2.416	Cascade Electric $179,611.09	Traffic Signs, Sign., Curbs,St.Widening & PMS	7/24/63	150 Cal. Days	8/21/63	Good	16	87
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Agg.Surf.,PMS & Dr.	7/1/64	250 Cal. Days	Not Started			
F 388 (7) 10th Ave.So.-Gt.Falls	0.556	Rainbow Elec. $7,342.20	Lighting	12/30/63	6/30/64	7/17/64	Fair	6	16
U-FG 395 (6) U-2 15th St. No.-Gt.Falls	0.172	U.S.Steel Corp. $3,286.88	Fencing	6/25/64	90 Cal. Days	Not Started			
Division 32-30 - Havre									
I 15-8 (11) 383 U-1 Pondera Co.-Can. Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Fair	36	81
I 15-8 (11) 383 U-2 Pondera Co.-Can. Line	4.483	P.&D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Winter Shut.10/7/63		72
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Sign.	5/22/63	400 Cal. Days	6/13/63	Good	35	80
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.92	Structures	5/22/63	11/30/63	6/17/63	Completed 6/9/63		
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Fair	3	89
I 15-8 (15) 357 & I 15-8 (16) 383 Shelby-Oilmont	12.008 4.483	Tschache Bros. $33,068.50	Seeding	12/18/63	5/15/64	4/20/64	--	--	85
US 70 (4) Havre-So.	0.732	Baltrusch & Affil. $244,568.28	Gr.,Agg.Surf.,PMS & Dr.	Subj. to BPR Conc.	120 Cal. Days				
F 152 (7) U-2 Harlem-Dodson	-----	Riklin Const. $153,340.08	213.0' Br. & SPP	10/30/63	8/31/64	12/4/63	Poor	3	61
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	--	--	0
F 210 (3), F 227 (5) & F 277 (6), Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	--	20	70
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	Good	20	92
S 301 (13) Havre-Simpson-Can. Line	4.990	Robertson & Blossom $212,845.72	Gr.,Agg.Surf.,PMS& Dr.	11/20/63	160 Cal. Days	3/31/64	Fair	20	29

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

Division 32-30 - Continued									
S 307 (14) Stanford-Gerladine	6.073	Cave Const.,Inc. $337,957.73	Gr.,Agg.Surf.,PMS, Dr. & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	--	--	27
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc.Br.,Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	--	--	72
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Fair	25	20
SMP 5199-64 Chouteau,Glacier,Hill & Toole	-----	O'Neil Const. $125,312.00	Cr. & Stockpiling	5/26/64	9/30/64	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 41-30 - Glendive									
F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Const. $394,531.90	Agg.Surf. & PMS	7/1/64	200 Cal. Days	Not Started			
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Sign.,Gr.,Agg.Surf., PMS, Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Good	101	39
I 94-6 (8) 221 U-2 Wibaux-Co. Line-West	12.764	J.C.Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	4/13/64	Good	4	53
S 194 (4) Ekalaka-Mill Iron	0.338	F.L.Flynn & Co. $117,818.42	Gr.,Agg.Surf.,Dr. & 224.5' Conc. Br.	7/1/64	6/30/65	Not Started			
S 238 (4) & S 411 (3) Brockway-E. & Circle-S.& E.	7.917	Frank E. Olson $267,401.71	Gr.,Agg.Surf. & Dr.	7/1/64	280 Cal. Days	Not Started			
F 245 (16) Glendive-Sidney	5.272	Gus M. Albert $455,184.04	Gr.,Agg.Surf.,PMS, Dr. & 11.5' Br.	11/20/63	220 Cal. Days	3/9/64	Good	39	58
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Good	22	29
S 318 (4), S 347 (11) & FHP 55-1 (1), Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Poor	8	54
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. Co. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' TT Br.	8/28/63	200 Cal. Days	9/16/63	Fair	20	89
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Winter Shut.11/5/63		96
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Fair	3	71
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198,904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	--	--	99
S 401 (3) U-2 Plevna-Willard	-----	Walter Mackin $82,961.72	2-131.5' Brs.	7/24/63	6/30/64	10/2/63	Good	7	97
SMP 1399-64, Carter, Dawson, Fallon, Garfield, McCone & Wibaux	-----	Richardson Const. $207,630.00	Cr. & Stockpiling	3/25/64	11/30/64	4/20/64	Fair	10	28

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

Division 42-30 - Wolf Point									
S 15 (10) Poplar-Flaxville	15.005	Schultz & Lindsay $220,741.03	PMS	1/29/64	120 Cal. Days	5/6/64	Good	30	30
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Winter Shut. 9/11/63		88
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gus M. Albert $279,870.50	Agg.Surf. PMS & Seal	6/26/63	250 Cal. Days	9/11/63	Good	25	84
S 415 (3) Medicine Lake-East	6.041	Hilling Const. $186,770.37	Gr.,Agg.Surf.,Dr. & 91.5' Conc. Br.	7/1/64	180 Cal. Days	Not Started			
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Agg.Surf.,PMS	11/20/63	200 Cal. Days	4/20/64	Poor	10	25
S 418 (3) Poplar-No. & East	0.747	F.L.Flynn $149,403.62	224.5' Br.,Gr.,Agg. Surf. & Dr.	12/18/63	8/31/64	4/10/64	Fair	7	40
SMP 4220-09-64 Culbertson-SE	-----	Dickerson Paint $24,931.00	Painting 1169' St. Br.	5/26/64	9/30/64	Not Started			
SMP 4399-64 McCone,Phillips,Roosevelt & Valley Counties	-----	Francis M. Tindall $231,995.00	Cr. & Stockpiling	6/24/64	6/30/65	Not Started			
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
I 90-7 (8) 387 U-1 & I 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	28	80
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	Fair	6	64
I 90-7 (11) 387 I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Bros. $16,936.62	Signing & Delineation	4/24/63	150 Cal. Days	6/22/64	--	2	0
I 90-8 (11) 444 West Billings Interch.	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/63	Good	25	51
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Poor	7	90
I-IG 90-8 (17) 433 U-1 & F 134 (6),Laurel-Mossmain	5.282 0.664	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Poor	47	68
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Const. $525,214.14	Structure	1/31/63	6/30/64	2/25/63	Fair	61	94
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	--	--	45
I 90-8 (19) 443 U-1 West Billings Inter.	1.168	Long Const. Co. $1,347,355.79	Sign. & Delineation, Gr.,Agg.Surf. & Pms	9/25/63	350 Cal. Days	10/21/63	Fair	61	30
I 90-8 (25)43,Laurel-NE	6.137								
F 228 (19)U1,W.Blgs.	0.422								
S-SG 192(4) U1,Kings Ave.	0.958								

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

Division 51-30 - Continued

I 90-8 (19) 443 U-2,W. Billings Interch. F 228(19)U2,Laurel-Blgs. S-SG 192(4)U2,Kings Ave.	1.168 0.522 0.958	U.S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	--	--	25
I 90-8 (24) 433 & F 134 (7),Laurel-Mossmain & Laurel-So.	5.943	Midland Elec. $50,705.43	Sign. & Delineation	4/29/64	30 Cal. Days	Not Started			
I 94-1 (7) 50,Custer-E. I 94-2 (7) 51,Big Horn-Hysham F 114 (6), Hysham-Conn.	19.972	Tschache Bros. $26,608.11	Sign. & Delineation	3/25/64	30 Cal. Days	Not Started			
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Poor	--	53
I 94-2 (5) 55 U-2 Big Horn-East	6.434	W.Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	Poor	--	96
I 94-2 (6) 61 U-1 & F 114 (5),Hysham-West	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Fair	23	91
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	Poor	--	69
S 129 (8) Columbus-Rapelje	7.003	Empire Sand $485,225.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	380 Cal. Days	4/15/63	Winter Shut.10/24/63		96
S 192 (3) Kings Ave.-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Struct.	9/25/62	9/30/63	11/2/63	Good	24	87
SG 192 (5) Kings Ave. West	-----	Cop Const. $120,205.84	Dual 189.5' Conc. OP	2/26/64	9/30/64	3/17/64	Fair	6	18
S 192 (7) Kings Ave. West	3.233	Schultz & Lindsay $147,458.93	Gr.,Agg.Surf.,PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	--	--	58
F 228 (21) West Urban-Billings	1.466	Yellowstone Elec. $68,224.92	Traffic Signs, Signals & Lighting	10/30/63	5/31/64	2/19/64	Fair	--	63
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	Good	6	95
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	Poor	--	96
SMP 0510-09-64 Billings-E.,Laurel-S.	-----	Rippley Const. $22,970.00	Painting of 540' Bridge	5/26/64	9/30/64	Not Started			
ADD:									
F 53 (13) & F 230 (9) Billings-E. & Billings-Pompeys Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr.,Agg.Surf.,PMS & Dr.	6/25/64	130 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1964

Division 52-30 - Miles City									
F 157 (16) U-3	27.044	Asphalt Paving	Seal Coating	2/26/64	9/15/64	Not Started			
Miles City-Jordan,									
S 68 (5) U2, Hilger-Winifred-Big Sandy									
S 259 (2) U-2, Rosebud-Cartersville-East									
F 157 (19)	10.937	Peter Kiewit	Gr.,Agg.Surf.,PMS,	5/29/63	300 Cal.	6/17/64	Completed		
Miles City-Jordan		$717,294.53	Dr. & Structures		Days		6/5/64		
F 264 (14)	9.551	Peter Kiewit	Gr.,Agg.Surf.,PMS, Dr.	5/26/64	250 Cal.	Not Started			
Broadus-Wyoming		$823,493.34	& 2 Bros.		Days				
S 388 (5)	9.505	Harry Norgaard Co.	Gr.,Agg.Surf. & Dr.	7/1/64	250 Cal.	Not Started			
Miles City-Kinsey		$395,667.74			Days				
SMP 0699-63	-----	Empire Sand & Grav.	Cr. & Stockpiling	11/20/63	200 Cal.	2/12/64	Fair	22	77
Custer, Powder River & Rosebud		$230,458.00			Days				
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
F 8 (11) & F 239 (13)	7.355	S.Birch,Inc.	Gr.,Agg.Surf.,PMS, Dr.,	5/8/64	300 Cal.	6/15/64	Good	30	3
Wilsall-W.S.Spgs. &		$736,618.65	& Widen 25.0' Br.		Days				
W.S.Spgs.-Harlowton									
S 18 (6)	7.341	Nilson-Smith	111.5' Br. & Gr.,Agg.	12/18/63	200 Cal.	4/2/64	Fair	17	22
Two Dot-So.		$343,720.62	Surf.,PMS & Dr.		Days				
F 27 (6) & F 28 (5)	6.059	Husman Bros., Inc.	Gr.,Agg.Surf.,PMS & Dr.	7/1/64	300 Cal.	Not Started			
Roundup-Grass Range		$590,671.94			Days				
F 33 (6) & F 108 (9)	8.039	S.Arkwright	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	350 Cal.	9/20/63	Fair	42	39
Billings-Roundup &		$1,228,482.56			Days				
Roundup-South									
S 121 (4)	1.027	F.Tindall	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal.	5/20/63	Winter		96
Utica-Hobson	11.616	$284,918.43			Days		Shut. 9/13/63		
F 235 (25) & F 235 (31	11.467	S.Birch, Inc. &	Gr.,Agg.Surf.,PMS	12/19/62	240 Cal.	3/18/63	Poor	20	76
Armington-Lewistown		S.Birch & Son	& 81.5' Br.		Days				
		$835,388.26							
SMP 2399-63,Fergus,J.Basin,--		F.Tindall	Cr. & Stockpiling	5/22/63	275 Cal.	9/24/63	Completed		
Meagher, Musselshell,Petroleum		$233,454.00			Days		6/15/64		
& Wheatland									
SMP 208-3211-02	-----	Palmer Const.	Office & Shop	6/18/63	12/20/63	8/21/63	--	--	99
Lewistown		$195,255.00							

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

MONTANA HIGHWAY COMMISSION
RECEIVED
JUL 1 1964
HELENA, MONTANA

June 30, 1964

Project	Location	Length	Type Work	% Work Completed ~~And~~ Est. Completion Date	~~Percent~~ Time Used	Contractor & Contract Amount
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing Winter shutdown Nov. 15/63	97 June/64	88	N. D. Robinson Const. $ 117,528.00
13-3(1) Columbia Falls Glacier Park	On US 2, Bear Crk. Section 6 mi. southeast of Glacier Co. Line, southwesterly toward Essex	4.1	Gr. Base, B.S.T. Shutdown for winter on Oct. 18	90	97	N. D. Robinson Const. $ 388,703.00
59-2(1) Red Lodge - Cooke City	Wyoming Line - southerly on US 212	8.7	Grade, Base, Plt. Mix Paving Winter shutdown Oct. 29/63	71 Oct/64	73	McLaughlin, Inc. $ 982,628.00
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka-SE	2.5	Grade, Base, Bit. Plt. Mix Paving Contract awarded by State 8/28/63	55	46	Wickens Bros. $ 486,018.00 ($ 250,000 FH Funds) $ 746,575.80 Total Contract
ERFO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rt.287,easterly 15.3 mi. to jct. with US Rte.191 thence southerly 1.2 mi. on US 19i toward W. Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving Work resumed May 13/64	3 July/65	12	Earl McNutt Company $1,301,453.28
11-1(2) Lewis & Clark	On US 12 from Idaho Line to Jct. US 93 at Lolo	32.5	Bit. Plant Mix Surf. Contract awarded January 20/64	3	20	Western Paving Co. $ 699,456.06 Proceed notice issued May 4/64
6-2(1),6-3(1) FD 2730, 1&2	On US 10A, Clarks Fork Highway, Noxon - Thompson Falls	16.7	Bit. Plant Mix Surf. Contract awarded April 17/64	8 Sept/64	35	Inland Asphalt Co. $ 384,873.76 Proceed notice issued May 4/64
GNP 8-A4	Bridge - North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge Contract awarded June 11/64	0 Aug/65		Kyser Const. Co. $ 239,096.80

STATE HIGHWAY COMMISSION
CONSTRUCTIO DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1964

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. Co. $527,753.01	806.6' S. & C. Str.	8/28/63	6/30/65	9/19/63	Good	10	41
I 90-1 (22) 71 Tarkio-East	----	Schultz & Lindsay $471,284.13	76.22' S. & C. Str.	10/30/63	7/31/65	11/25/63	Good	12	34
I 90-1 (24) 54 Superior-East	----	N.A. Nelson Const. $449,454.72	757.4' Steel Bridge	2/26/64	8/31/65	6/15/64	Fair	12	2
I 90-1 (25) 59 Superior-East	----	N.A. Nelson Const. $507,566.85	825.75' S. & C. Str.	12/18/63	10/31/65	1/15/64	Fair	9	35
I-IG 90-1 (26) 66 Tarkio-East	----	Waddell Const. $302,221.21	3 Structures	2/26/64	6/30/65	4/27/64	Good	10	22
I-IG 90-1 (27) 65 U-1 I 90-1 (28) 72 U-1 and S 419 (3), Tarkio-East	6.590 3.670 0.894	Murphy Bros. $1,509,908.75	Gr., Surf., PMS., Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Fair	48	23
I-IG 90-1 (27) 65 U-2 & I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg and Mininger $53,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Fair	2	13
I-IG 90-1 (29) 71 Tarkio-East	----	Schultz & Lindsay $89,354.04	189.5' Prestressed Overpass	3/27/64	9/30/64	5/18/64	Fair	7	26
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr., Surf., PMS, Dr. Sign. & 17.25' Jr. Gr. Sep.	6/24/64	350 Cal. Days	7/22/64	Fair	--	3
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	Not Started			
I 90-1 (31) 54 Superior-East	----	N.A. Nelson Const. $480,654.11	757.4' Steel Br.	6/24/64	11/30/65	7/7/64	Fair	6	1
I 90-1 (32) 59 Superior-East	----	N.A. Nelson Const. $534,213.12	825.75' S & C Br.	6/24/64	11/30/65	7/7/64	Fair	6	1
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr., Surf., PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Good	36	90
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/28/63	Fair	3	91
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	10	99
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr., Surf., PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Fair	7	97
I 90-2 (11) 114 U-2 Piltzville-East to Clinton-W.	4.799	Strandberg and Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	--	--	82
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr., Surf., Cem. Base Stab., PCC, PMS., Dr., Sign., Light., & S & C UP	5/7/64	450 Cal. Days	5/20/64	Good	43	7

Divis[illegible]n 11-30 - (Continued)

I-IG 90-2 (14) 105 U-2 Van Buren St. - Missoula	----	Hightower & Lubrecht $322,998.16	3 Overpasses	4/8/64	6/30/65	4/21/64	Good	24	33
I 90-2 (14) 105 U-3, F 219 (18) & S 218 (7) Missoula Streets	0.234 0.982	King & McLaughlin $251,304.12	Gr., Surf., PMS., Dr. Signs, Signals, 65.0' Br., & Storm Sewer	11/27/63	6/15/64	2/10/64	Good	15	88
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	--	--	0
I 90-2 (16) 81 Huson-West	----	N.A. Nelson Const. $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Fair	10	95
I-IG 90-2 (18) 82 Huson-West	----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	22	85
I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Sign & Delineation	3/25/64	30 Cal. Days	7/3/64	--	--	20
I 90-2 (22) 108 Van Buren St. - Missoula	----	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual Steel Strs.	6/26/63	5/31/65	7/9/63	Good	24	66
I-IG 90-2 (21)80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr., Surf., PMS., Dr. and Signing	3/27/63	350 Cal. Days	4/10/63	Fair	10	83
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Fair	1	50
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Structures, Gr., Surf. PMS and Dr.	3/25/64	350 Cal. Days	4/6/64	Fair	23	31
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S. Birch Inc. & S. Birch & Sons $997,286.53	Gr., Surf., PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Completed 7/6/64		
F 219 (20) Missoula-Arlee	9.781	Missoula Paving $35,585.59	Seal Coating	5/26/64	9/15/64	7/16/64	--	--	6
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. and Dr.	3/25/64	200 Cal. Days	4/22/64	Good	17	31
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. and PMS	7/1/64	200 Cal. Days	Not Started			
S 407 (2) Alberton-Lolo Hot Springs	0.263	H. Flechsing $252,393.70	Gr., Surf., Dr. & 456.9' S & C Str.	8/28/63	10/31/64	9/10/63	Fair	10	87
ROW S 413 (2) & ROW 414 (2) Hall - East and West	4.361	Mininger Const. $3,161.60	Fencing	1/29/64	100 Cal. Days	4/7/64	--	--	97
S 413 (3) & S 414 (3) Hall - East and West	4.361	Maronick Const. $333,208.92	Gr., Surf., PMS, & 101.5' S & C Str.	1/30/64	200 Cal. Days	4/6/64	Good	22	62
F 9999 (1) Missoula - Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	--	--	62
SMP 4199-64 Granite, Mineral, Missoula and Ravalli Counties	----	M & S Const. $128,322.00	Crushing & Stockpiling	7/29/64	140 Cal. Days	Not Started			

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr., Surf., RMS, Dr. and Structures	8/28/63	8/31/65	9/16/63	Fair	10	35
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Grade and Drain	12/19/62	250 Cal. Days	1/15/63	Completed 7/3/64		
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and P.M.S.	1/29/64	140 Cal. Days	6/17/64	Good	17	17
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. $1,377,696.54	Gr., Surf., PMS & Dr.	10/30/63	350 Cal. Days	11/11/63	Good	50	76

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (10) Boulder-Cardwell	3.662	R. J. Sundling & Son $98,377.59	Reshape, Surf. & P.M.S.	3/25/64	120 Cal. Days	5/13/64	Fair	8	47
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr., Surf., PMS., Sign & 17.25' Jr. Gr. Sep.	5/22/63	330 Cal. Days	7/25/63	Good	48	70
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	Completed 7/29/64		
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Winter Shut. 10/29/63		56
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte - Urban	2.554	Kiely Const. Co. $1,826,707.87	Gr., Surf., PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Good	21	94
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	----	W. R. Cahoon $566,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Completed 7/22/64		
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U. S. Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	96
I-IG 15-2 (16) 126 U-4 Butte-Urban	----	W. R. Cahoon $345,958.00	Dual 462.5' S & C OP	5/23/62	9/30/63	7/10/62	--	--	94
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Cont. $2,640,783.58	Gr., Surf., Cem. Stab. Base., PMS, Dr., Sign & O.P.	2/26/64	450 Cal. Days	4/9/64	Good	60	44
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte - East and West	5.751	Lewis Const. Co. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	59
I 15-4 (6) 186 U-5 Helena - North	36.868	F. Tindall $148,226.36	Seal Coating	2/26/64	9/15/64	7/8/64	Good	--	90
I 15-4 (9) 194 U-3 - Helena Hill - Sieben, I 15-4 (12) 207 U-3 - Sieben-North and South, I-IC 90-6 (2) 309 U-3-Rocky Canyon, F 191 (19) U-2 - Pablo-Kalispell and S 2 (15) U-2 - Lake Helena-West									
F 43 (17) Wisdom-Divide	15.891	Schultz & Lindsay $273,294.30	P.M.S.	7/1/64	180 Cal. Days	Not Started			
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junction-E & W	4.493	Peter Kiewit $1,988,113.75	Gr., Surf., Cem. Stab. Base., PMS and Dr.	12/27/62	400 Cal. Days	3/11/63	--	48	99
I-IG 90-4 (7) 205 U-2 Opportunity Junction-E & W	----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	Completed 7/22/64		

Division 21-30 - Butte (Continued)

I-IG 90-4 (7) 205 U-3 Opportunity Junction-E & W	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	87
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr., Surf., Cem.Stab. Conc. Pave., PMS. Dr. & Signs	12/18/63	400 Cal. Days	1/28/64	Good	26	27
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. Co. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	50
I 90-4 (8) 226 U-3 Butte-East	----	Cahill-Mooney $63,662.39	254.5' Conc. UP	12/18/63	7/31/64	1/20/64	Good	7	65
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake-East and West	4.906	Naranche & Konda $3,356,008.41	Gr., Surf., PMS., Dr., Sign. & 229.5' UP	6/30/64	450 Cal. Days	7/8/64	Good	36	1
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2, & I 90-5 (7) 233 U-2 Homestake-West, Homestake-East & Pipestone-Hot Springs-West	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	Not Started			
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-West	7.141	Peter Kiewit $6,468,163.04	Gr., Surf., PMS, Dr., Sign, & 123.0' OP	7/8/64	500 Cal. Days	Not Started			
I-IG 90-6 (9) 276 Three Forks-Logan	----	A & B Const. Co. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Completed 7/15/64		
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Surf., Cem. Stab. Base, Conc. Pave & Signing	7/24/63	250 Cal. Days	10/22/63	Good	100	10
F 249 (16) Garrison-Helena	7.362	Schultz & Lindsay $204,257.94	Surf. and P.M.S.	6/25/64	150 Cal. Days	Not Started			
F 264 (8) Townsend-W. S. Springs	6.394	Hilde Const. Co. $697,672.86	Gr., Surf., PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Good	22	78
S 426 (3) Logan-Northwest	----	Haggerty-Messmer $78,182.56	198.0' Prestress Br.	3/25/64	8/31/64	4/14/64	Poor	6	7
SMP 2299-64 Jefferson & Lewis & Clark	----	Helena Sand & Grav. $106,700.00	Cr. and Stockpiling	1/29/64	180 Cal. Days	6/3/64	Fair	8	27

Division 21-30 - Bozeman

I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr., Dr. & Dual 158' & 234.5' Interchange	4/24/63	300 Cal. Days	5/31/63	Fair	10	91
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J. Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	5/31/63	Fair	3	83
I-IG 90-6 (11) 287 Logan-Manhattan	----	Strandberg & Assoc. $116,568.21	163.0' Conc. OP	11/20/63	7/31/64	3/11/64	Fair	10	47
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP, Dual 244.5' UP, Gr., Surf., Cem. Stab. Base, PMS, Conc. Pave & Dr.	5/27/64	450 Cal. Days	6/4/64	Good	66	12
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. Co. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Fair	5	7
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr., Surf., PMS., Cem. Stab. Base, PCC & Dr. and Signing	6/25/64	450 Cal. Days	Not Started			

Divis[illegible] 22-30 - Bozeman (Continued)

I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	Not Started			
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	----	Strandberg Const. $213,148.05	Structures	6/25/64	7/31/65	Not Started			
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	----	Cop Construction $284,445.88	Structures	6/25/64	7/31/65	Not Started			
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J. Sundling & Son $471,102.29	Gr., Surf., PMS., Dr. & 4 - 20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	--	10	76
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. Co. $1,025,000.00	Gr., Surf., Dr., and relocate N.P. Tracks	9/25/63	350 Cal. Days	10/21/63	Good	27	31
S 243 (3) Bozeman-South	6.502	Maronick Const. $345,862.90	Gr., Surf., PMS & Dr.	7/1/64	220 Cal. Days	Not Started			
S 370 (15) Bozeman-Wilsall	6.736	R. J. Sundling $386,262.07	Gr., Cem. Stab. Base, PMS and Dr.	10/24/62	220 Cal. Days	3/26/63	--	--	95

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contr. $2,388,727.75	Gr., Surf. PMS, and Signing	1/31/63	450 Cal. Days	2/21/63	Fair	63	90
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	4	31
I-IG 15-4 (19) 211 Lyons Creek-South	----	Sletten Const. Co. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Fair	3	99
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Contr. $2,539,164.27	Gr., Surf., PMS & Dr. and Signing	8/1/63	420 Cal. Days	8/19/63	Poor	10	55
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	--	--	38
I 15-4 (22) 210 Lyons Creek-South	----	Sletten Const. Co. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	21	28
I-IG 15-5 (20) 273 Sun River-Emerson Jct.	2.990	McLaughlin, Nilson- Smith & Birch $1,141,710.52	Grade and Drain	6/25/64	350 Cal. Days	Not Started			
I 15-5 (25) 238 Wolf Creek-Cascade	----	A & B Const. Co. $26,380.00	15'4" X 10'4" SPPC and Approaches	Subject to BPR Conc.	60 C.D. Days	Not Started			
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1-Brady-No. & Brady-So. & Pershing-So.	11.565	Hilde Const. Co. $1,324,412.36	Gr., Surf., PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Completed 7/31/64		
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-3 Brady-No.& So. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Completed 7/28/64		
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Sign & Delineation	4/24/63	200 Cal. Days	6/2/64	Fair	3	30
I 15-7 (3) 312 U-2 Brady-No. and So.	----	Lewis Const. Co. $86,002.71	Structure	10/24/62	9/30/63	6/19/63	Completed 7/14/64		

Division 31-30 - Great Falls (Continued)

F 50 (10) and F 267 (13) Rogers Pass-Simms and Ovando-Rogers Pass	9.198	S. Birch, Inc. $243,943.85	Aggr. Surf. and P.M.S.	2/26/64	120 Cal. Days	6/17/64	Fair	7	40
S 107 (9) Ledger-East and West	7.049	R.J.Sundling & Son $367,695.01	Gr., Surf., PMS, Dr., & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19/64	Good	51	20
F 149 (19) & F 252 (15) Great Falls - Ft. Benton	9.438	Robertson and $523,233.62	Gr., Surf., PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	--	--	66
F 149 (20), F 395 (3) & F 395 (5) Gt. Falls	0.361	Cascade Elec. $52, 069.99	Signing, Delineation & Traffic Devices	12/13/63	120 Cal. Days	4/14/64	poor	--	63
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr., Agg. Surf., PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	Good	40	73
F 238 (8) U-3 Wolf Creek-Augusta	21.502	Msla Paving $47,504.46	Seal Coating	2/26/64	9/15/64	7/29/64	--	32	0
S 131 (3) U-2, Brady-E. and S 339 (9) U-2, Ft. Benton-Chester									
U 277 (6) & U 388 (6) Great Falls Streets	2.416	Cascade Elec. $179,611.09	Traffic Signs, Sign., Curbs St. Widening &PMS	7/24/63	150 Cal. Days	8/21/63	Completed 7/14/64		
F 388 (7) 10th Ave. So.-Gr. Falls	0.556	Rainbow Elec. $7,342.20	Lighting	12/30/63	6/30/64	7/17/64	Completed 6/30/64		
U-FG 395 (6) U-2 15th St. No.-Gt. Falls	0.172	U. S. Steel Corp. $3,286.88	Fencing	6/25/64	90 Cal. Days		Not started		

Division 32-30 - Havre

I 15-8 (11) 383 U-1 Pondera Co., Can Line	4.483	Nilson-Smith $1,136,043.93	Gr., Agg. Surf., PMS. Dr., Sign. & 256.0'Op	4/24/63	340 Cal. Days	6/10/63	Fair	25	85
I 15-8 (11) 383 U-2 Pondera Co., Can Line	4.483	P. & D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Fair	1	86
I 15-8 (14) 357 U 1 Shelby-Oilmont	12.008	Zook Bros. $.,404,811.20	Gr., Agg. Surf., PMS Dr. & Sign.	5/22/63	400 Cal. Days	6/13/63	Good	40	85
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 cal. Days	7/8/63	Fair	3	97
I 15-8 (15) 357 & I 15-8 (16) 383 Shelby-Oilmont	12.008 4.483	Tschache Bros. $33,068.50	Seeding	12/18/63	5/15/64	4/20/64	--	--	85
US 70 (4) Havre So.	0.732	Baltrusch & Affil. $244,568.28	Gr., Agg. Surf., PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	--	3	0
F 152 (7) U-2 Harlem-Dodson	-----	Riklin Const. $153,340.08	213.0'Br. & SPP	10/30/63	8/31/64	12/4/63	Good	12	85
F 154 (6) & F 220 (8) Cut Bank E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr., Agg. Surf., PMS	5/11/64	200 Cal. Days	6/22/64	--	--	0
F 210 (3), F 227 (5)& F 277 (6), Babb -So.& Kiowa Junnction-Babb	18.572	Schultz & Lindsay $615, 929.12	Gr., Agg. Surf.,PMS &	10/12/62	250 Cal. Days	11/8/62	Fair	30	82
S290 (16) & S 307 (12) Geraldine-Ft. Benton and Stanford-Geraldine	4.935 5.317	Naranche & Konda $653.026.61	Gr., Agg. Surf., PMS Dr. 7 Widen Bridges	3/27/63	260 Cal. Days	5/28/63	--	--	95

Divis n 32-30 - Havre (Continued)

S 301 (13) Havre-Simpson-Canadian Line	4.990	Robertson and Blossom $212,845.72	Gr., Surf., PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Good	23	67
S 307 (14) Stanford-Gerladine	6.073	Cave Const., Inc. $337,957.73	Gr., Agg. Surf., PMS & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Good	29	51
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr., Agg. Sur., PMS & Dr.	7/1/64	250 Cal. Days	Not started			
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc. Br., Gr., Agg.Surf., RMS & Dr.	9/25/63	8/31/64	10/29/63	Fair	15	93
S 316 (11) Cut Bank -No.	7.559	Nilson-Smith $416,917.31	Gr., Agg. Surf., PMS	10/30/63	200 Cal. Days	11/26/63	Good	45	45
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affil. $260,526.38	Gr., Surf., PMS & Dr.	7/29/64	250 Cal. Days	Not Started			
SMP 5199-64 Chouteau, Glacier, Hill & Toole	-----	O'Neil Const. $125,312.00	Cr. & Stockpiling	5/26/64	9/30/64	6/30/64	poor	12	12

DISTRICT FOUR-GLENDIVE

Division 41-30-Glendive

F 2 (17) Baker-Wibuax	24.383	P.A. Bradbury Const. $394,531.90	Agg. Surf. & PMS	7/1/64	200 Cal. Days	7/27/64	--	--	0
I 94-6 (7) 216& I 94-6 (8) 221 U-1 Glendive East & Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Sign., Gr., Agg. Surf., PMS Dr., Widen 106.0' Br. & one 123.0'OP	9/25/63	400 Cal. Days	10/16/63	Good	178	54
I 94-6 (8) 221 U 2 Wibaux Co. Line-West	12.764	J. C. Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	4/13/64	Good	3	74
S 194 (4) Ekalaka-Mill Iron	0.338	F.L. Flynn & Co. $117,818.42	Gr., Agg. Surf., Dr.& 224.5'Conc. Br.	7/1/64	6/30/65	not started			
S 238 (4) & S 411 (3) Brockway-E.& Circle-S.&E.	7.917	Frank E. Olson $267,401.71	Gr., Agg. Surf. & Dr.	7/1/64	280 Cal. Days	not started			
F 245 (16) Glendive-Sidney	5.272	Gus M. Albert $455,184.04	Gr., Agg. Surf., PMS Dr. & 11.5'Br.	11/20/63	220 Cal. Days	3/9/64	Good	39	94
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr., Agg., Surf., PMS &Dr.	10/30/63	250 Cal. Days	11/14/63	Good	35	53
S 318 (4) & FHP 55-1 (1), Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr., Agg.Surf. PMS&Dr.	8/28/63	300 Cal. Days	9/19/63	Good	23	64
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. Co. $276,754.54	Gr., Agg Surf. PMS, Dr. & 50.0' TT.Br.	8/28/63	200 Cal. Days	9/16/63	Fair	20	97
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr., Agg. Surf., PMS&Dr.	3/27/63	250 Cal. Days	6/13/63	--	--	96
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr. Bit. Stab.Base, Agg.Surf., PMS& Dr.	7/24/63	180 Cal. Days	8/16/63	Fair	33	92
S 401 (3) U-1 Plevna, Willard	8.231	Billings Const. $198,904.96	Gr.,Agg. Surf.& Dr.	7/24/63	250 Cal. Days	8/9/63	Completed 7/2/64		

Division 41-30-Glendive (Continued)

S 401 (3) U-2 Plevna-Willard	-----	Walter Mackin $82,961.72	2-131.5' Brs.	7/24/63	6/30/64	10/2/63	Completed 6/30/64		
SMP 1399-64,Carter Dawson, Fallon, Garfield McCone & Wibaux	-----	Richardson Const. $207,630.00	Cr. & Stockpiling	3/25/64	11/30/64	4/20/64	Fair	8	40

Division 42-30- Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $864,977.41	Gr., Surf., PMS & Dr. and Widening Bridge	Subj. to BPR Conc.	280 Cal. Days	Not Started			
S 15 (10) Poplar-Flaxville	15.005	Schultz & Lindsay $220,741.03	P.M.S.	1/29/64	120 Cal. Days	5/6/64	Good	--	88
F 193 (16) & F 251 (11) Culbertson-Plentywood & Scobey-Plentywood	9.160	P.A. Bradbury Const. $695,074.32	Gr., Surf., PMS & Dr.	Subj. to R/W Clear.	300 Cal. Days	Not Started			
S 200 (5) Froid-West	13.153	Hilling Const. $225,581.28	Agg. Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Completed 7/27/64		
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gus M. Albert $279,879.50	Agg. Surf. PMS & Seal	6/26/63	250 Cal. Days	9/11/63	Good	--	91
S 415 (3) Medicine Lake-East	6.041	Hilling Const. Co. $186,770.37	Gr., Surf., Dr. and 91.5' Conc. Br.	7/1/64	180 Cal. Days	7/27/64	--	12	1
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr., Surf., PMS	11/20/63	200 Cal. Days	4/20/64	Good	35	57
S 418 (3) Poplar - No. and East	0.747	F. L. Flynn $149,403.62	224.5' Br., Gr., Surf. and Dr.	12/18/63	8/31/64	4/10/64	Fair	--	80
SMP 4220-09-64 Culvertson-SE.	----	Dickerson Paint $24,931.00	Painting 1169' St. Br.	5/26/64	9/30/64	7/11/64	Good	4	45
SMP 4399-64 McCone, Phillips, Roosevelt and Valley Counties	----	Francis Tindall $231,995.00	Cr. and Stockpiling	6/24/64	6/30/65	Not Started			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) and F 230 (9) Billings-East and Billings-Pompeys Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr., Surf., PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	--	--	0
I 90-7 (8) 387 U-1 & I 90-8 (12) 388 U-1 Reed Point - East and West	5.915	S. Arkwright $1,004,665.33	Gr., Surf., PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	27	89
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East and West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	Fair	--	92
I 90-7 (11) 387 I 90-8 (18) 388 Reed Point-East and West	10.547	Tschache Bros. $16,936.62	Sign. & Delineation	4/24/63	150 Cal. Days	6/22/64	Fair	2	10
I 90-8 (11) 444 West Billings Interchange	0.071	W. P. Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/63	Good	68	73
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S. Arkwright $1,046,792.32	Gr., Surf., PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	--	--	90

Div. on 51-30 - Billings (Continued)

I-IG 90-8 (17) 433 U-1 & F 134 (6) - Laurel-Mossmain	5.282 0.664	Schultz & Lindsay $1,975,465.46	Gr., Surf., PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Fair	50	74
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	----	Cop Const. Co. $525,214.14	Structure	1/31/63	6/30/64	2/25/63	Completed 7/17/64		
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	--	--	45
I-90-8 (19) 443 U-1 West Billings-Interchange I 90-8 (25) 43-Laurel-N.E. F 228 (19) u-1-W. Billings S-SG 192 (4) U-1 - Kings Ave.	1.168 6.137 0.422 0.958	Long Const. Co. $1,347,355.79	Sign. & Delineation, Gr., Surf. & P.M.S.	9/25/63	350 Cal.	10/21/63	Fair	67	42
I 90-8 (19) 443 U-2 West Billings Interchange F 228 (19)U-2 Laurel-Blgs. S-SG 228 (19)U-2 Kings Ave	1.168 0.522 0.958	U.S. Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	--	--	25
I 90-8 (24) 443 & F 134 (7)-Laurel-Mossmain and Laurel South	5.943	Midland Electric $50,705.43	Sign. & Delineation	4/29/64	30 Cal. Days	7/10/64	Fair	2	8
I 94-1 (7) 50, Custer-E. I 94-2 (7) 51, Big Horn-Hysham F 114 (6), Hysham-Connection	19.972	Tschache Bros. $26,608.11	Sign. & Delineation	3/25/64	30 Cal. Days	Not Started			
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S. Arkwright, Inc. $1,663,818.19	Gr., Surf., PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Fair	58	62
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	Poor	--	96
I 94-2 (6) 61 U-1 and F 114 (5) Hysham-West	5.638	Richardson Const. $1,060,329.51	Gr., Surf., PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Good	3	99
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	Good	1	97
S 129 (8) Columbus-Rapelje	7.003	Empire Sand $485,225.69	Gr., Surf., PMS & Dr.	3/27/63	380 Cal. Days	4/15/63	Completed 7/14/64		
S 192 (3) Kings Ave.-West	0.033	W. P. Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/63	Fair	2	90
SG 192 (5) Kings Ave.-West	----	Cop Construction $120,205.84	Dual 189.5' Conc. OP	2/26/64	9/30/64	3/17/64	Fair	5	35
S 192 (7) Kings Ave.-West	3.233	Schultz & Lindsay $147,458.93	Gr., Surf., PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	--	--	57
F 228 (21) West Urban-Billings	1.466	Yellowstone Elec. $68,224.92	Traffic Signs, Signals and Lighting	10/30/63	5/31/64	2/19/64	Fair	--	88
S 236 (8) Custer-Musselshell	1.156	W. P. Roscoe $374,088.35	Gr., Surf., Dr. and 562.0' Bridge	11/28/62	6/30/64	1/8/63	Completed 6/30/64		
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr., Surf., PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	Completed 7/10/64		
SMP 0510-09-64 Billings-E. & Laurel So.	----	Rippley Const. $22,970.00	Painting of 540' Br.	5/26/64	9/30/64	Not Started			

Div. on 52-30 - Miles City

F 157 (16) U-3	27.044	Asphalt Paving Co.	Seal Coating	2/26/64	9/15/64	7/13/64	Completed		
Miles City-Jordan		$51,983.83					7/27/64		
S 68 (5) U-2, Hilger-Winifred-Big Sandy, S 259 (2) U-2-Rosebud-Cartersville-East									
F 262 (14)	9.551	Peter Kiewit	Gr., Surf., PMS, Dr.	5/26/64	250 Cal.	6/29/64	Poor	26	2
Broadus-Wyoming Line		$823,493.34	and 2 Brs.		Days				
S 388 (5)	9.505	Harry Norgaard Co.	Gr., Surf. and Dr.	7/1/64	250 Cal.	7/13/64	Good	20	7
Miles City-Kinsey		$395,667.74			Days				
SMP 0699-63	----	Empire Sand & Grav.	Cr. & Stockpiling	11/20/63	200 Cal.	2/21/64	Completed		
Custer, Powder River & Rosebud		$230,458.00			Days		7/23/64		
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
F 8 (11) & F 239 (13)	7.355	S. Birch, Inc.	Gr., Surf., PMS, Dr.	5/8/64	300 Cal.	6/15/64	Good	52	24
Wilsall-W. S. Spgs. and		$736,618.65	and Widen 25.0' Br.		Days				
W.S. Spgs.-Harlowton									
S 18 (6)	7.341	Nilson-Smith	111.5' Br. & Gr.,	12/18/63	200 Cal.	4/2/64	Fair	20	34
Two Dot-South		$343,720.62	Surf., PMS. & Dr.		Days				
F 27 (6) and F 28 (5)	6.059	Husman Bros.	Gr., Surf., PMS & Dr.	7/1/64	300 Cal.	Not Started			
Roundup-Grass Range		$590,671.94			Days				
F 33 (6) and F 108 (9)	8.039	S. Arkwright, Inc.	Gr., Surf., PMS & Dr.	8/28/63	350 Cal.	9/20/63	Fair	42	50
Billings-Roundup and		$1,228,482.56			Days				
Roundup-South									
F 115 (14)	8.628	McLaughlin, Inc.	Gr., Surf., PMS., Dr.	7/29/64	350 Cal.	Not Started			
Harlowton-Ryegate		$788,785.21	Lighting & Signing		Days				
S 121 (4)	1.027	F. Tindall	Gr., Surf., PMS & Dr.	4/24/63	160 Cal.	5/20/63	--	--	90
Utica-Hobson	11.616	$284,918.43			Days				
F 235 (25 & F 235 (31)	11.467	S. Birch, Inc. &	Gr., Surf., PMS.,	12/19/62	240 Cal.	3/18/63	Completed		
Armington-Lewistown		S. Birch & Sons	and 81.5' Str.		Days		7/24/64		
		$835,388.26							
SMP 208-3211-02	----	Palmer Const.	Office & Shop Bldg.	6/18/63	12/20/63	8/21/63	--	--	99
Lewistown		$195,255.00							

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

Project	Location	Length	Type Work	July 31, 1964 % Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing Completed June 25/64	100	92	N. D. Robinson Const. $ 117,528.00
59-2(1) Red Lodge - Cooke City	Wyoming Line - southerly on US 212	8.7	Grade, Base, Plt. Mix Paving	77 Oct/64	82	McLaughlin, Inc. $ 982,628.00
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka SE	FH 2.5 FAS 5.7	Grade, Base, Bit. Plt. Mix Paving Contract awarded by State 8/28/63 Construction under State supervision	63 Sept/64	58	Wickens Bros. $ 486,018.00 ($250,000 FH Funds) $746,575.80 Total Contract
ERFO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rt.287, easterly 15.3 mi. to jct. with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving	10 July/65	24	Earl McNutt Company $1,301,453.28
11-1(2) Lewis & Clark	On US 12 from Idaho Line to Jct. US 93 at Lolo	32.5	Bit. Plant Mix Surf.	6 Oct/64	34	Western Paving Co. $ 699,456.06 Proceed notice issued May 4/64
6-2(1),6-3(1) FD 2730, 1&2	On US 10A, Clarks Fork Highway, Noxon - Thompson Falls	16.7	Bit. Plant Mix Surf.	30 Sept/64	64	Inland Asphalt Co. $ 384,873.76 Proceed notice issued May 4/64
GNP 8-A4	Bridge - North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge Contract awarded June 11/64	0 Aug/65	/	Kyser Const. Co. $ 239,096.80 Proceed notice issued July 14/64

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1964

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. Co. $527,753.01	806.6' S. & C. Str.	8/28/63	6/30/65	9/19/63	Fair	9	43
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	762.22' S. & C. Str.	10/30/63	7/31/65	11/25/63	Fair	11	36
I 90-1 (24) 54 Superior-East	-----	N.A.Nelson Const. $449,454.72	757.4' Steel Br.	2/26/64	8/31/65	6/15/64	Fair	13	3
I 90-1 (25) 59 Superior-East	-----	N.A.Nelson Const. $507,566.85	825.75' S. & C. Str.	12/18/63	10/31/65	1/15/64	Fair	2	38
I-IG 90-1 (26) 66 Tarkio-East	-----	Waddell Const. $302,221.21	3 Strs. (980.5')	2/26/64	6/30/65	4/27/64	Good	12	39
I-IG 90-1 (27) 65 U-1 I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-East	6.590 3.670 0.894	Murphy Bros. $1,509,908.75	Gr.,Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	3/2/64	Fair	50	28
I-IG 90-1 (27) 65 U-2 & I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Mininger $53,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Fair	3	23
I-IG 90-1 (29) 71 Tarkio-East	-----	Schultz & Lindsay $89,354.04	189.5' Prestressed OP	3/27/64	9/30/64	5/18/64	Good	9	59
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr., Surf., PMS, Dr., Sign. & 17.25' Jr. Gr. Sep.	6/24/64	350 Cal. Days	7/22/64	Good	31	7
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	Poor	4	0
I 90-1 (31) 54 Superior-East	-----	N.A.Nelson Const. $480,654.11	757.4' Steel Br.	6/24/64	11/30/65	7/7/64	Fair	12	6
I 90-1 (32) 59 Superior-East	-----	N.A.Nelson Const. $534,213.12	825.75' S. & C. Br.	6/24/64	11/30/65	7/7/64	Good	18	9
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Fair	7	99
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/28/63	Fair	4	96
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Strs. 1,463.5'	10/24/62	7/31/64	11/20/62	Completed 7/31/64		
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Surf.,PMS & Dr.	11/28/62	400 Cal. Days	1/10/62	--	2	99
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	--	1	85

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1964

Division 11-30 - Continued

I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf., Cem. Base Stab., PCC, PMS, Dr., Sign., Light., & S. & C. UP	5/7/64	450 Cal. Days	5/20/64	Good	52	20
I-IG 90-2 (14) 105 U-2 Van Buren St. - Missoula	-----	Hightower & Lubrecht $322,998.16	-3 Overpasses (988.0')	4/8/64	6/30/65	4/21/64	Good	24	57
I 90-2 (14) 105 U-3, F 219 (18) & S 218 (7) Missoula Streets	0.222 0.982	King & McLaughlin $251,304.12	Gr.,Surf., PMS, Dr., Signs, Signals, 65.0' Br., & Storm Sewer	11/27/63	6/15/64	2/10/64	--	--	91
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U. S. Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	Poor	2	0
I 90-2 (16) 81 Huson-West	----	N.A.Nelson Const. $655,716.64	Structures(1,124.88')	2/20/63	9/30/64	5/14/63	Good	5	96
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	22	88
I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Sign. & Delineation	3/25/64	30 Cal. Days	7/3/64	Fair	3	50
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Fair	12	87
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Fair	1	56
I 90-2 (22) 108 Van Buren St.-Missoula	-----	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual Steel Strs. (1,718.0')	6/26/63	5/31/65	7/9/63	Good	28	75
I 90-3 (12) 151 U-1 & F 205 (8) U-1, Drummond-E. & W., Maxville-Drummond	6.686 1.273	Zook Bros. $2,892,510.94	Gr., Surf.,PMS & Sign.	Subj. to BPR Conc.	500 Cal. Days				
I 90-3 (12) 151 U-2 Drummond-E. & W.	6.686	Clair Boulet Const. $77,510.00	Fencing	Subj. to BPR Conc.	250 Cal. Days				
I 90-3 (12) 151 U-3 Drummond-E. & W.	-----	Riklin Const. $363,900.31	4 Dual Conc. OPs	Subj. to BPR Conc.	10/31/65				
F 205 (8) U-2 Maxville-Drummond	-----	Ralph Huckaba $232,828.67	3 Conc. Strs.	Subj. to BPR Conc.	10/31/65				
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Strs., Gr.,Surf., PMS & Dr.	3/25/64	350 Cal. Days	4/6/64	Good	30	40
F 219 (20) Missoula-Arlee	9.781	Missoula Paving $35,585.59	Seal Coating	5/26/64	9/15/64	7/16/64	Poor	--	6
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. and Dr.	3/25/64	200 Cal. Days	4/22/64	Good	16	48
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. and PMS	7/1/64	200 Cal. Days	Not Started			
S 407 (2) Alberton-Lolo Hot Springs	0.177	H. Flechsing $252,393.70	Gr., Surf., Dr. & 456.9' S. & C. Str.	8/28/63	10/31/64	9/10/63	Fair	12	90

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1964

Division 11-30 - Continued									
ROW S 413 (2) & ROW 414 (2), Hall-E. & W.	4.361	Mininger Const. $3,161.60	Fencing	1/29/64	100 Cal. Days	4/7/64	--	--	97
S 413 (3) & S 414 (3) Hall-E. & W.	4.361	Maronick Const. $333,208.92	Gr., Surf.,PMS & 101.5' S. & C. Str.	1/30/64	200 Cal. Days	4/6/64	Good	16	85
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	Fair	2	75
SMP 4199-64 Granite, Mineral, Missoula & Ravalli Counties	-----	M & S Const. $128,322.00	Cr. & Stockpiling	7/29/64	140 Cal. Days	Not Started			
Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Surf.,RMS, Dr. & Strs. (778.25')	8/28/63	8/31/65	9/16/63	Poor	6	35
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. & PMS	1/29/64	140 Cal. Days	6/17/64	Fair	18	28
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. $1,377,696.54	Gr.,Surf.,PMS & Dr.	10/30/63	350 Cal. Days	11/11/63	Fair	95	80
DISTRICT TWO - BUTTE									
Division 12-30 - Butte									
S 9 (10) Boulder-Cardwell	3.662	R.J.Sundling & Son $98,377.59	Reshape, Surf. & PMS	3/25/64	120 Cal. Days	5/13/64	--	--	47
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Surf.,PMS, Sign., & 17.25' Jr. Gr. Sep.	5/22/63	330 Cal. Days	7/25/63	Fair	18	75
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Good	4	60
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte-Urban	2.554	Kiely Const. Co. $1,826,707.87	Gr.,Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Good	20	99
I-IG 15-2 (16) 126 U-3 & I 155-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	98
I-IG 15-2 (16) 126 U-4 Butte-Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' S.& C. OP	5/23/62	9/30/63	7/10/62	Completed 7/31/64		
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Cont. $2,640,783.58	Gr.,Surf.,Cem.Stab. Base.,PMS, Dr.,Sign. & OP	2/26/64	450 Cal. Days	4/9/64	Good	67	45
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-E. & W.	5.751	Lewis Const. Co. $154,155.80	Lighting, Sign. & Delineation	7/24/63	10 Cal. Days	9/24/63	Fair	--	61
I 15-4 (6) 186 U-5 Helena-No., I 15-4 (9)	36.868	F. Tindall $148,226.36	Seal Coating	2/26/64	9/15/64	7/8/64	Completed 8/8/64		

194 U-3, Helena Hill-Sieben, I 15-4 (12) 207 U-3, Sieben-No. & So., I-IG 90-6 (2) 309 U-3, Rocky Canyon, F 191 (19) U-2, Pablo-Kalispell & S 2 (15) U-2, Lake Helena-West.

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1964

Division 21-30 - Continued									
F 43 (17) Wisdom-Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	Not Started			
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junction-E. & W.	4.493	Peter Kiewit $1,988,113.75	Gr.,Surf.,Cem.Stab. Base, PMS & Dr.	12/27/62	400 Cal. Days	3/11/63	Good	12	99
I-IG 90-4 (7) 205 U-3 Opportunity Junction-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	87
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,Cem.Stab. Conc. Pave.,PMS, Dr. & Sign.	12/18/63	400 Cal. Days	1/28/64	Good	25	35
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	50
I 90-4 (8) 226 U-3 Butte-East	-----	Cahill-Mooney $63,662.39	254.5' Conc. UP	12/18/63	7/31/64	1/20/64	Good	10	90
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake-East & West	4.906	Naranche & Konda $3,356,008.41	Gr., Surf.,PMS, Dr., Sign. & 229.5' UP	6/30/64	450 Cal. Days	7/8/64	Good	56	11
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-West, Homestake-East & Pipestone-Hot Springs-West	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	--	--	0
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-West	7.141	Peter Kiewit $6,468,163.04	Gr.,Surf.,PMS, Dr., Sign. & 123.0' OP	7/8/64	500 Cal. Days	7/28/64	Fair	54	1
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Surf.,Cem.Stab.Base, Conc. Pave. & Signing	7/24/63	250 Cal. Days	10/22/63	Good	165	29
F 249 (16) Garrison-Helena	7.362	Schultz & Lindsay $204,257.94	Surf. & PMS	6/25/64	150 Cal. Days	8/13/64	Fair	11	1
F 264 (8) Townsend-W.S.Springs	6.394	Hilde Const. Co. $697,672.86	Gr.,Surf.,PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Good	15	92
S 426 (3) Logan_Northwest	-----	Haggerty-Messmer $78,182.56	198.0' Prestress. Br.	3/25/64	8/31/64	4/14/64	Fair	9	16
SMP 2299-64 Jefferson & Lewis & Clark	-----	Helena Sand & Grav. $106,700.00	Cr. & Stockpiling	1/29/64	180 Cal. Days	6/3/64	Fair	8	44
Division 21-30 - Bozeman									
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' & 234.5' Interchange	4/24/63	300 Cal. Days	5/31/63	Fair	23	95
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	5/31/63	--	--	90
I-IG 90-6 (11) 287 Logan-Manhattan	----	Strandberg & Assoc. $116,568.21	163.0' Conc. OP	11/20/63	7/31/64	3/11/64	Fair	8	66
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP, Dual 244.5' UP, Gr.,Surf., Cem. Stab. Base, PMS, Conc. Pave. & Dr.	5/27/64	450 Cal. Days	6/4/64	Fair	20	12

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1964

Division 21-30 - Continued									
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Fair	5	13
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS, Dem. Stab.Base, PCC, Dr. & Signing	6/25/64	450 Cal. Days	Not Started			
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	Not Started			
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	----	Strandberg Const. $213,148.05	Strs. (686.5')	6/25/64	7/31/65	Not Started			
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	-----	Cop Construction $284,445.88	Strs. (755.0')	6/25/64	7/31/65	8/3/64	Fair	12	3
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son $471,102.29	Gr.,Surf.,PMS, Dr. & 4 - 20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	Good	20	96
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. Co. $1,025,000.00	Gr.,Surf.,Dr., & relocate N.P. Tracks	9/25/63	350 Cal. Days	10/21/63	Good	52	40
S 243 (3) Bozeman-South	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	Not Started			
S 370 (15) Bozeman-Wilsall	6.736	R.J Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	--	--	95
DISTRICT THREE - GREAT FALLS									
Division 31-30 - Great Falls									
S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Agg.Surf. & PMS	8/26/64	150 Cal. Days	Not Started			
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Cont. $2,388,727.75	Gr.,Surf.,PMS & Sign.	1/31/63	450 Cal. Days	2/21/63	--	4	91
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Fair	3	45
I-IG 15-4 (19) 211 Lyons Creek-South	---	Sletten Const. Co. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Completed 7/31/64		
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Contr. $2,539,164.27	Gr.,Surf.,PMS, Dr. & Sign.	8/1/63	420 Cal. Days	8/19/63	Fair	67	59
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	--	--	38
I 15-4 (22) 210 Lyons Creek-So.	---	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	25	35
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Gr. & Dr.	6/25/64	350 Cal. Days	8/5/64	Fair	--	3
I 15-5 (22) 273 Sun River-Emerson	---	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Br.	8/26/64	11/30/65	Not Started			

MONTHLY CONSTRUCTION REPORT

Month Ending August 31, 1964

Division 31-30 - Continued									
I 15-5 (25) 238 Wolf Creek-Cascade	---	A & B Const. $26,380.00	15'4" x 10'4" SPPC & Apps.	8/5/64	60 Cal. Days	Not Started			
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Sign. & Delineation	4/24/63	200 Cal. Days	6/2/64	Fair	2	60
I 15-6 (8) 307 Dutton-No. & So.	0.211	Schye Co. $231,983.42	346.0' Conc.Br. & Apps.	8/31/64	6/30/65	Not Started			
F 50 (10) & F 267 (13) Rogers Pass-Simms & Ovando-Rogers Pass	9.198	S.Birch, Inc. $243,943.85	Agg.Surf. & PMS	2/26/64	120 Cal. Days	6/17/64	Completed 8/22/64		
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Surf.,PMS, Dr., & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19/64	Good	30	45
F 149 (19) & F 252 (15) Gt. Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	Fair	18	75
F 149 (20), F 395 (3) & F 395 (5), Gt. Falls	0.361	Cascade Elec. $52,069.99	Sign., Delineation & Traffic Devices	12/13/63	120 Cal. Days	4/14/64	--	--	70
F 149 (21), F 180 (7) & F 395 (9), Gt. Falls-Ft. Benton & Gt. Falls Sts.	----	Lewis Const. $63,123.61	Lighting & Signals	8/26/64	200 Cal. Days	Not Started			
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	Fair	10	79
F 238 (8) U-3 Wolf Creek-Augusta	21.502	Msla. Paving $47,504.46	Seal Coating	2/26/64	9/15/64	7/29/64	Completed 8/12/64		
S 131 (3) U-2, Brady-E. & S 339 (9) U-2, Ft. Benton-Chester									
U-FG 395 (6) U-2 15th St. No.-Gt. Falls	0.172	U.S.Steel Corp. $3,286.88	Fencing	6/25/64	90 Cal. Days	Not Started			
Division 32-30 - Havre									
I 15-8 (11) 383 U-1 Pondera Co.-Can. Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr., Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	--	4	88
I 15-8 (11) 383 U-2 Pondera Co.-Can. Line	4.483	P. & D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	--	--	86
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Sign.	5/22/63	400 Cal. Days	6/13/63	Fair	--	96
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Fair	3	97
I 15-8 (15) 357 & I 15-8 (16) 383 Shelby-Oilmont	12.008 4.483	Tschache Bros. $33,068.50	Seeding	12/18/63	5/15/64	4/20/64	--	--	85
US 70 (4) Havre-So.	0.732	Baltrusch & Affil. $244,568.28	Gr.,Agg.Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Poor	6	0

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1964

Division 32-30 - Continued

F 152 (7) U-2 Harlem-Dodson	---	Riklin Const. $153,340.08	213.0' Br. & SPP	10/30/63	8/31/64	12/4/63	Good	6	96
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Good	14	7
F 210 (3), F227 (5) & F 227 (6) Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Fair	30	93
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653.026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Brs.	3/27/63	260 Cal. Days	5/28/63	Completed 8/8/64		
S 301 (13) Havre-Simpson-Can. Line	4.990	Robertston & Blossom $212,845.72	Gr.,Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	--	--	79
S 307 (14) Stanford-Geraldine	6.073	Cave Const., Inc. $337,957.73	Gr.,Agg.Surf.,PMS & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Fair	6	69
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Agg.Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	--	15	0
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc. Br., Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	Fair	7	93
S 316 (11) Cut Bank - No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Good	45	64
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affil. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	--	13	0
SMP 5199-64 Chouteau, Glacier, Hill & Toole	---	O'Neil Const. $125,312.00	Cr. & Stockpiling	5/26/64	9/30/64	6/30/64	Poor	12	23

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Const. $394,531.90	Agg. Surf. & PMS	7/1/64	200 Cal. Days	7/27/64	Good	55	11
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Sign., Gr.,Agg.Surf., PMS, Dr., Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Good	50	67
I 94-6 (8) 221 U-2 Wibaux Co. Line-West	12.764	J.C. Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	4/13/64	Good	4	90
S 194 (4) Ekalaka-Mill Iron	0.338	F. L. Flynn & Co. $117,818.42	Gr.,Agg.Surf.,Dr. & 224.5' Conc. Br.	7/1/64	6/30/65	Not Started			
S 238 (4) & S 411 (3) Brockway-E. & Circle-S. & E.	7.917	Frank E. Olson $267,401.71	Gr.,Agg.Surf. & Dr.	7/1/64	280 Cal. Days	8/17/64	Good	43	8
F 245 (16) Glendive-Sidney	5.272	Gus M. Albert $455,184.04	Gr., Agg.Surf.,PMS, Dr. & 111.5' Br.	11/20/63	220 Cal. Days	3/9/64	Completed 8/19/64		

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1964

Division 41-30 - Continued									
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg. Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Good	25	66
S 318 (4), S 347 (11) & FHP 55-1 (1), Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Fair	16	70
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' TT Br.	8/28/63	200 Cal. Days	9/16/63	Completed 8/11/64		
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	--	--	100
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Completed 8/10/64		
SMP 1399-64, Carter, Dawson, Fallon, Garfield, McCone & Wibaux	---	Richardson Const. $207,630.00	Cr. & Stockpiling	3/25/64	11/30/64	4/20/64	Fair	11	48
Division 42-30 - Wolf Point									
R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $864,977.41	Gr., Surf.,PMS & Dr. & Widening Br.	8/14/64	280 Cal. Days	Not Started			
S 15 (10) Poplar-Flaxville	15.005	Schultz & Lindsay $220,741.03	PMS	1/29/64	120 Cal. Days	5/6/64	Good	17	96
F 193 (16) & F 251 (11) Culbertson-Plentywood & Scobey-Plentywood	9.160	P.A.Bradbury Const. $695,074.32	Gr.,Surf.,PMS & Dr.	Subj. to R/W Clear.	300 Cal. Days	Not Started			
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gus M. Albert $279,879.50	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	9/11/63	Completed 8/27/64		
S 415 (3) Medicine Lake-East	6.041	Hilling Const. $186,770.37	Gr.,Surf.,Dr. & 91.5' Conc. Br.	7/1/64	180 Cal. Days	7/27/64	Fair	14	13
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Surf., PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	Good	10	72
S 418 (3) Poplar-No. & E.	0.747	F. L. Flynn $149,403.62	224.5' Br.,Gr.,Surf. & Dr.	12/18/63	8/31/64	4/10/64	Fair	5	97
SMP 4220-09-64 Culbertson-SE	---	Dickerson Paint $24,931.00	Painting 1169' St. Br.	5/26/64	9/30/64	7/11/64	Completed 8/19/64		
SMP 4399-64 McCone, Phillips, Roosevelt & Valley Counties	---	Francis Tindall $231,995.00	Cr. & Stockpiling	6/24/64	6/30/65	Not Started			
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
F 53 (13) & F 230 (9) Billings-East & Billings-Pompeys Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	Fair	23	1
I 90-7 (8) 387 U-1 & I 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Poor	11	100

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1964

Division 51-30 - Continued

I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	92
I 90-7 (11) 387 I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Bros. $16,936.62	Sign. & Delineation	4/24/63	150 Cal. Days	6/22/64	Fair	2	22
I 90-7 (13) 387 & I 90-8 (21) 388 Reedpoint-West & East	10.547	Bob Clark & Son	Seeding	8/26/64	5/15/65	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W. P. Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/63	Good	15	81
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Poor	11	90
I-IG 90-8 (17) 433 U-1 & F 134(6), Laurel-Mossmain	5.282 0.664	Schultz & Linday $1,975,465.46	Gr.,Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Fair	50	78
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	--	--	45
I 90-8 (19) 443 U-1 West Blgs. Interchange	1.168	Long Const. Co. $1,347,355.79	Sign. & Delineation, Gr.,Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Fair	64	50
I 90-8 (25) 438,Laurel-E.	6.137								
F 228 (19) U1,W.Blgs.	0.422								
S-SG 192 (4) U1,Kings Ave	0.958								
I 90-8 (19) 443 U-2 Billings Interchange	1.168	U.S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	--	--	25
F 228(19)U2,Laurel-Blgs.	0.522								
S-SG 228(19)U2,Kings Ave.	0.958								
I 90-8 (24) 443 & F 134 (7)-Laurel-Mossmain & Laurel-So.	5.943	Midland Electric $50,705.43	Sign. & Delineation	4/29/64	30 Cal. Days	7/10/64	--	--	8
I 94-1 (7)50,Custer-E. I 94-2 (7)51,Big Horn-Hysham F 114 (6), Hysham Conn.	19.972	Tschache Bros. $26,608.11	Sign. & Delineation	3/25/64	30 Cal. Days	Not Started			
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright,Inc. $1,663,818.19	Gr.,Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Fair	58	71
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	96
I 94-2 (6) U-1 & F 114 (5), Hysham-W.	5.638	Richardson Const. $1,060,329.51	Gr.,Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Completed 7/29/64		
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	Completed 8/4/64		
S 192 (3) Kings Ave.-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Str.	9/25/62	9/30/63	11/2/63	Completed 8/27/64		

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1964

Division 51-30 - Continued									
SG 192 (5) Kings Ave.-West	---	Cop Construction $120,205.84	Dual 189.5' Conc. OP	2/26/64	9/30/64	3/17/64	Fair	3	43
S 192 (7) Kings Ave.-West	3.233	Schultz & Lindsay $147,458.93	Gr.,Surf.,PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	--	--	63
F 228 (21) West Urban-Billings	1.466	Yellowstone Elec. $68,224.92	Traffic Signs, Signals & Lighting	10/30/63	5/31/64	2/19/64	Fair	3	97
SMP 0510-09-64 & SMP 5630-09-64 Billings-E. & Laurel So.	---	Rippley Const. $22,970.00	Painting 540' Br.	5/26/64	9/30/64	8/10/64	Good	16	18
Division 52-30 - Miles City									
F 262 (14) Broadus-Wyoming Line	9.551	Peter Kiewit $823,493.34	Gr.,Surf.,PMS, Dr. & 2 Brs. (243.0')	5/26/64	250 Cal. Days	6/29/64	Fair	55	8
S 388 (5) Miles City-Kinsey	9.505	Harry Norgaard Co. $395,667.74	Gr.,Surf. & Dr.	7/1/64	250 Cal. Days	7/13/64	Good	24	20
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
F 8 (11) & F 239 (13) Wilsall-W.S.Spgs. & W.S.Spgs.-Harlowton	7.355	S.Birch, Inc. $736,618.65	Gr.,Surf.,PMS, Dr. & Widen 25.0' Br.	5/8/64	300 Cal. Days	6/15/64	Fair	41	33
S 18 (6) Two Dot-So.	7.341	Nilson-Smith $343,720.62	111.5' Br. & Gr., Surf.,PMS & Dr.	12/18/63	200 Cal. Days	4/2/64	--	--	37
F 27 (6) & F 28 (5) Roundup-Grass Range	6.059	Husman Bros. $590,671.94	Gr.,Surf.,PMS & Dr.	7/1/64	300 Cal. Days	8/5/64	Good	32	8
F 33 (6) & F 108 (9) Billings-Roundup & Roundup-So.	8.039	S.Arkwright, Inc. $1,228,482.56	Gr.,Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	Fair	41	55
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS, Dr., Lighting & Signing	7/29/64	350 Cal. Days	Not Started			
S 121 (4) Utica-Hobson	1.027 11.616	F. Tindall $284,918.43	Gr.,Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Completed 8/12/64		
SMP 208-3211-02 Lewistown	---	Palmer Const. $195,255.00	Office & Shop Bldg.	6/18/63	12/20/63	8/21/63	--	--	99

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

Project	Location	Length	Type Work	August 31, 1964 % Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
59-2(1) Red Lodge - Cooke City	Wyoming Line - southerly on US 212	8.7	Grade, Base, Plt. Mix Paving	97 Oct/64	96	McLaughlin, Inc. $ 982,628.00
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka SE	FH 2.5 FAS 5.7	Grade, Base, Bit. Plt. Mix Paving	70 Sept/64	65	Wickens Bros. $ 486,018.00 ($250,000 FH Funds) $746,575.80 Total Contract
			Contract awarded by State 8/28/63 Construction under State supervision			
ERFO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rte.287,easterly 15.3 mi.to jct.with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving	18 July/65	31	Earl McNutt Company $1,301,453.28
11-1(2) Lewis & Clark	On US 12 from Idaho Line to Jct. US 93 at Lolo	32.5	Bit. Plant Mix Surf.	50 Oct/64	46	Western Paving Co. $ 699,456.06
6-2(1),6-3(1) FD 2730, 1&2	On US 10A, Clarks Fork Highway, Noxon - Thompson Falls	16.7	Bit. Plant Mix Surf.	100	89	Inland Asphalt Co. $ 384,873.76
			Completed August 29, 1964			
GNP 8-A4	Bridge - North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge	11 Aug/65	21	Kyser Const. Co. $ 239,096.80
			Contract awarded June 11/64			
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	6 1965	1	Crick Company $ 419,336.00

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1964

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio - East	0.152	Sletten Const. Co. $527,753.01	806.6' S & C Str.	8/28/64	6/30/65	9/19/63	Fair	11	49
I 90-1 (22) 71 Tarkio - East	-----	Schultz & Lindsay $471,284.13	762.22' S & C Str.	10/30/63	7/31/65	11/25/63	Fair	9	40
I 90-1 (24) 54 Superior - East	-----	N.A. Nelson Const. $449,454.72	757.4' S & C Str.	2/26/64	8/31/65	6/15/64	Fair	13	10
I 90-1 (25) 59 Superior - East	-----	N.A. Nelson Const. $507,566.85	825.75' S & C Str.	12/18/63	10/31/65	1/15/64	Poor	--	38
I-IG 90-1 (26) 66 Tarkio - East	-----	Waddell Const. Co. $302,221.21	3-S & C Strs.(980.5')	2/26/64	6/30/65	4/27/64	Good	9	53
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-East	6.590 3.670 0.894	Murphy Bros. $1,509,908.75	Gr., Surf., PMS, Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Fair	60	40
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio - East	10.020	Strandberg and Mininger $53,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Fair	2	49
I-IG 90-1 (29) 71 Tarkio - East	-----	Schultz & Lindsay $$89,354.04	189.5' Prestressed Overpass	3/27/64	9/30/64	5/18/64	Good	12	94
I 90-1 (30) 50 U-1 Superior - East	3.863	Zook Bros. Const. $833,542.17	Gr., Surf., PMS, Dr., Sign, & 17.25' Jr. Gr. Sep.	6/24/64	350 Cal. Days	7/22/64	Good	25	24
I 90-1 (30) 50 U-2 Superior - East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	Fair	1	21
I 90-1 (31) 54 Superior - East	-----	N.A. Nelson Const. $480,654.11	757.4' S & C Str.	6/24/64	11/30/65	7/7/64	Fair	12	13
I 90-1 (32) 59 Superior - East	-----	N.A. Nelson Const. $534,213.12	825.75' S & C Str.	6/24/64	11/30/65	7/7/64	Good	24	22
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr., Surf., PMS, Dr.	10/24/62	450 Cal. Days	10/31/62	Completed 9/30/64		
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/28/63	Fair	3	99
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr., Surf., PMS, Dr.	11/28/62	400 Cal. Days	1/10/62	Completed 9/19/64		
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg and Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	--	--	99
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr., Surf., Cem. Stab. Base, PCC, PMS., Dr. Sign., Light., & S & C UP	5/7/64	450 Cal. Days	5/20/64	Good	25	30

Division 11-30 - Missoula (Continued)

I-IG 90-2 (14) 105 U-2 Van Buren St. - Missoula	-----	Hightower-Lubrecht $322,998.16	3 Overpasses (9.88.0')	4/8/64	6/30/65	4/21/64	Good	25	80
I 90-2 (14) 105 U-3, F 219 (18) & S 218 (7) Missoula-Streets	0.222 0.982	King & McLaughlin $251,304.12	Gr., Surf., PMS., Dr. Signs, Signals, 65.0' Str. & Storm Sewer	11/27/63	6/15/64	2/10/64	--	--	93
I-IG 90-2 (14) 105 U-4 Missoula - Bonner	4.852	U. S. Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	Poor	3	0
I 90-2 (16) 81 Huson-West	-----	N.A. Nelson Const. $655,716.64	Str. (1,124.88')	2/20/63	9/30/64	5/14/63	Completed 9/4/64		
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. Co. $1,147,263.95	981.46' S & C Str.	2/20/63	11/30/64	3/27/63	Good	12	97
I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Sign. & Delineation	3/25/64	30 Cal. Days	7/3/64	--	--	68
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr., Surf., PMS, Dr., and Signing	3/27/63	350 Cal. Days	4/10/63	Good	25	94
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	60
I 90-2 (22) 108 Van Buren St.-Missoula	-----	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual S & C Strs. (1,718.0')	6/26/63	5/31/65	7/9/63	Good	22	79
I 90-3 (12) 151 U-1 & F 205 (8) U-1, Drummond-E & W & Maxville-Drummond	6.686 1.273	Zook Bros. Const. $2,892,510.94	Gr., Surf., PMS, & Signing	9/3/64	500 Cal. Days	9/4/64	Good	52	4
I 90-3 (12) 151 U-2 Drummond-E & W	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	Not Started			
I 90-3 (12) 151 U-3 Drummond - E & W	-----	Riklin Const. $363,900.31	4 Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Fair	6	1
F 205 (8) U-2 Maxville-Drummond	-----	Ralph Huckaba $232,828.67	3 S & C Str.	8/31/64	10/31/65	9/15/64	Fair	5	2
S-SG 218 (2) Missoula - Streets	0.585	Sletten Const. Co. $429,759.19	Strs., Gr., Surf., PMS and Dr.	3/25/64	350 Cal. Days	4/6/64	Good	22	48
F 219 (20) Missoula-Arlee	9.781	Missoula Paving Co. $35,585.59	Seal Coating	5/26/64	9/15/64	7/16/64	Completed 9/18/64		
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Grade and Drain	3/25/64	200 Cal. Days	4/22/64	Good	14	60
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. and PMS	7/1/64	200 Cal. Days	Not Started			
S 407 (2) Alberton-Lolo Hot Springs	0.177	H. Flesching $252,393.70	Gr., Surf. Dr. and 456.9' S & C Str.	8/28/63	10/31/64	9/10/63	Good	3	97
ROW S 413 (2) & ROW 414 (2), Hall-E & W	4.361	Mininger Const. $3,161.60	Fencing	1/29/64	100 Cal. Days	4/7/64	Completed 9/19/64		
S 413 (3) & S 414 (3) Hall - E & W	4.361	Maronick Const. $333,208.92	Gr., Surf., PMS, &	1/30/64	200 Cal. Days	4/6/64	Fair	4	92

Division 11-30 - Missoula - (Continued)									
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	--	--	99
SMP 4199-64 Granite, Mineral, Missoula and Ravalli Counties	-----	M & S Const. Co. $128,322.00	Cr. & Stockpiling	7/29/64	140 Cal. Days	8/31/64	--	--	22
Division 12-30 - Kalispell									
S 58 (6) Perma - Hot Springs	1.056	A & B Const. $720,860.41	Gr., Surf., RMS, Dr. & Strs. (778.25')	8/28/63	8/31/65	9/16/63	Fair	12	38
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. & PMS	1/29/64	140 Cal. Days	6/17/64	Good	17	55
F 191 (24) Pablo - Kalispell	5.930	Zook Bros. Const. $1,377,696.54	Gr., Surf., PMS, Dr.	10/30/63	350 Cal. Days	11/11/63	Good	40	91
F 260 (10) W. Glacier-E. Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr., Surf., RMS, Dr.	9/30/64	150 Cal. Days	Not Started			
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade and Drain	9/30/64	250 Cal. Days	Not Started			
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
S 9 (10) Boulder-Cardwell	3.662	R. J. Sundling & Son $98,377.59	Reshape, Surf., & PMS	3/25/64	120 Cal. Days	5/13/64	Fair	--	86
I-15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr., Surf., PMS, Sign, & 17.25' Jr. Gr. Sep.	5/22/63	330 Cal. Days	7/25/63	Good	12	97
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Fair	--	70
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte-Urban	2.554	Kiely Const. Co. $1,826,707.87	Gr., Surf., PMS, Conc. Pave & Dr.	5/23/62	400 Cal. Days	6/18/62	--	6	99
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S. Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	98
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr., Surf., Cem. Stab. Base., PMS, Dr. Sign. & O.P.	2/26/64	450 Cal. Days	4/9/64	Good	54	48
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-E. and W.	5.751	Lewis Const. Co. $154,155.80	Lighting, Signing, and Delineation	7/24/63	10 Cal. Days	9/24/63	Good	--	91
F 43 (17) Wisdom - Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	Not Started			
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junction-E & W.	4.493	Peter Kiewit $1,988,113.75	Gr., Surf., Cem. Stab. PMS and Dr.	12/27/62	400 Cal. Days	3/11/63	Fair	15	99
I-IG 90-4 (7) 205 U-3 Opportunity-Junction-E.& W.	4.493	Skinner Enter.	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	87

Division 21-30 - Butte (Continued)

I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr., Surf., Cem. Stab. Conc. Pave, PMS, Dr. & Signs.	12/18/63	400 Cal. Days	1/28/64	Good	15	45
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Fair	2	53
I 90-4 (8) 226 U-3 Butte-East	-----	Cahill-Mooney $63,662.39	254.5' Conc. U.P.	12/18/63	7/31/64	1/20/64	Completed 9/23/64		
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake-East and West	4.906	Naranche & Konda $3,356,008.41	Gr., Surf., PMS,Dr. Signs & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Good	52	27
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-West, Homestake-East, & Pipestone-Hot Springs-West	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Poor	3	1
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-West	7.141	Peter Kiewit $6,468,163.04	Gr., Surf., PMS,Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Good	122	8
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Surf., Cem. Stab. Base, Conc. Pave & Signing	7/24/63	250 Cal. Days	10/22/63	Good	120	79
F 249 (16) Garrison-Helena	7.362	Schultz & Lindsay $204,257.94	Surf. and PMS	6/25/64	150 Cal. Days	8/13/64	Good	35	65
F 264 (8) Townsend-W.S.Springs	6.394	Hilde Const. Co. $697,672.86	Gr., Surf., PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Completed 9/9/64		
S 426 (3) Logan-Northwest	-----	Haggerty-Messmer $78,182.56	198.0' Prestress Br.	3/25/64	8/31/64	4/14/64	Good	13	61
SMP 2120-20-2258-01-23-4050 -- Boulder-South		American Bldg. Co. $17,489.90	Pedestrain Crossing	9/30/64	6/30/65	Not Started			
SMP 2299-64 Jefferson & Lewis & Clark	-----	Helena Sand & Gravel $106,700.00	Cr. & Stockpiling	1/29/64	180 Cal. Days	6/3/64	Fair	10	59

Division 22-30 - Bozeman

I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. Const. $1,244,468.61	Gr., Dr. & Dual 158.0' & 234.5' Interchange	4/24/63	300 Cal. Days	5/31/63	Poor	3	95
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	5/31/63	Poor	1	91
I-IG 90-6 (11) 287 Logan-Manhattan	-----	Strandberg & Assoc. $116,568.21	163.0' S & C O.P.	11/20/63	7/31/64	3/11/64	Fair	8	96
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P. Dual 244.5' U.P., Gr., Surf., Cem.Stab.Base, PMS. Conc. Pave.	5/27/64	450 Cal. Days & Dr.	6/4/64	Fair	41	21
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. Co. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Fair	4	32
I-IG 90-6 (14) 287 U-1, I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr., Surf., PMS, Cem. Stab.Base, PCC, Dr. and Signing	6/25/64	450 Cal. Days	9/2/64	--	--	0
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	Not Started			

Division 22-30 - Continued									
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Strs. (686.5')	6/25/64	7/31/65	9/15/64	--	--	1
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	----	Cop Construction $284,445.88	Strs. (755.0')	6/25/64	7/31/65	8/3/64	Fair	12	12
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son $471,102.29	Gr.,Surf.,PMS, Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	Fair	4	99
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. Co. $1,025,000.00	Gr.,Surf.,Dr. & relocate NP Tracks	9/25/63	350 Cal. Days	10/21/63	Fair	50	53
S 243 (3) Bozeman-South	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Poor	1	--
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	--	--	98
DISTRICT THREE - GREAT FALLS									
Division 31-30 - Great Falls									
S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Agg.Surf. & PMS	8/26/64	150 Cal. Days	9/17/64			
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Cont. $2,388,727.75	Gr.,Surf.,PMS & Sign.	1/31/63	450 Cal. Days	2/21/63	Poor	3	92
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Fair	3	49
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont.. $2,539,164.27	Gr.,Surf.,PMS, Dr. & Sign.	8/1/63	420 Cal. Days	8/19/63	Fair	52	63
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	--	--	38
I 15-4 (22) 210 Lyons Creek-No.	---	Sletten Const. $521.470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	21	45
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-No.	2.699 1.947	F & S Cont. $1,843,885.51	Gr.,Agg.Surf.,PMS, Dr.,Sign. & Structures	9/30/64	350 Cal. Days	Subj. to BPR Conc.			
I 15-4 (25) 218 U-2 Wolf Creek No.	2.699	Joseph Yurek $40,039.50	Fencing	9/30/64	250 Cal. Days	Subj. to BPR Conc.			
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Gr. & Dr.	6/25/64	350 Cal. Days	8/5/64	Fair	--	15
I 15-5 (22) 273 Sun River-Emerson	-----	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Br.	8/26/64	11/30/65	Not Started			
I 15-5 (25) 238 Wolf Creek-Cascade	----	A & B Const. $26,380.00	15'4" x 10'4" SPPC & App.	8/5/64	60 Cal. Days	9/2/64	Good	4	12
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. %15,186.25	Sign. & Delineation	4/24/63	200 Cal. Days	6/2/64	Completed 9/9/64		

Division 31-30 - Continued									
I 15-6 (8) 307 Dutton-No. & So.	0.211		346.0' Conc.Br. & Apps.	8/31/64					
ER 59 (3) (F 275 Augusta-Choteau	----	Naranche & Konda $145,500.72	183.0' Conc. Br.	9/30/64	7/31/65	Not Started			
F 64 (10) Gt. Falls-Armington	0.220	Zook Bros. $116,278.43	Repair of Slide	9/30/64	200 Cal. Days	Subj. to BPR Conc.			
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Surf.,PMS, Dr., & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19/64	Good	31	67
F 149 (19) & F 252 (15) Gt.Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	Good	16	88
F 149 (20), F 395 (3) & F 395 (5), Gt.Falls	0.361	Cascade Elec. $52,069.99	Sign.,Delineation & Traffic Devices	12/13/63	120 Cal. Days	4/14/64	Faire	--	80
F 149 (21), F 180 (7) & F 395 (9),Gt.Falls-Ft. Benton & Gt. Falls Sts.	---	Lewis Const. $63,123.61	Lighting & Signals	8/26/64	200 Cal. Days	9/15/64	--	--	1
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	Good	5	98
U-FG 395 (6) U-2 15th St.-Gt. Falls	0.172	U.S.Steel Corp. $3,286.88	Fencing	6/25/64	90 Cal. Days	9/24/64	Good	--	50
Division 32-30 - Havre									
I 15-8 (11) 383 U-1 Pondera Co.-Can. Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Fair	2	95
I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P. & D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	--	--	86
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Sign.	5/22/63	400 Cal. Days	6/13/63	Good	8	99
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Completed 9/17/64		
I 15-8 (15) 357 & I 15-8 (16) 383 Shelby-Oilmont	12.008 4.483	Tschache Bros. $33,068.50	Seeding	12/18/63	5/15/64	4/20/64	--	--	85
US 70 (4) Havre-So.	0.732	Baltrusch & Affil. $244,568.28	Gr.,Agg.Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Fair	18	5
F 152 (7) U-2 Harlem-Dodson	---	Riklin Const. $153,340.08	213.0' Br. & SPP	10/30/63	8/31/64	12/4/63	Completed 9/15/64		
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Fair	10	18
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Completed 9/15/64		
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	--	--	79

Division 32-30 - Continued

S 307 (14) Stanford-Geraldine	6.073	Cave Const.,Inc. $337,957.73	Gr.,Agg.Surf.,PMS & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Good	17	91
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Agg.Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Fair	29	29
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc. Br.,Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	Completed 9/30/64		
S 316 (11) Cut Bank - No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Good	25	82
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affil. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Fair	15	15
SMP 5199-64 Chouteau, Glacier,Hill & Toole	----	O'Neil Const. $125,312.00	Cr. & Stockpiling	5/26/64	9/30/64	6/30/64	Terminated 9/18/64		28

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Const. $395,531.90	Agg.Surf. & PMS	7/1/64	200 Cal. Days	7/27/64	Fair	42	22
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Sign.,Gr.,Agg.Surf., PMS, Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Fair	29	83
I 94-6 (8) 221 U-2 Wibaux Co. Line-West	12.764	J.C.Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	4/13/64	Poor	--	94
S 194 (4) Ekalaka-Mill Iron	0.338	F.L.Flynn & Co. $117,818.42	Gr.,Agg.Surf.,Dr. & 224.5' Conc. Br.	7/1/64	6/30/65	9/15/64	Fair	4	0
S 238 (4) & S 411 (3) Brockway-E. & Circle-S. & E.	7.917	Frank E. Olson $267,401.71	Gr.,Agg.Surf. & Dr.	7/1/64	280 Cal. Days	8/17/64	Good	28	60
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Fair	21	76
S 264 (4) Van Norman-North	-----	Walter Mackin $15,097.00	120' S.P.P.	9/30/64	60 Cal. Days	Not Started			
S 318 (4), S 347 (11) & FHP 55-1(1),Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Fair	18	87
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Completed 8/28/64		
SMP 1399-64, Carter, Dawson, Fallon, Garfield McCone & Wibaux	---	Richardson Const. $207,630.00	Cr. & Stockpiling	3/25/64	11/30/64	4/20/64	Good	10	73

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Can. Line	14.870	Hilde Const. $864,977.41	Gr.,Surf.,PMS & Dr. & Widening Br.	8/14/64	280 Cal. Days	Not Started			
S 15 (10) Poplar-Flaxville	15.005	Schultz & Lindsay $220,741.03	PMS	1/29/64	120 Cal. Days	5/6/64	Completed 8/30/64		

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1964

Division 42-30 - Continued

F 148 (8) Saco-East	---	Morgan & Oswood $403,722.58	Structures	9/30/64	6/30/65	Not Started			
F 193 (16) & F 251 (11) Culbertson-Plentywood & Scobey-Plentywood	9.160	P.A.Bradbury Const. $695,074.32	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal. Days	Not Started			
ROW S 368 (16) Glasgow-Opheim-Can.Line	14.870	Bohleen Const. $922.31	Farm Fence	9/30/64	30 Cal. Days	Not Started			
S 415 (3) Medicine Lake-East	6.041	Hilling Const. $186,770.37	Gr.,Surf.,Dr. & 91.5' Conc. Br.	7/1/64	180 Cal. Days	7/27/64	Good	16	44
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Surf.,PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	-	--	72
S 418 (3) Poplar-No. & E.	0.747	F. L. Flynn $149,403.62	224.5' Br.,Gr.,Surf. & Dr.	12/18/63	8/31/64	4/10/64	Completed 9/9/64		
SMP 4399-64 McCone, Phillips, Roosevelt & Valley Counties	---	Francis Tindall $231,995.00	Cr. & Stockpiling	6/24/64	6/30/65	Not Started			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) & F 230 (9) Billings-East & Billings-Pompeys Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	Fair	37	19
I 90-7 (8) 387 U-1 & I 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Completed 9/4/64		
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	92
I 90-7 (11) 387 I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Bros. $16,936.62	Sign. & Delineation	4/24/63	150 Cal. Days	6/22/64	Completed 9/12/64		
I 90-7 (13) 387 & I 90-8 (21) 388 Reedpoint-West & East	10.547	Bob Clark & Son	Seeding	8/26/64	5/15/65	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/63	Good	14	95
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Completed 9/4/64		
I-IG 90-8 (17) 433 U-1 & F 134(6),Laurel-Mossmain	5.282 0.664	Schultz & Lindsay $1,975,465.46	Gr.,Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Fair	54	89
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	--	--	45

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1964

Division 51-30 - Continued									
I 90-8 (19) 443 U-1 West Blgs. Interchange I 90-8 (25) 438,Laure-E. F 228 (19) U1,W.Blgs. S-SG 192 (4) U1,Kings Ave	1.168 6.137 0.422 0.958	Long Const. Co. $1,347,355.79	Sign. & Delineation, Gr.,Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Fair	59	61
I 90-8 (19) 443 U-2 Billings Interchange F 228(19)U2,Laurel-Blgs. S-SG 228(19)U2,KingsAve.	1.168 0.522 0.958	U.S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	--	--	25
I 90-8 (24) 443 & F 134 (7),Laurel-Mossmain & Laurel-So.	5.943	Midland Electric $50,705.43	Sign. & Delineation	4/29/64	30 Cal. Days	7/10/64	--	--	8
I 94-1 (7)50,Custer-E. I 94-2 (7)51,Big Horn-Hysham F 114 (6), Hysham Conn.	19.972	Tschache Bros. $26,608.11	Sign. & Delineation	3/25/64	30 Cal. Days	Not Started			
I 94-1 (8) 50 & I 94-2 (9) 51, Custer-E. & Hysham-W.	17.549	Loftus Landscape $37,233.73	Seeding & Mulching	10/7/64	5/15/65	Not Started			
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Good	45	80
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	96
SG 192 (5) Kings Ave.-West	---	Cop Construction $120,205.84	Dual 189.5' Conc. OP	2/26/64	9/30/64	3/17/64	Good	4	49
S 192 (7) Kings Ave.-West	3,233=	Schultz & Lindsay $147,458.93	Gr.,Surf.,PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	--	--	73
F 228 (21) West Urban-Billings	1.466	Yellowstone Elec. $68,224.92	Traffic Signs,Signals & Lighting	10/30/63	5/31/64	2/19/64	Completed 9/14/64		
SMP 0510-09-64 & SMP 5630-09-64 Billings-E. & Laurel So.	----	Rippley Const. $22,970.00	Painting 540' Br.	5/26/64	9/30/64	8/10/64	Good	9	80
Division 52-30 - Miles City									
F 262 (14) Broadus-Wyoming Line	9.551	Peter Kiewit $823,493.34	Gr.,Surf.,PMS, Dr. & 2 Brs. (243.0')	5/26/64	250 Cal. Days	6/29/64	Good	125	34
S 388 (5) Miles City-Kinsey	9.505	Harry Norgaard Co. $395,667.74	Gr.,Surf. & Dr.	7/1/64	250 Cal. Days	7/13/64	Good	34	41
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
F 8 (11) & F 239 (13) Wilsall-W.S.Spgs. & W.S.Spgs.-Harlowton	7.355	S.Birch, Inc. $736,618.65	Gr.,Surf.,PMS, Dr. & Widen 25.0' Br.	5/8/64	300 Cal. Days	6/15/64	Fair	38	49

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1964

Division 61-30 - Continued

S 18 (6) Two Dot-So.	7.341	Nilson-Smith $343,720.62	111.5' Br. & Gr., Surf.,PMS & Dr.	12/18/63	200 Cal. Days	4/2/64	--	--	37
F 27 (6) & F 28 (5) Roundup-Grass Range	6.059	Husman Bros. $590,671.94	Gr.,Surf.,PMS & Dr.	7/1/64	300 Cal. Days	8/5/64	Good	65	35
F 33 (6) & F 108 (9) Billings-Roundup & Roundup-So.	8.039	S.Arkwright, Inc. $1,228,482.56	Gr.,Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	Fair	24	58
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS, Dr., Lighting & Signing	7/29/64	350 Cal. Days	8/31/64	Fair	23	4
SMP 208-3211-02 Lewistown	---	Palmer Const. $195,255.00	Office & Shop Bldg.	6/18/63	12/20/63	8/21/63	--	--	99

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

Sept. 30, 1964

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
59-2(1) Red Lodge - Cooke City	Wyoming Line - southerly on US 212	6.7	Grade, Base, Plt. Mix Paving	100	98	McLaughlin, Inc. $ 982,628.00
			Completed September 10, 1964			
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka SE	FH 2.5 FAS 5.7	Grade, Base, Bit. Plt. Mix Paving	80 Sept/64	70	Wickens Bros. $ 486,018.00 ($250,000 FH Funds)
			Contract awarded by State 8/28/63			
			Construction under State supervision			$746,575.80 Tot. Cont.
EXPO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rte.287, easterly 15.3 mi. to jct. with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving	20 July/65	38	Earl McWutt Company $1,301,453.28
11-1(2) Lewis & Clark	On US 12 from Idaho Line to Jct. US 93 at Lolo	32.5	Bit. Plant Mix Surf.	59 Oct/64	59	Western Paving Co. $ 699,456.06
6-2(1),6-3(1) FD 2730, 1&2	On US 10A, Clarks Fork Highway, Noxon - Thompson Falls	16.7	Bit. Plant Mix Surf.	100	89	Inland Asphalt Co. $ 384,873.76
			Completed August 29, 1964			
GNP 8-A4	Bridge - North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge	32 Aug/65	32	Kyser Const. Co. $ 239,096.80
			Contract awarded June 11/64			
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	22 1965	9	Crick Company $ 419,336.00

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1964

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio - East	0.152	Sletten Const. Co. $527,753.01	806.6' S & C Str.	8/28/63	6/30/65	9/19/63	Fair	13	49
I 90-1 (22) 71 Tarkio - East	----	Schultz & Lindsay $471,284.13	762.22' S & C Str.	10/30/63	7/31/65	11/25/63	Fair	19	44
I 90-1 (24) 54 Superior - East	----	N.A. Nelson Const. $449,454.72	757.4' S & C Str.	2/26/64	8/31/65	6/15/64	Fair	13	13
I 90-1 (25) 59 Superior - East	----	N.A. Nelson Const. $507,566.85	825.75' S & C Str.	12/18/63	10/31/65	1/15/64	Fair	9	41
I-IG 90-1 (26) 66 Tarkio - East	----	Waddell Const. Co. $302,221.21	3 - S & C Strs. (980.5')	2/26/64	6/30/65	4/27/64	Fair	8	56
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 and S 419 (3), Tarkio-East	6.590 3.670	Murphy Bros. $1,509,908.75	Gr., Surf., PMS, Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Fair	57	47
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio - East	10.020	Strandberg & $53,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Fair	2	31
I-IG 90-1 (29) 71 Tarkio - East	----	Schultz & Lindsay $89,354.04	189.5' Prestressed Overpass	3/27/64	9/30/64	5/18/64	Completed 10/16/64		
I 90-1 (30) 50 U-1 Superior - East	3.863	Zook Bros. Const. $833,542.17	Gr., Surf., PMS, Dr., Sign, 17.25' Jr. Gr. Sep.	6/24/64	350 Cal. Days	7/22/64	Good	36	33
I 90-1 (30) 50 U-2 Superior - East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	Fair	1	23
I 90-1 (31) 54 Superior - East	----	N.A. Nelson Const. $480,654.11	757.4' S & C Str.	6/24/64	11/30/65	7/7/64	Fair	12	19
I 90-1 (32) 59 Superior - East	----	N.A. Nelson Const. $534,213.12	825.75' S & C Str.	6/24/64	11/30/65	7/7/64	Good	57	30
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/28/63	Completed 10/6/64		
I 90-2 (11) 114 U-2 Piltzville-East - Clinton-W.	4.799	Strandberg and Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	Completed 10/14/64		
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr., Surf., Cem. Stab. Base, PCC, PMS., Dr., Sign., Light., & S & C UP	5/7/64	450 Cal. Days	5/20/64	Fair	46	37
I-IG 90-2 (14) 105 U-2 Van Buren St. - Missoula	----	Hightower-Lubrecht $322,998.16	3 Overpasses (988.0')	4/8/64	6/30/65	4/21/64	Good	15	98
I 90-2 (14) 105 U-3, F 219 (18) & S 218 (7) Missoula Streets	0.222 0.982	King & McLaughlin $251,304.12	Gr., Surf., PMS., Dr., Signs, Signals, 65.0' Str. & Storm Sewer	11/27/63	6/15/64	2/10/64	Fair	4	95

Division 11-30 - Missoula (Continued)

I-IG 90-2 (14) 105 U-4 Missoula - Bonner	4.852	U. S. Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	Poor	--	0
I-IG 90-2 (18) 82 Huson - West	----	Sletten Const. Co. $1,147,263.95	981.46' S & C Str.	2/20/63	11/30/64	3/27/63	--	1	99
I 90-2 (20) 110 Bonner - Clinton	9.180	Skinner Enter. $16,504.99	Sign. & Delineation	3/25/64	30 Cal. Days	7/3/64	Fair	3	80
I-IG 90-2 (21) 80 U-1 Huson - West	4.328	King & McLaughlin $1,666,471.77	Gr., Surf., PMS., Dr. and Signing	3/27/63	350 Cal. Days	4/10/63	Winter Shut. 10/9/64		96
I-IG 90-2 (21) 80 U-2 Huson - West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Fair	2	65
I 90-2 (22) 108 Van Buren St. - Missoula	----	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual S & C Strs. (1,718.0')	6/26/63	5/31/65	7/9/63	Good	27	87
I-IG 90-2 (25) 95 U-1 Missoula - West	7.754	Peter Kiewit Sons' $3,196,581.58	Gr., Dr., Surf., CBS, PMS, PCC, Sign. & Strs.	BPR Concur.	500 Cal. Days	Not Started			
I-IG 90-2 (25) 95 U-2 Missoula - West	7.754	Kober Const. Co. $49,468.55	Fencing	BPR Concur.	250 Cal. Days	Not Started			
I 90-3 (12) 151 U-1 & F 205 (8) U-1 - Drummond- E & W & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr., Surf., PMS & Signing	9/3/64	500 Cal. Days	9/4/64	Fair	71	5
I 90-3 (12) 151 U-2 Drummond - E & W	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	Not Started			
I 90-3 (12) 151 U-3 Drummond - E & W	----	Riklin Const. C o. $363,900.31	4 Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Fair	7	6
F 205 (8) U-2 Maxville - Drummond	----	Ralph Huckaba $232,828.67	3 S & C Strs.	8/31/64	10/31/65	9/15/64	Fair	7	8
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. Co. $429,759.19	Strs., Gr., Surf., PMS and Drain	3/25/64	350 Cal. Days	4/6/64	Good	15	54
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Grade and Drain	3/25/64	200 Cal. Days	4/22/64	Good	12	78
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. and PMS	7/1/64	200 Cal. Days	Not Started			
S 407 (2) Alberton-Lolo Hot Springs	0.177	H. Flesching $252,393.70	Gr., Surf., Dr. and 456.9' S & C Str.	8/28/63	10/31/64	9/10/63	Completed 10/26/64		
S 413 (3) and S 414 (3) Hall - East and West	4.361	Maronick Const. Co. $333,208.92	Gr., Surf., PMS and S & C Str.	1/30/64	200 Cal. Days	4/6/64	Fair	12	96
F 9999 (1) Missoula - Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	Completed 10/12/64		
SMP 4199-64 Granite, Mineral, Missoula, and Ravalli Counties	----	M & S Const. Co. $128,322.00	Cr. & Stockpiling	7/29/64	140 Cal. Days	8/31/64	Poor	5	28

Division 12-30 - Kalispell

S 58 (6) Perma - Hot Springs	1.056	A & B Const. Co. $720,860.41	Cr., Surf., RMS., Dr. & Strs. (778.25')	8/28/63	8/31/65	9/16/63	Poor	10	38
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and P.M.S.	1/29/64	140 Cal. Days	6/17/64	Fair	10	67

Division 12-30 - Kalispell (Continued)

F 191 (24) Pablo - Kalispell	5.930	Zook Bros. Const. $1,377,696.54	Gr., Surf., PMS, Dr.	10/30/63	350 Cal. Days	11/11/63	Fair	--	97
F 260 (10) W. Glacier - E. Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr., Surf., RMS, Dr.	9/30/64	150 Cal. Days	10/26/64	Fair	--	0
S 410 (3) Troy - Yaak River - Rexford	6.565	Walter Laas $633,562.64	Grade and Drain	9/30/64	250 Cal. Days	Not Started			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (10) Boulder - Cardwell	3.662	R.J. Sundling & Son $98,377.59	Reshape, Surf. and PMS	3/25/64	120 Cal. Days	5/13/64	--	--	86
I 15-1 (17) 46 U-1 Pipe Organ - No. and So.	5.337	Peter Kiewit Sons' $789,267.64	Gr., Surf., PMS, Sign, & 17.25' Jr. Gr. Sep.	5/22/63	330 Cal. Days	7/25/63	Completed 10/12/64		
I 15-1 (17) 46 U-3 Pipe Organ - No. and So.	5.337	Belgrade, Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Completed 10/28/64		
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte - Urban	2.554	Kiely Const. Co. $1,826,707.87	Gr., Surf., PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	--	--	99
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte - Urban	2.554	U.S. Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	98
I-IG 15-2 (18) 131 U-1 Butte - North	3.556	F & S Contracting $2,640,783.58	Gr., Surf., CSB, PMS, Dr., Sign. & OP	2/26/64	450 Cal. Days	4/9/64	Good	45	55
I-IG 15-2 (18) 131 U-2 Butte - North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte - East and West	5.751	Lewis Const. Co. $154,155.80	Lighting, Signing, and Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	99
F 43 (17) Wisdom - Divide	15.891	Schultz & Lindsay $273,294.30	P.M.S.	7/1/64	180 Cal. Days	Not Started			
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junction - E & W	4.493	Peter Kiewit Sons' $1,988,113.75	Gr., Surf., CSB, PMS and Drain	12/27/62	400 Cal. Days	3/11/63	Completed 10/23/64		
I-IG 90-4 (7) 205 U-3 Opportunity Junction - E & W	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	88
I 90-4 (8) 226 U-1 Butte - East	2.837	Kiely Const. Co. $1,059,830.39	Gr., Surf., CSB, Conc. Pave., PMS, Dr. & Signs	12/18/63	400 Cal. Days	1/28/64	Poor	16	45
I 90-4 (8) 226 U-2 Butte - East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Fair	1	67
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass - E & W	4.906	Naranche & Konda $3,356,008.41	Gr., Surf., PMS, Dr., Signs & 229.5' UP	6/30/64	450 Cal. Days	7/8/64	Fair	50	31
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-West & Homestake-East and Pipestone - Hot Springs-West	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Fair	10	12

Division 21-30 - Butte (Continued

I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W., Homestake-E.,Whitehall-No.	9.627 2.580 0.417	Nilson-Smith Const. $2,837,392.42	Gr.,Agg.Surf.,PMS, Sign.,Drain & 274.5' UP	Subj. to BPR Conc.	450 Cal. Days				
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	Subj. to BPR Conc.	250 Cal. Days				
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	----	Ralph Huckaba $373,279.14	3 Dual Overpasses	Subj. to BPR Conc.	7/31/66				
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit $6,468,163.04	Gr.,Surf.,PMS, Dr., Signs & 123.0' OP	7/8/64	500 Cal. Days	7/28/64	Good	135	15
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Surf.,Cem.Stab.Base Conc.Pave. & Signing	7/24/63	250 Cal. Days	10/22/63	Good	90	90
F 249 (16) Garrison-Helena	7.362	Schultz & Lindsay $204,257.94	Surf. and PMS	6/25/64	150 Cal. Days	8/13/64	Completed 10/7/64		
S 426 (3) Logan-Northwest	-----	Haggerty-Messmer $78,182.56	198.0' Prestress.Br.	3/25/64	8/31/64	4/14/64	Good	13	96
S 426 (4) Logan-North	0.238	Schultz & Lindsay $42,957.93	Gr.,Agg.Surf. & Dr.	10/28/64	150 Cal. Days	Not Started			
SMP 2120-20-2258-01-23-4050 Boulder-South	----	American Bldg. Co. $17,489.90	Pedestrian Crossing	9/30/64	6/30/65	10/19/64	Good	3	20
SMP 2299-64 Jefferson & Lewis & Clark	-----	Helena Sand & Grav. $106,700.00	Cr. & Stockpiling	1/29/64	180 Cal. Days	6/3/64	--	--	59

Division 22-30 - Bozeman

I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. Const. $1,244,468.61	Gr.,Dr. & Dual 158.0' & 234.5' Interchange	4/24/63	300 Cal. Days	5/31/63	--	2	98
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	5/31/63	--	--	91
I-IG 90-6 (11) 287 Logan-Manhattan	-----	Strandberg & Assoc. $116,568.21	163.0' S & C OP	11/20/63	7/31/64	3/11/64	--	--	99
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP,Dual 244.5' UP, Gr.,Surf., Cem.Stab.Base,PMS, Conc.Pave. & Dr.	5/27/64	450 Cal. Days	6/4/64	Fair	10	22
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Fair	7	54
I-IG 90-6 (14) 287 U-1, I 90-6 (13(296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS, Cem. Stab.Base,PCC,Dr. & Sign.	6/25/64	450 Cal. Days	9/2/64	--	19	0
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. $46,864.26	Fencing	6/25/64	250 Cal. Days	Not Started			
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Strs. (686.5')	6/25/64	7/31/65	9/15/64	Fair	10	8

Division 22-30 - Bozeman - Continued

I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	---	Cop Construction $284,445.88	Strs. (755.0')	6/25/64	7/31/65	8/3/64	Fair	10	20
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J. Sundling & Son $471,102.29	Gr.,Surf.,PMS, Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	Completed 10/8/64		
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Surf.,Dr. & relocate NP Tracks	9/25/63	350 Cal. Days	10/21/63	Fair	52	62
S 243 (3) Bozeman-So.	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Fair	23	9
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Completed 10/16/64		

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Agg.Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	Fair	8	21
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Cont. $2,388,727.75	Gr.,Surf.,PMS & Sign.	1/31/63	450 Cal. Days	2/21/63	Poor	18	93
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr.,Surf.,PMS, Dr. & Sign.	8/1/63	420 Cal. Days	8/19/63	Fair	39	67
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Fair	3	41
I 15-4 (22) 210 Lyons Creek-No.	---	Sletten Const. $521,470.02	Dual 519.49' St.Br.	7/24/63	11/30/64	8/26/63	Fair	13	57
I 15-4 (25) 218 U-1 & F 238 (10),Wolf Creek-No.	2.699 1.947	F & S Cont. $1,843,885.51	Gr.,Agg.Surf.,PMS, Dr.Sign.& Structures	10/30/64	350 Cal. Days	Not Started			
I 15-4 (25) 218 U-2 Wolf Creek-No.	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	Not Started			
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Gr. & Dr.	6/25/64	350 Cal. Days	8/5/64	Good	--	57
I 15-5 (22) 273 Sun River-Emerson	----	Schultz & Lindsay $597,853.25	Dual 483.0' Conc.Br.	8/26/64	11/30/65	Not Started			
I 15-5 (25) 238 Wolf Creek-Cascade	---	A & B Const. $26,380.00	15'4" x 10'4" SPPC & Apps.	8/5/64	60 Cal. Days	9/2/64	Good	4	61
I 15-6 (8) 307 Dutton-No. & So.	0.065	Walter Mackin $217,260.55	346.0' Conc.Br. &	10/28/64	9/30/65	Not Started			
ER 57 (2) (F 236) Dupuyer-Birch Creek	0.158	A & B Const. $34,718.80	Gr.,Agg.Surf.,BST & Dr.	10/28/64	5/31/65	Not Started			
ER 57 (6) (F 236) Duyper-Birch Creek	----	A & B Const. $105,233.53	121.5' Conc.Br. & Apps.	Subj. to BPR Conc.	6/30/65				
ER 59 (2) (F 65) Sun River-Choteau	---	Walter Mackin $42,439.52	60.98' Conc.Br.Add.	10/28/64	9/30/65	Not Started			
ER 59 (3) (F 275) Augusta-Choteau	---	Naranche & Konda $145,500.72	183.0' Conc.Br.	9/30/64	7/31/65	10/15/64	Good	--	37

Division 31-30 - Continued

F 64 (10) Gt.Falls-Armington	0.220	Zook Bros. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	Not Started			
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Surf.,PMS,Dr., & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19/64	Poor	--	69
F 149 (19) & F 252 (15) Gt. Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	Completed 10/14/64		
F 149 (20), F 395 (3) & F 395 (5), Gt. Falls Sts.	0.361	Cascade Elec. $52,069.99	Sign.,Delineation & Traffic Devices	12/13/63	120 Cal. Days	4/14/64	Completed 10/30/64		
F 149 (21), F 180 (7) & F 395 (9), Gt.Falls-Ft. Benton & Gt. Falls Sts.	----	Lewis Const. $63,123.61	Lighting & Signals	8/26/64	200 Cal. Days	9/15/64	Poor	6	10
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	Completed 10/22/64		
U-FG 395 (6) U-2 15th St.-Gt.Falls	0.172	U.S.Steel Corp. $3,286.88	Fencing	6/25/64	90 Cal. Days	9/24/64	Completed 10/10/64		

Division 32-30 - Havre

I 15-8 (11) 383 U-1 Pondera Co.-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	--	--	99
I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P.& D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	--	--	86
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Sign.	5/22/63	400 Cal. Days	6/13/63	--	3	99
I 15-8 (15) 357 & I 15-8 (16) 383 Shelby-Oilmont	12.008 4.483	Tschache Bros. $33,068.50	Seeding	12/18/63	5/15/64	4/20/64	Completed 10/21/64		
ER 53 (2) (F 208) Babb-Piegan	----	E.F.Matelich Const. $72,845.50	Repair of 121.5' Conc.Br. & Apps.	10/28/64	5/31/65	Not Started			
US 70 (4) Havre-So.	0.732	Baltrusch & Affil. $244,568.28	Gr.,Agg.Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Fair	21	28
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Fair	55	30
S 237 (3) Oilmont-East	5.838	S.Birch, Inc. $413,654.72	Gr.,Agg.Surf.,PMS & Dr.	10/28/64	200 Cal. Days	Not Started			
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Good	25	98
S 307 (14) Stanford-Geraldine	6.073	Cave Const.,Inc. $337,957.73	Gr.,Agg.Surf.,PMS & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Winter Shut.10/8/64		95
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Agg.Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Good	25	52
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut.10/9/64		93

Division 32-30 - Continued

S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affil. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Fair	18	26

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Const. $395,531.90	Agg.Surf. & PMS	7/1/64	200 Cal. Days	7/27/64	Good	37	35
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Sign.,Gr.,Agg.Surf., PMS,Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Good	9	95
I 94-6 (8) 221 U-2 Wibaux Co.Line-West	12.764	J.C.Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	4/13/64	Completed 10/20/64		
S 194 (4) Ekalaka-Mill Iron	0.338	F.L.Flynn & Co. $117,818.42	Gr.,Agg.Surf.,Dr. & 224.5' Conc. Br.	7/1/64	6/30/65	9/15/64	Fair	7	12
S 2;8 (4) & S 411 (3) Brockway-E. & Circle-S. & E.	7.917	Frank E. Olson $267,401.71	Gr.,Agg.Surf. & Dr.	7/1/64	280 Cal. Days	8/17/64	Good	23	86
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Good	26	94
S 264 (4) Van Norman-No.	---	Walter Mackin $15,097.00	120' S.P.P.	9/30/64	60 Cal. Days	Not Started			
S 318 (4), S 347 (11) & FHP 55-1(1),Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	200 Cal. Days	9/19/63	Winter Shut.9/25/64		87
SMP 1399-64, Carter, Dawson, Fallon,Garfield, McCone & Wibaux	---	Richardson Const. $207,630.00	Cr. & Stockpiling	3/25/64	11/30/64	4/20/64	Good	10	85

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368(16) Glasgow-Opheim-Can.Line	14.870	Hilde Const. $864,977.41	Gr.,Surf.,PMS & Dr. & Widening Brs.	8/14/64	280 Cal. Days	Not Started			
F 148 (8) Saco-East	----	Morgan & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	--	3	0
F 148 (9) Saco-East	7.595	Peter Kiewit $891,836.53	Gr.,Agg.Surf.,PMS & Dr.	Subj. to BPR Conc.	300 Cal. Days				
F 193 (16) F 251 (11) Culbertson-Plentywood & Scobey-Plentywood	9.160	P.A.Bradbury Const. $695,074.32	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal. Days	10/14/65	--	15	1
ROW S 368 (16) Glasgow-Opehim-Can.Line	14.870	Bohleen Const. $922.31	Farm Fence	9/30/64	30 Cal. Days	Not Started			
S 415 (3) Medicine Lake-East	6.041	Hilling Const. $186,770.37	Gr.,Surf.,Dr. & 91.5' Conc. Br.	7/1/64	180 Cal. Days	7/27/64	Fair	11	59
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Surf.,PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	Winter Shut.10/28/64		95
SMP 4220-01-4310-01-23-4030 St.Hwy.#13W,Wolf Point	--	Eskestrand Brod. $11,271.00	Drain.Syst. & Ret. Wall Repair for GN UP	10/28/64	6/30/65	Not Started			
SMP 4399-64,McCone,Phillips, Roosevelt & Valley Counties	--	Francis Tindall $231,995.00	Cr. & Stockpiling	6/24/64	6/30/65	Not Started			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) & F 230 (9) Billings-E. & Billings-P.Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	Good	70	42
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-E. & W.	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	99
I 90-7 (13) 387 & I 90-8 (21) 388 Reedpoint-W. & E.	10.547	Bob Clark & Son $6,489.45	Seeding	8/26/64	5/15/65	10/19/64	Good	2	65
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/63	Completed 10/7/64		
I-IG 90-8 (17) 433 U1 & F 134 (6),Laurel-Mossmain	5.282 0.664	Schultz & Lindsay $1,975,465.46	Gr.,Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Fair	6	99
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	Fair	4	86
I 90-8 (19) 443 U-1 West Blgs. Interchange I 90-8 (25) 438,Laurel-E. F 228 (19) U1,W.Blgs. S-SG 192 (4) U1,Kings Ave.	1.168 6.137 0.422 0.958	Long Const. Co. $1,347,355.79	Sign. & Delineation, Gr.,Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Good	38	69
I 90-8 (19) 443 U-2 Billings Interchange F 228 (19) U2,Laurel-Blgs. S-SG 228(19) Uw,Kings Ave.	1.168 0.522 0.958	U. S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	Suspended 5/20/64		25
I 90-8 (24) 443 & F 134 (7), Laurel-Mossmain & Laurel-So.	5.943	Midland Electric $50,705.43	Sign. & Delineation	4/29/64	30 Cal. Days	7/10/64	Poor	3	8
I 94-1 (7) 50,Custer-E. I 94-2 (7) 51,Big Horn-Hysham F 114 (6),Hysham Conn.	19.972	Tschache Bros. $26,608.11	Sign. & Delineation	3/25/64	30 Cal. Days	10/21/64	Fair	3	5
I 94-1 (8) 50 & I 94-2 (9) 51,Custer-E. & Hysham-W.	17.549	Loftus Landscape $37,233.73	Seeding & Mulching	10/7/64	5/15/65	10/19/64	Fair	9	15
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Good	18	93
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	99
SGf192 (5) Kings Ave.West	---	Cop Construction $120,205.84	Dual 189.5' Conc.OP	2/26/64	9/30/64	3/17/64	Good	13	59
S 192 (7) Kings Ave.-West	3.233	Schultz & Lindsay $147,458.93	Gr.,Surf.,PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	Winter Shut.10/12/64		97
SMP 0510-09-64 & SMP 5630-09-64 Billings-E. & Laurel So.	---	Rippley Const. $22,970.00	Painting 540' Br.	5/26/64	9/30/64	8/10/64	Completed 10/16/64		

Division 52-30 - Miles City									
F 262 (14) Broadus-Wyoming Line	9.551	Peter Kiewit $823,493.34	Gr.,Surf.,PMS, Dr. & 2 Brs. (243.0')	5/26/64	250 Cal. Days	6/29/64	Good	80	49
S 388 (5) Miles City-Kinsey	9.505	Harry Norgaard Co. $395,667.74	Gr.,Surf. & Dr.	7/1/64	250 Cal. Days	7/13/64	Good	40	76
DISTRICT SIX - LEWISTOWN									
Division 61=30 - Lewistown									
F 8 (11) & F 239 (13) Wilsall-W.S.Spgs. & W.S.Spgs.-Harlowton	7.355	S.Birch,Inc. $736,618.64	Gr.,Surf.,PMS, Dr. & Widen 25.0' Br.	5/8/64	300 Cal. Days	6/15/64	Fair	53	63
S 18 (6) Two Dot-So.	7.341	Nilson-Smith $343,720.62	111.5' Br. & Gr., Surf.,PMS & Dr.	12/18/63	200 Cal. Days	4/2/64	Fair	40	54
F 27 (6) & F 28 (5) Roundup-Grass Range	6.059	Husman Bros. $590,671.94	Gr.,Surf.,PMS & Dr.	7/1/64	300 Cal. Days	8/5/64	Fair	29	55
F 33 (6) & F 108 (9) Billings-Roundup & Roundup-So.	8.039	S.Arkwright,Inc. $1,228,482.56	Gr.,Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	Fair	63	66
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS, Dr., Lighting & Signing	7/29/64	350 Cal. Days	8/31/64	Fair	25	9
SMP 208-3211-02 Lewistown	---	Palmer Const. $195,255.00	Office & Shop Bldg.	6/18/63	12/20/63	8/21/63	--	--	99

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

Project	Location	Length	Type Work	Oct. 30, 1964 % Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka-SE	FH 2.5 FAS 5.7	Grade, Base, Bit. Plt. Mix Paving	87 Sept/64	75	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $746,575.80 Total Contract
			Contract awarded by State 8/28/63 Construction under State supervision			
ERFO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rte.287,easterly 15.3 mi. to jct.with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving	35 July/65	54	Earl McNutt Co. $1,301,453.28
11-1(2) Lewis & Clark	On US 12 from Idaho Line to Jct. US 93 at Lolo	32.5	Bit. Plant Mix Surf.	99 Oct/64	78	Western Paving Co. $ 699,456.06
GNP 8-A4	Bridge - North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge	40 Aug/65	45	Kyser Const. Co. $ 239,096.80
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	43 1965	22	Crick Company $ 419,336.00
ERFO 63(1)	GNP Route 7 - North Fork Road, west side of Park	0.16	Reconstruct 7 bridges and repair one bridge	14 Feb/65	18	Sletten Con. Co. $ 103,364.00
			Contract awarded October 6, 1964			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1964

OCLC 22722994 UF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. Co. $527,753.01	806.6' S & C Str.	8/28/63	6/30/65	9/19/63	Fair	14	65
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	762.22' S & C Str.	10/30/63	7/31/65	11/25/63	Fair	15	47
I 90-1 (24) 54 Superior-East	-----	N. A. Nelson Const. $449,454.72	757.4' S & C Str.	2/26/64	8/31/65	6/15/64	Fair	13	22
I 90-1 (25) 59 Superior-East	-----	N. A. Nelson Const. $507,566.85	825.75' S & C Str.	12/18/63	10/31/65	1/15/64	Fair	6	42
I-IG 90-1 (26) 66 Tarkio-East	-----	Waddell Const. Co. $302,221.21	3 - S & C Strs. (980.5')	2/26/64	6/30/65	4/27/64	Good	8	68
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-East	6.590 3.670	Murphy Bros. $1,509,908.75	Gr.,Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	3/2/64	Winter Shut.11/28/64		52
I-IG 90-1 (27) 65 U-2 I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $53,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Winter Shut.11/28/64		36
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS,Dr., Sign.,17.25'Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Winter Shut.11/21/64		38
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	--	--	25
I 90-1 (31) 54 Superior-East	----	N.A.Nelson Const. $480,654.11	757.4' S & C Str.	6/24/64	11/30/65	7/7/64	Good	12	30
I 90-1 (32) 59 Superior-East	-----	N.A.Nelson Const. $534,213.12	825.75' S & C Str.	6/24/64	11/30/65	7/7/64	Good	24	36
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Base, PCC, PMS, Dr., Sign.,Light. & S & C UP	5/7/64	450 Cal. Days	5/20/64	Winter Shut.11/20/64		42
I-IG 90-2 (14) 105 U-2 Van Buren St.,Missoula	----	Hightower-Lubrecht $322,998.16	3 Overpasses (988.0')	4/8/64	6/30/65	4/21/64	Completed 11/25/64		
I 90-2 (14) 105 U-3 F 219 (18) & S 218 (7) Missoula Streets	0.222 0.982	King & McLaughlin $251,304.12	Gr.,Surf.,PMS, Dr., Signs, Signals, 65.0' Str. & Storm Sewer	11/27/63	6/15/64	2/10/64	Completed 11/24/64		
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	Fair	3	2
I-IG 90-2 (18) 82 Huson-West	----	Sletten Const. Co. $1,147,263.95	981.46' S & C Str.	2/20/63	11/30/64	3/27/63	Fair	6	99

MONTHLY CONSTRUCTION REPORT - 11/30/64

Division 11-30 - Missoula (Continued)

I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Sign. & Delineation	3/25/64	30 Cal. Days	7/3/64	--	--	80
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Surf.,PMS.,Dr. & Sign.	3/27/63	350 Cal. Days	4/10/63	Winter Shut. 10/9/64		96
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Fair	2	77
I 90-2 (22) 108 Van Buren St.-Missoula	---	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual S & C Strs. (1,718.0')	6/26/63	5/31/65	7/9/63	Good	12	87
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit $3,196,581.58	Gr.,Dr.,Surf.,CBS, PMS, PCC, Sign. & Strs.	11/23/64	500 Cal. Days	Not Started			
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	Not Started			
I 90-3 (12) 151 U-1 & F 205 (8) U-1, Drummond-E & W & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Sign.	9/3/64	500 Cal. Days	9/4/64	Good	92	42
I 90-3 (12) 151 U-2 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	Fair	1	1
I 90-3 (12) 151 U-3 Drummond-E. & W.	---	Riklin Const. Co. $363,900.31	4 Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Good	9	13
F 205 (8) U-2 Maxville-Drummond	----	Ralph Huckaba $232,828.67	3 S & C Strs.	8/31/64	10/31/65	9/15/64	Fair	5	15
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Strs.,Gr.,Surf., PMS & Dr.	3/25/64	350 Cal. Days	4/6/64	Good	15	57
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Grade & Drain	3/25/64	200 Cal. Days	4/22/64	Fair	12	87
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. and PMS	7/1/64	200 Cal. Days	Not Started			
S 413 (3) & S 414 (3) Hall-E. & W.	4.361	Maronick Const. $333,208.92	Gr.,Surf.,PMS & S & C Str.	1/30/64	200 Cal. Days	4/6/64	--	--	96
SMP 4199-64, Granite, Mineral,Msla. & Ravalli	----	M & S Const. Co. $128,322.00	Cr. & Stockpiling	7/29/64	140 Cal. Days	8/31/64	Fair	6	45

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS.,Dr. & Strs.(778.25')	8/28/63	8/31/65	9/16/63	Fair	10	41
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	Winter Shut.10/23/64		72
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. Const. $1,377,696.54	Gr.,Surf.,PMS, & Dr.	10/30/63	350 Cal. Days	11/11/63	Fair	6	99
F 260 (10) W.Glacier-E.Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	Good	16	25
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade & Drain	9/31/64	250 Cal. Days	11/4/64	Good	15	3

MONTHLY CONSTRUCTION REPORT - 11/30/64

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (10) Boulder-Cardwell	3.662	R.J.Sundling & Son $98,377.59	Reshape, Surf. & PMS	3/25/64	120 Cal. Days	5/13/64	--	--	86
I 15-1 (20) 51 U-1 Pipe Organ-No.	6.786	Naranche & Konda $1,745,735.27	Gr.,Agg.Surf.,PMS, Dr. & Sing	Subj. to BPR Conc.	350 Cal. Days				
I 15-1 (20) 51 U-2 Pipe Organ-No.	6.786	Hildreth & Hoyland $41,793.00	Fencing	Subj. to BPR Conc.	200 Cal. Days				
I 15-1 (20) 51 U-3 Pipe Organ-No.	---	Haggerty-Messmer $219,109.87	Structures	Subj. to BPR Conc.	9/30/65				
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte-Urban	2.554	Kiely Const. Co. $1,826,707.87	Gr.,Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Completed 11/19/64		
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	99
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,CSB, PMS, Dr.,Sign. & OP	2/26/64	450 Cal. Days	4/9/64	Good	53	63
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-E. & W.	5.751	Lewis Const. Co. $154,155.80	Lighting, Signing, & Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	93
S 35 (13) Jackson-Dillon	10.215	Zook Bros. $377,763.28	Grade & Drain	11/24/64	280 Cal. Days	Not Started			
F 43 (17) Wisdom-Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	Not Started			
I-IG 90-4 (7) 205 U-3 Opportunity Jc.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	Completed 11/19/64		
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,CSB, Conc. Pave.,PMS, Dr. & Sing.	12/18/63	400 Cal. Days	1/28/64	--	--	51
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS, Dr., Signs & 229.5' UP	6/30/64	450 Cal. Days	7/8/64	Good	68	41
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-W. & E. & Pipestaone-Hot Spgs-West	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Fair	3	15'
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W., Homestake-E.,Whitehall-No.	9.627 2.580 0.417	Nilson-Smith Const. $2,837,392.42	Gr.,Agg.Surf.,PMS, Sign.,Dr. & 274.5' UP	11/12/64	450 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 11/30/64

Division 21-30 - Butte (Continued)

I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	Not Started			
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	----	Ralph Huckaba $373,279.14	3 Dual Overpasses	11/12/64	7/31/66	Not Started			
I 90-5 (7) 233 U-1 Pipestone-Hot Spgs.-W.	7.141	Peter Kiewit $6,468,163.04	Gr.,Surf.,PMS, Dr., Signs & 123.0' OP	7/8/64	500 Cal. Days	7/28/64	Fair	139	21
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Surf.,Cem.Stab.Base Conc.Pave. & Sign.	7/24/63	250 Cal. Days	10/22/63	Fair	35	98
S 426 (3) Logan-NW	-----	Haggerty-Messmer $78,182.56	198.0' Prestress.Br.	3/25/64	8/31/64	4/14/64	Completed 11/13/64		
S 426 (4) Logan-No.	0.238	Schultz & Lindsay $42,957.93	Gr.,Agg.Surf. & Dr.	10/28/64	150 Cal. Days	Not Started			
SMP 2120-20-2258-01-23-4050 Boulder-So.	--	American Bldg. Co. $17,489.90	Pedestrian Crossing	9/30/64	6/30/65	10/19/64	Good	4	68
SMP 2299-64 Jefferson & Lewis & Clark	----	Helena Sand & Grav. $106,700.00	Cr. & Stockpiling	1/29/64	180 Cal.	6/3/64	--	--	59

Division 22-30 - Bozeman

I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. Const. $1,244,468.61	Gr.,Dr. & Dual 158.0' & 234.5' Interchange	4/24/63	300 Cal. Days	5/31/63	--	4	99
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	5/31/63	Completed 10/28/64		
I-IG 90-6 (11) 287 Logan-Manhattan	-----	Strandberg & Assoc. $116,568.21	163.0' S & C OP	11/20/63	7/30/64	3/11/64	--	--	90
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP, Dual 244.5' UP, Gr.,Surf., Cem.Stab.Base, PMS, Conc.Pave., & Dr.	5/27/64	450 Cal. Days	6/4/64	Fair	6	24
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Fair	3	60
I-IG 90-6 (14) 287 U-1, I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS, Cem. Stab.Base,PCC, Dr. & Sign.	6/25/64	450 Cal. Days	9/2/64	--	14	0
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	--	--	--
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Strs. (686.5')	6/25/64	7/31/65	9/15/64	Fair	8	13
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	---	Cop Construction $284,445.88	Strs. (755.0')	6/25/64	7/31/65	8/3/64	Fair	14	38
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Fair	41	64
S 243 (3) Bozeman-So.	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Winter Shut. 11/16/64		15

MONTHLY CONSTRUCTION REPORT - 11/30/64
DISTRICT THREE - GREAT FALLS
Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Agg.Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	Winter Shut.11/3/64		25
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Cont. $2,388,727.75	Gr.,Surf.,PMS & Sign.	1/31/63	450 Cal. Days	2/21/63	--	--	93
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr.,Surf.,PMS, Dr. & Sign.	8/1/63	420 Cal. Days	8/19/63	Poor	24	69
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Fair	2	49
I 15-4 (22) 210 Lyons Creek-No.	----	Sletten Const. $521,470.02	Dual 519.49' St.Br.	7/24/63	11/30/64	8/26/63	Fair	9	69
I 15-4 (25) 218 U-1 & F 238 (10),W.Creek-No.	2.699	F & S Cont. $1,843,885.51	Gr.,Agg.Surf.,PMS, Dr.,Sign. & Structures	10/30/64	350 Cal. Days	11/16/64	Good	27	3
I 15-4 (25) 218 U-2 Wolf Creek-No.	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	Not Started			
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Gr. & Dr.	6/25/64	350 Cal. Days	8/5/64	--	--	70
I 15-5 (22) 273 Sun River-Emerson	-----	Schultz & Lindsay $597,853.25	Dual 483.0' Conc.Br.	8/26/64	11/30/65	11/30/64	--	--	0
I 15-5 (25) 238 Wolf Creek-Cascade	-----	A & B Const. $26,380.00	15'4" x 10'4" SPPC & Apps.	8/5/64	60 Cal. Days	9/2/64	Completed 11/13/64		
I-IG 15-5 (27) 274 Great Falls-W.	---	Sletten Const. Co. $399,132.97	Dual UPs (123.0' & 366.0')Single UP (244.5')	10/28/64	7/31/66	Not Started			
I 15-6 (8) 307 Dutton-No. & So.	0.065	Walter Mackin $217,260.55	346.0' Conc.Br.	10/28/64	9/30/65	11/11/64	Fair	--	1
ER 57 (2) (F 236) Dupuyer-Birch Creek	0.158	A & B Const. $34,718.80	Gr.,Agg.Surf.,BST & Dr.	10/28/64	5/31/65	Not Started			
ER 57 (6) (F 236) Dupuyer-Birch Creek	-----	A & B Const. $105,233.53	121.5' Conc.Br. & Apps.	11/3/64	6/30/65	11/12/64	Fair	8	8
ER 59 (2) (F 65) Sun River-Choteau	----	Walter Mackin $42,439.52	60.98' Conc.Br.Add.	10/28/64	9/30/65	Not Started			
ER 59 (3) (F 275) Augusta-Choteau	-----	Naranche & Konda $145,500.72	183.0' Conc.Br.	9/30/64	7/31/65	10/15/64	Good	--	51
F 64 (10) Gt. Falls-Armington	0.220	Zook Bros. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	3	3
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Surf.,PMS,Dr., & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19;64	Winter Shut.11/12/64		71
F 149 (21), F 180 (7) & F 395 (9),Gt.Falls-Ft. Benton & Gt. Falls Sts.	----	Lewis Const. $63,123.61	Lighting & Signals	8/26/64	200 Cal. Days	9/15/64	Winter Shut.11/18/64		31

MONTHLY CONSTRUCTION REPORT - 11/30/64

Division 32-30 - Havre

I 15-8 (11) 383 U-1 Pondera Co.-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Completed 11/11/64		
I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P.&D.Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	--	--	86
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Sign.	5/22/63	400 Cal. Days	6/13/63	Poor	1	99
ER 53 (2) (F 208) Babb-Piegan	---	E.F.Matelich Const. $72,845.50	Repair of 121.5' Conc.Br. & Apps.	10/28/64	5/3k/65	Not Started			
ER 53 (4) (S 266) Browning-Babb	----	E.F.Matelich Const. $108,442.65	173.0' Conc. Br.	Subj. to BPR Conc.	6/30/65				
ER 53 (5) (S 249) Starr School Route	----	E.F.Matelich Const. $124,759.60	163' Conc.Br.,Gr., Agg.Surf.,BST-Apps.	Subj. to BPR Conc.	6/30/65				
US 70 (4) Havre-So.	0.732	Baltrusch & Affil. $244,568.28	Gr.,Agg.Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Good	21	50
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Good	55	52
S 237 (3) Oilmont-E.	5.838	S.Birch, Inc. $413,654.72	Gr.,Agg.Surf.,PMS & Dr.	10/28/64	200 Cal. Days	Not Started			
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Winter Shut. 10/27/64		98
S 307 (14) Stanford-Geraldine	6.073	Cave Const., Inc. $337,957.73	Gr.,Agg.Surf.,PMS & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Winter Shut. 10/8/64		95
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Agg.Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Winter 11/9/64		65
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut.10/9/64		93
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affil. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Fair	--	42
SMP 5199-01-64, Chouteau, Glacier, Hill & Tolle	----	Snyder Const. $116,492.55	Cr. & Stockpiling	11/24/64	150 Cal. Days	Not Started			

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Const. $395,531.90	Agg.Surf. & PMS	7/1/64	200 Cal. Days	7/27/64	Winter Shut.11/13/64		51
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Sign.,Gr.,Agg.Surf., PMS,Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	--	--	98
S 194 (4) Ekalaka-Mill Iron	0.338	F.L.Flynn & Co. $117,818.42	Gr.,Agg.Surf.,Dr. & 224.5' Conc. Br.	7/1/64	6/30/65	9/15/64	Good	11	33
S 238 (4) & S 411 (3) Brockway-E. & Circle-W. & E.	7.917	Frank Olson $267,401.71	Gr.,Agg.Surf. & Dr.	7/1/64	280 Cal. Days	8/17/64	Completed 11/13/64		
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	--	--	98

MONTHLY CONSTRUCTION REPORT - 11/30/64

Division 41-30 - Continued

S 264 (4)	----	Walter Mackin	120' S.P.P.	9/30/64	60 Cal.	Not Started			
Van Norman-No.		$15,097.00			Days				
S 318 (4), S 347 (11)	8.195	Wickens Bros.	Gr.,Agg.Surf.,PMS	8/28/63	200 Cal.	9/19/63	Winter		87
& FHP 55-1(1),Alzada-Ekalaka		$746,575.80	& Dr.		Days		Shut.9/25/64		
SMP 1399-64,Carter,Dawson,	-----	Richardson Const.	Cr. & Stockpiling	3/25/64	11/30/64	4/20/64	Fair	16	98
Fallon,Garfield,McCone & Wibaux		$207,630.00							

Division 42-30 - Wolf Point

R-AD 11(1) & S 368(16)	14.870	Hilde Const.	Gr.,Surf.,PMS & Dr.	8/14/64	280 Cal.	11/5/64	Poor	4	1
Glasgow-Opheim-Can.Line		$864,977.41	& Widening Brs.		Days				
F 148 (8)	----	Morgan & Oswood	Structures	9/30/64	6/30/65	10/27/64	Poor	13	4
Saco-East		$403,722.58							
F 148 (9)	7.595	Peter Kiewit	Gr.,Agg.Surf.,PMS	Subj. to	300 Cal.				
Saco-East		$89,836.53	& Dr.	BPR Conc.	Days				
F 193 (16) & F 251 (11)	9.160	P.A.Bradbury Const.	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal.	10/14/65	Poor	30	8
Culberton-Plentywood-Scobey		$695,074.32			Days				
ROW S 368 (16)	14.870	Bohleen Const.	Farm Fence	9/30/64	30 Cal.	11/5/64	Completed		
Glasgow-Opheim-Can.Line		$922,31			Days		11/7/64		
S 415 (3)	6.041	Hilling Const.	Gr.,Surf.,Dr. &	7/1/64	180 Cal.	7/27/64	Poor	--	60
Medicine Lake-E.		$186,770.37	91.5' Conc. Br.		Days				
S 417 (3)	7.292	Hilling Const.	Gr.,Surf.,PMS & Dr.	11/20/63	200 Cal.	4/20/64	Winter		96
Antelope-Coalridge		$352,565.66			Days		Whut.10/28/64		
SMP 4220-01-4310-01-23-4030	--	Eskestrand Bros.	Drain.System.& Ret.	10/28/64	6/30/65	Not Started			
St.Hwy.#13W,Wolf Point		$11,271.00	Wall Repair for GN UP						
SMP 4399-64,McCone,Phillips	--	Francis Tindall	Cr. & Stockpiling	6/24/64	6/30/65	Not Started			
Roosevelt & Valley Counties		$231,995.00							

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) & F 230 (9)	2.117	Empire Sand & Grav.	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal.	7/10/64	Fair	39	57
Billings-E. & Billings-P.Pillar		$642,885.49			Days				
I 90-7 (8) 387 U-3 &	10.547	Clair Boulet	Fencing	4/6/62	300 Cal.	5/8/62	Completed		
I-IG 90-8 (12) 388 U-4		$81,017.00			Days		10/29/64		
Reed Point-E. & W.									
I 90-7 (13) 387 &	10.547	Bob Clark & Son	Seeding	8/26/64	5/15/65	10/19/64	Completed		
I 90-8 (21) 388		$6,489.45					11/14/64		
Reed Point-W. & E.									
I-IG 90-8 (17) 433 U1 &	5.282	Schultz & Lindsay	Gr.,Surf.,PMS & Dr.	1/31/63	400 Cal.	3/12/63	Completed		
F 134 (6),Laurel-Mossmain	0.664	$1,975,465.46			Days		10/30/64		
I-IG 90-8 (17) 433 U-3	5.252	Grand Fence Co.	Fencing	1/31/63	200 Cal.	4/15/63	Fair	4	96
Laurel-Mossmain		$38,985.00			Days				
I 90-8 (19) 443 U-1	1.168	Long Const. Co.	Sign. & Delineation	9/25/63	350 Cal.	10/21/63	Good	20	74
West Blgs.Interchange		$1,347,355.79	Gr.,Surf. & PMS		Days				
I 90-8 (25)438,Laurel-E.	6.137								
F 228 (19) U1,W.Blgs.	0.422								
S-SG 192 (4) U1,Kings Ave.	0.958								

MONTHLY CONSTRUCTION REPORT - 11/30/64

Division 51-30 - Continued									
I 90-8 (19) 443 U-2	1.168	U S. Steel Corp.	Fencing	9/25/63	180 Cal.	4/24/64	Suspended		25
Billings Interchange		$28,124.13			Days		5/20/64		
F 228 (19) Us,Laurel-Blgs.	0.522								
S-SG 228 (19) U2,Kings Ave.	0.958								
I 90-8 (24) 443 & F 134(7)	5.943	Midland Electric	Sign. & Delineation	4/29/64	30 Cal.	7/10/64	Fair	5	13
Laurel-Mossmain & Laurel-So.		$50,705.43			Days				
I 94-1 (7) 50,Custer-E.	19.972	Tschache Bros.	Sign. & Delineation	3/25/64	30 Cal.	10/21/64	Fair	4	40
I 94-2 (7),Big Horn-Hysham		$26,608.11			Days				
F 114 (6), Hysham Conn.									
I 94-1 (8) 50 & I 94-2	17.549	Loftus Landscape	Seeding & Mulching	10/7/64	5/15/65	10/19/64	Completed		
(9) 51,Custer-E. & Hysham-W.		$37,233.73					11/23/64		
I 94-2 (5) 55 U-1	6.434	S.Arkwright	Gr.,Surf.,PMS & Dr.	9/25/62	400 Cal.	10/27/62	Fair	7	96
Big Horn-East		$1,663,818.19			Days				
I 94-2 (5) 55 U-2	6.434	Walter Mackin	Fencing	9/25/62	250 Cal.	10/26/62	Completed		
Big Horn-East		$40,494.50			Days		11/3/64		
SG 192 (5)	---	Cop Construction	Dual 189.5' OP	2/26/64	9/30/64	3/17/64	Good	10	86
Kings Ave. West		$120,205.84							
S 192 (7)	3.233	Schultz & Lindsay	Gr.,Surf.,PMS & Dr.	12/18/63	180 Cal.	3/9/64	Winter		97
Kings Ave. West		$147,458.93			Days		Shut.10/12/64		
Division 52-30 - Miles City									
F 262 (14)	9.551	Peter Kiewit	Gr.,Surf.,PMS,Dr.	5/26/64	250 Cal.	6/29/64	Fair	15	58
Broadus-Wyo. Line		$823,493.34	& 2 Brs. (243.0')		Days				
S 388 (5)	9.505	Harry Norgaard Co.	Gr.,Surf. & Dr.	7/1/64	250 Cal.	7/13/64	Fair	7	86
Miles City-Kinsey		$395,667.75			Days				
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
F 8 (11) & F 239 (13)	7.355	S.Birch, Inc.	Gr.,Surf.,PMS, Dr.	5/8/64	300 Cal.	6/15/64	Fair	28	68
Wilsall-W.S.Spgs-Harlowton		$736,618.64			Days				
S 18 (6)	7.341	Nilson-Smith	111.5' Br. & Gr.,	12/18/63	200 Cal.	4/2/64	Winter		67
Two Dot-So.		$343,720.62	Surf.,PMS & Dr.		Days		Shut.11/13/64		
F 27 (6) & F 28 (5)	6.059	Husman Bros.	Gr.,Surf.,PMS & Dr.	7/1/64	300 Cal.	8/5/64	Winter		63
Roundup-Grass Range		$590,671.94			Days		Shut.11/24/64		
F 33 (6) & F 108 (9)	8.039	S.Arkwright, Inc.	Gr.,Surf.,PMS & Dr.	8/28/63	350 Cal.	9/20/63	Winter		73
Billings-Roundup-So.		$1,228,482.56			Days		Shut.11/25/64		
F 115 (14)	8.628	McLaughlin, Inc.	Gr.,Surf.,PMS, Dr.,	7/29/64	350 Cal.	8/31/64	Fair	42	23
Harlowton-Ryegate		$788,785.21	Lighting & Signing		Days				
S 405 (3)	7.856	R.J.Sundling & Son	Gr.,Agg.Surf.,PMS,	11/24/64	250 Cal.	Not Started			
Lewistown-Hanover		$618,171.88	Dr. & 163.0' Br.		Days				
SMP 208-3211-02	---	Palmer Const.	Office & Shop Bldg.	6/18/63	12/20/63	8/21/63	Completed		
Lewistown		$195,255.00					11/16/64		

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

Project	Location	Length	Type Work	Nov.30,1964 % Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka SE	FH 2.5 FAS 5.7	Grade, Base, Bit. Plt. Mix Paving Contract awarded by State 8/28/63 Construction under State supervision Winter shutdown	87 Sept/64	75	Wickens Bros. $ 486,018.00 ($250,000 FH Funds) $ 746,575.80 Total Contract
ERFO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rte. 287,easterly 15.3 mi. to jct.with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving Winter shutdown November 14	39 Sept/65	57	Earl McNutt Co. $1,301,453.28
GNP 8-A4	Bridge - North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge	50 June/65	57	Kyser Const. Co. $ 239,096.80
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion Winter shutdown November 15	47 Oct/65	26	Crick Company $ 419,336.00
ERFO 63(1)	GNP Route 7 - North Fork Road, west side of Park	0.16	Reconstruct 7 bridges and repair one bridge Contract awarded October 6, 1964	20 Feb/65	49	Sletten Const. Co. $ 103,364.00

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1964

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. Co. $527,753.01	806.6' S & C Str.	8/28/63	6/30/65	9/19/63	Fair	8	71
I 90-1 (22) 71 Tarkio-East	------	Schultz & Lindsay $471,284.13	762.22' S & C Str.	10/30/63	7/31/65	11/25/63	Fair	9	52
I 90-1 (24) 54 Superior-East	-----	N.A.Nelson Const. $449,454.72	757.4' S & C Str.	2/26/64	8/31/65	6/15/64	Fair	13	27
I 90-1 (25) 59 Superior=East	-----	N.A.Nelson Const. $507,566.85	825.75' S & C Str.	12/18/63	10/31/65	1/15/64	Fair	8	49
I-IG 90-1 (26) 66 Tarkio-East	-----	Waddell Const. $302,221.21	3 - S & C Strs. (980.5'	2/26/64	6/30/65	4/27/64	--	--	69
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-East	6.590 / 3.670	Murphy Bros. $1,509,908.75	Gr.,Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	3/2/64	Winter Shut. 11/28/64		52
I-IG 90-1 (27) 65 U-2 I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger	Fencing	2/20/64	250 Cal. Days	5/8/64	Winter Shut.11/28/64		41
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS,Dr., Sign., 17.25'Jr.Gr.Sept.	6/24/64	350 Cal. Days	7/22/64	Winter Shut.11/21/64		40
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	--	--	42
I 90-1 (31) 54 Superior-East	-----	N.A.Nelson Const. $480,654.11	757.4' S & C Str.	6/24/64	11/30/65	7/7/64	Good	13	36
I 90-1 (32) 59 Superior-East	-----	N.A.Nelson Const. $534,213.12	825.75' S & C Str.	6/24/64	11/30/65	7/7/64	Fair	--	40
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Base,PCC,PMS,Dr., Sign.,Light. & S & C UP	5/7/64	450 Cal. Days	5/20/64	Winter Shut.11/20/64		42
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	--	--	2
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. Co. $1,147,263.95	981.46' S & C Str.	2/20/63	11/30/64	3/27/63	--	--	99
I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Sign. & Delineation	3/25/64	30 Cal. Days	7/3/64	--	--	99
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Surf.,PMS, Dr. & Sign.	3/27/63	350 Cal. Days	4/10/63	Winter Shut.10/9/64		96
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	81

MONTHLY CONSTRUCTION REPORT - 12/31/64

Division 11-30 - Continued

I 90-2 (22) 108 Van Buren St.-Missoula	---	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual S & C Strs. (1,718.0')	6/26/63	5/31/65	7/9/63	--	--	93
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit $3,196,581.58	Gr.,Dr.,Surf.,CBS, PMS, PCC,Sign. & Strs.	11/23/64	500 Cal. Days	Not Started			
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	Not Started			
I 90-3 (12) 151 U-1 & F 205 (8) U-1, Drummond- E & W & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Sign.	9/3/64	500 Cal. Days	9/4/64	--	--	37
I 90-3 (12) 151 U-2 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	5
I 90-3 (12) 151 U-3 Drummond-E. & W.	-----	Riklin Const. Co. $363,900.31	4 Dual S & C Strs.	8/31/64	10/31/65	9/15/64	--	--	14
F 205 (8) U-2 Maxville-Drummond	-----	Ralph Huckaba $232,828.67	3-S & C Strs.	8/31/64	10/31/64	9/15/64	--	--	16
F 215 (12) U-1 Florence-Missoula	-----	Hightower & Lubrecht $59,437.28	121.5' Prestress. Br.	12/18/64	11/30/65	Not Started			
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Strs.,Gr.,Surf., PMS & Dr.	3/25/64	350 Cal. Days	4/6/64	--	--	59
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. & Dr.	3/25/64	200 Cal.	4/22/64	--	--	93
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. & PMS	7/1/64	200 Cal. Days	12/8/64	--	--	0
S 413 (3) & S 414 (3) Hall-E. & W.	4.361	Maronick Const. $333,208.92	Gr.,Surf.,PMS & S & C Str.	1/30/64	200 Cal. Days	4/6/64	--	--	96
SMP 4199-64, Granite, Mineral,Msla. & Ravalli	-----	M & S Const. Co. $128,322.00	Cr. & Stockpiling	7/29/64	140 Cal. Days	8/31/64	--	--	52

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS.,Dr. & Strs. (778.25')	8/28/63	8/31/65	9/16/63	--	--	46
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. & PMS	1/29/64	140 Cal. Days	6/17/64	Winter Shut.10/23/64		72
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. Const. $1,377,696.54	Gr.,Surf ,PMS & Dr.	10/30/63	350 Cal. Days	11/11/63	Completed 12/12/64		
F 260 (10) W.Glacier-E.Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	--	--	53
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Gr. & Dr.	9/31/64	250 Cal. Days	11/4/64	--	--	7

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (10) Boulder-Cardwell	3.662	R.J.Sundling & Son $98,377.59	Reshape, Surf. & PMS	3/25/64	120 Cal. Days	5/13/64	--	--	86

MONTHLY C TRUCTION REPORT - 12/31/64

Division 21-30 - Continued

I 15-1 (20) 51 U-1 Pipe Organ-No.	6.786	Naranche & Konda $1,745,735.27	Gr.,Agg.Surf.,PMS, Dr. & Sign.	12/29/64	350 Cal. Days	Not Started			
I 15-1 (20) 51 U-2 Pipe Organ-No.	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	Not Started			
I 15-1 (20) 51 U-3 Pipe Organ-No.	-----	Haggerty-Messmer $219,109.87	Structures	12/29/64	9/30/65	Not Started			
I-IG 15-2 (16) 126 U-3 I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $23,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	99
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,CSB,PMS,Dr., Sign. & OP	2/26/64	450 Cal. Days	4/9/64	--	--	65
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-E. & W.	5.751	Lewis Const. Co. $154,155.80	Lighting,Signing, & Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	99
S 35 (13) Jackson-Dillon	10.215	Zook Bros. $377,763.28	Grade & Drain	11/24/64	280 Cal. Days	Not Started			
F 43 (17) Wisdom-Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	Not Started			
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,CSB, Conc. Pave.,PMS, Dr. & Sign.	12/18/63	400 Cal. Days	1/28/64	Winter Shut.12/3/64		51
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS, Dr., Sign. & 229.5' UP	6/30/64	450 Cal. Days	7/8/64	Fair	41	36
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-W. & E. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Winter Shut.12/11/64		17
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W.,Homestake-E. & Whitehall-No.	9.627 2.580	Nilson-Smith Const. $2,837,392.42	Gr.,Agg.Surf.,PMS, Sign.,Dr. & 274.5' UP	11/12/64	450 Cal. Days	Not Started			
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	Not Started			
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	-----	Ralph Huckaba $373,279.14	3 Dual Overpasses	11/12/64	7/31/66	12/9/64	--	--	2
I 90-5 (7) 233 U-1 Pipestone-Hot Spgs.-W.	7.141	Peter Kiewit $6,468,163.04	Gr.,Surf.,PMS, Dr., Signs & 123.0' OP	7/8/64	500 Cal. Days	7/28/64	--	--	24
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Surf.,Cem.Stab.Base, Conc.Pave. & Sign.	7/24/63	250 Cal. Days	10/22/63	--	--	99

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1964

Division 21-30 - Continued

S 426 (4) Logan-No.	0.238	Schultz & Lindsay $42,957.93	Gr.,Agg.Surf. & Dr.	10/28/64	150 Cal. Days	Not Started			
SMP 2120-20-2258-01-23-4050 Boulder-So.	---	American Bldg. Co. $17,489.90	Pedestrian Crossing	9/30/64	6/30/65	10/19/64	Good	2	95
SMP 2299-64 Jefferson & Lewis & Clark	----	Helena Sand & Grav. $106,700.00	Cr. & Stockpiling	1/29/64	180 Cal. Days	6/3/64	--	--	59

Division 22-30 - Bozeman

I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. Const. $1,244,468.61	Gr.,Dr. & Dual 158.0' & 234.5' Interchange	4/24/63	300 Cal. Days	5/31/63	Completed 12/2/64		
I-IG 90-6 (11) 287 Logan-Manhattan	-----	Strandberg & Assoc. $116,568.21	163.0' S & C OP	11/20/63	7/30/64	3/11/64	Completed 12/3/64		
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP, Dual 244.5' UP, Gr.,Surf., Cem.Stab.Base,PMS,Conc.Pave. & Dr.	5/27/64	450 Cal. Days	6/4/64	Winter Shut.11/9/64		24
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Winter Shut.11/27/64		62
I-IG 90-6 (14) 287 U-1, I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS, Cem. Stab.Base,PCC,Dr. & Sign.	6/25/64	450 Cal. Days	9/2/64	Winter Shut.11/19/64		1
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Fair	2	13
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Strs. (686.5')	6/25/64	7/31/65	9/15/64	Fair	10	19
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	---	Cop Construction $284,445.88	Strs. (755.0')	6/25/64	7/31/65	8/3/64	Good	6	59
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	--	--	66
S 243 (3) Bozeman-So.	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Winter Shut.11/16/64		19

DISTRICT THREE - GREAT FALLS

Division 31-30 - Continued

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Agg.Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	Winter Shut.11/3/64		25
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-So.	2.088	F & S Cont. $2,388,727.75	Gr.,Surf.,PMS & Sign.	1/31/63	450 Cal. Days	2/21/63	Fair	23	93
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr.,Surf.,PMS, Dr. and Signing	8/1/63	420 Cal. Days	8/19/63	--	--	69
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	--	--	59

Division 31-30 - Continued

I 15-4 (22) 210 Lyons Creek-No.	---	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	5	73
I 15-4 (25) 218 U-1 & F 238 (10),W.Creek-No.	2.699	F & S Cont. $1,843,885.51	Gr.,Agg.Surf.,PMS, Dr.,Sign. & Structures	10/30/64	350 Cal. Days	11/16/64	Fair	18	7
I 15-4 (25) 218 U-2 Wolf Creek-No.	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	Not Started			
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Gr. & Dr.	6/25/64	350 Cal. Days	8/5/64	Winter Shut.	72 12/12/64	
I 15-5 (22) 273 Sun River-Emerson	--- $597,853.25	Schultz & Lindsay	Dual 483.0' Conc.Br.	8/26/64	11/30/65	11/30/64	Poor	9	1
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1 I-IG 315-5 (3) 272 U-1 & U 388 (8), Gt.Falls-W. Sun River-Emer.Jct.,Gt. Falls-Spur-Sun River-10th Ave.	2.042 2.990 0.573 0.192	McLaughlin, Inc., Nilson-Smith S.Birch, Inc. $3,178,057.17	Gr.,Agg.Surf., Cem.Stab. Base,Conc.Pave.,PMS Dr.,Sign. & 3 Con.UPs (239.5', 296.0', 317.5')	Subj. to BPR Conc.	500 Cal. Days				
I 15-5 (26) 271 U-2 I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3, Gt.Falls-W.,Sun River- Emer.Jct., & Gt. Falls Spur	2.042	U.S.Steel Corp. $92,431.41	Fencing	Subj. to BPR Conc.	250 Cal. Days				
I-IG 15-5 (27) 274 Great Falls-W.	---	Sletten Const. $399,132.97	Duals UPs (123.0' & 366.0') Single UP (244.5')	10/28/64	7/31/66	Not Started			
I-IG 15-5 (28) 274 U-1 Sun River-Emer.Jct.	---	Sletten Const. $234,405.48	264.5' Conc.Interch.	12/18/64	7/31/66	Not Started			
I 15-6 (8) 307 Dutton-No. & So.	0.065	Walter Mackin $217,260.55	346.0' Conc. Br.	10/28/64	9/30/65	11/11/64	--	--	3
ER 57 (2) (F 236) Dupyer-Birch Creek	0.158	A & B Const. $34,718.80	Gr.,Agg.Surf.,BST & Dr.	10/28/64	5/31/65	11/27/64	--	--	11
ER 57 (4) (S 193) Valier-No. & W.	----	F.L.Flynn & Co. $151,680.23	284.5' Conc. Br.	Subj. to BPR Conc.	6/30/66				
ER 57 (6) (F 236) Dupuyer-Birch Creek	----	A & B Const. $105,233.53	121.5' Conc.Br. & Apps.	11/3/64	6/30/65	11/12/64	--	--	11
ER 59 (2) (F 65) Sun River-Choteau	----	Walter Mackin $42,439.52	60.98' Conc.Br.Add.	10/28/64	9/30/65	Not Started			
ER 59 (3) (F 275) Augusta-Choteau	-----	Naranche & Konda $145,500.72	183.0' Conc.Br.	9/30/64	7/31/65	10/15/64	--	--	68
F 64 (10) Gt. Falls-Armington	0.220	Zook Bros. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	6
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Surf.,PMS, Dr., & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19/64	Winter Shut.	71 11/12/64	
F 149 (21), F 180 (7) & F 395 (9),Gt.Falls-Ft. Benton & Gt. Falls Sts.	----	Lewis Const. $63,123.61	Lighting & Signals	8/26/64	200 Cal. Days	9/15/64	Winter Shut.	40 11/18/64	

MONTHLY CONSTRUCTION REPORT - 12/31/64

Division 31-30 - Continued								
I-IG 315-5 (3) 372 U-2 Great Falls Spur	---	Sletten Const. $186,894.03	Structures	Subj. to BPR Conc.	7/31/66			
Division 32-30 - Havre								
I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P.&D.Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	--	-- 86
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Sign.	5/22/63	400 Cal. Days	6/13/63	--	-- 99
ER 53 (2)(F 208) Babb-Piegan	----	E.F.Matelich Const. $72,845.50	Repair of 121.5' Conc. Br. & Apps.	10/28/64	5/31/65	11/20/64	--	-- 24
ER 53 (4) (S 266) Browning-Babb	----	E.F.Matelich Const. $108,442.65	173.0' Conc.Br.	12/2/64	6/30/65	Not Started		
ER 53 (5) (S 249) Starr School Route	-----	E.F.Matelich Const. $124,759.60	163' Conc. Br.,Gr., Agg.Surf.,BST-Apps.	12/2/64	6/30/65	Not Started		
US 70 (4) Havre-So.	0.732	Baltrusch & Affil. $244,568.28	Gr.,Agg.Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	--	-- 55
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Winter Shut.12/11/64	52
S 237 (3) Oilmont-E.	5.838	S.Birch, Inc. $413,654.72	Gr.,Agg.Surf.,PMS & Dr.	10/28/64	200 Cal. Days	Not Started		
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Winter Shut.10/27/64	98
S 307 (14) Stanford-Geraldine	6.073	Cave Const.,Inc. $337,957.73	Gr.,Agg.Surf.,PMS & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Winter Shut.10/8/64	95
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Agg.Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Winter Shut.11/9/64	65
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut.10/9/64	93
S 340 (8) Chinook-Cleveland-Hats	4.351	Baltrusch & Affil. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	--	-- 42
SMP 5199-01-64, Chouteau, Glacier, Hill & Toole	----	Snyder Const. $116,492.55	Cr. & Stockpiling	11/24/64	150 Cal. Days	Not Started		
DISTRICT FOUR - GLENDIVE								
Division 41-30 - Glendive								
F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Const. $395,531.90	Agg.Surf. & PmS	7/1/64	200 Cal. Days	7/27/64	Winter Shut.11/13/64	51
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Sign.,Gr.,Agg.Surf., PMS,Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	--	-- 98
S 194 (4) Ekalaka-Mill Iron	0.338	F.L.Flynn & Co. $117,818.42	Gr.,Agg.Surf.,Dr. & 224.5' Conc. Br.	7/1/64	6/30/65	9/15/64	--	-- 45
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	--	-- 98

MONTHLY CONSTRUCTION REPORT - 12/31/64

Division 41 - 30 Continued

S 264 (4) Van Norman-No.	-----	Walter Mackin $15,097.00	120' S.P.P.	9/30/64	60 Cal. Days	Not Started			
S 318 (4), S 347 (11) & FHP 55-1 (1), Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	200 Cal. Days	9/19/63	Winter Shut.9/25/64		87
SMP 1399-64,Carter,Dawson, Fallon,Garfield,McCone & Wibaux	-----	Richardson Const. $207,630.00	Cr. & Stockpiling	3/25/64	11/30/64	4/20/64	Completed 11/30/64		

Division 42 - 30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Can.Line	14.870	Hilde Const. $864,977.41	Gr.,Surf.,PMS & Dr & Widening Brs.	8/14/64	280 Cal. Days	11/5/64	--	--	2
F 148 (8) Saco-East	----	Morgan & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	--	--	7
F 148 (9) Saco-East	7.595	Peter Kiewit $89,836.53	Gr.,Agg.Surf.,PMS & Dr.	12/3/64	300 Cal. Days	Not Started			
F 193 (16) & F 251 (11) Culberton-Plentywood-Scobey	9.160	P.A.Bradbury Const. $695,074.32	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal. Days	10/14/65	--	--	8
S 415 (3) Medicine Lake-E.	6.041	Hilling Const. $186,770.37	Gr.,Surf.,Dr. & 91.5' Conc. Br.	7/1/64	180 Cal. Days	7/27/64	--	--	70
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Surf.,PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	Winter Shut.10/28/64		96
SMP 4220-01-4310-01-23-4030 St.Hwy.#13W,Wolf Point	----	Eskestrand Bros. $11,271.00	Drain.System & Ret. Wall Repair for GN UP	10/28/64	6/30/65	Not Started			
SMP 4399-64,McCone,Phillips, Roosevelt & Valley Counties	----	Francis Tindall $231,995.00	Cr. & Stockpiling	6/24/64	6/30/65	Not Started			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) & F 230 (9) Billings-E.& Billings-P.Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	--	--	58
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	--	--	96
I 90-8 (19) 443 U-1 West Blgs. Interchange	1.168	Long Const. Co. $1,347,355.79	Sign. & Delineation Gr.,Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	--	--	77
I 90-8 (25) 438,Laurel-E.	6.137								
F 228 (19) U1,W.Blgs.	0.422								
S-SG 192 (4) U1,Kings Ave.	0.958								
I 90-8 (19) 443 U-2 Billings Interchange	1.168	U.S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	Suspended 5/20/64		25
F 228 (19) U2,Laurel-Blgs.	0.522								
S-SG 228 (19) U2,Kings Ave.	0.958								
I 90-8 (22) 444 U-1 W.Billings Interchange	2.986	NW Engineering $1,393,683.58	Gr.,Agg.Surf.,PMS,Dr., Sign., & 214.5' & 304.0' UPs	12/18/64	300 Cal. Days	Not Started			
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W.Billings Interchange	6.588	U.S.Steel Corp. $102,252.82	Fencing	12/18/64	250 Cal.	Not Started			

MONTHLY CONSTRUCTION REPORT - 12/31/64

Division 51-30 - Continued

I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros. $2,531,631.97	Gr.,Agg.Surf.,PMS, Dr. & Structures	12/28/64	400 Cal. Days	Not Started			
I 90-8 (24) 443 & F 134(7) Laurel-Mossmain & Laurel-So.	5.943	Midland Electric $50,705.43	Sign. & Delineation	4/29/64	30 Cal. Days	7/10/64	Fair	6	33
I 94-1 (7) 50,Custer-E. I 94-2 (7),Big Horn-Hysham F 114 (16),Hysham Conn.	19.972	Tschache Bros. $26,608.11	Sign. & Delineation	3/25/64	30 Cal. Days	10/21/64	--	--	85
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Fair	3	98
SG 192 (5) Kings Ave. West	----	Cop Construction $120,205.84	Dual 189.5' OP	2/26/64	9/30/64	3/17/64	--	--	87
S 192 (7) Kings Ave. West	3.233	Schultz & Lindsay $147,458.93	Gr.,Surf.,PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	Winter Shut.10/12/64		97

Division 52-30 - Miles City

F 262 (14) Broadus-Wyo. Line	9.551	Peter Kiewit $823,493.34	Gr.,Surf.,PMS, Dr. & 2 Brs. (243.0')	5/26/64	250 Cal. Days	6/29/64	--	--	61
S 388 (5) Miles City-Kinsey	9.505	Harry Norgaard Co. $395,667.75	Gr.,Surf. & Dr.	7/1/64	250 Cal. Days	7/13/64	Winter Shut.10/12/64		86

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

F 8 (11) & F 239 (13) Wilsall-W.S.Spgs.-Harlowton	7.355	S. Birch, Inc. $736,618.64	Gr., Surf., PMS, & Drain	5/8/64	300 Cal. Days	6/15/64	Winter Shut. 12/11/64		70
S 18 (6) Two Dot - South	7.341	Nilson-Smith $343,720.62	111.5' Br. and Gr., Surf., PMS & Dr.	12/18/63	200 Cal. Days	4/2/64	Winter Shut. 11/13/64		67
F 27 (6) & F 28 (5) Roundup-Grass Range	6.059	Husman Bros. $590,671.94	Gr., Surf., PMS, & Drain	7/1/64	300 Cal. Days	8/5/64	Winter Shut. 11/24/64		63
F 33 (6) & F 108 (9) Billings-Roundup-South	8.039	S.Arkwright, Inc. $1,228,482.56	Gr., Surf., PMS, & Drain	8/28/63	350 Cal. Days	9/20/63	Winter Shut. 11/25/64		75
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr., Surf., PMS, Dr., Lighting & Signs	7/29/64	350 Cal. Days	8/31/64	Winter Shut. 12/24/64		23
S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr., Surf., PMS, Dr. & 163.0' Br.	11/24/64	250 Cal. Days	Not Started			

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

Project	Location	Length	Type Work	Dec. 30, 1964 % Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5mi. SE of Ekalaka - SE	FH 2.5 FAS 5.7	Grade, Base, Bit. Plt. Mix Paving	87 Sept/64	75	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $ 746,575.80 Total contract
			Contract awarded by State 8/28/63			
			Construction under State supervision			
			Winter shutdown			
ERFO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rte.287,easterly 15.3 mi. to jct. with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving	40 Sept/65	57	Earl McNutt Co. $1,301,453.28
			Winter shutdown November 14			
GNP 8-A4	Bridge - North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge	73 June/65	61	Kyser Const. Co. $ 239,096.80
			Winter shutdown December 11, 1964			
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	47	26	Crick Company $ 419,336.00
			Winter shutdown November 15			
ERFO 63(1)	GNP Route 7 - North Fork Road, west side of Park	0.16	Reconstruct 7 bridges and repair one bridge	26 Feb/65	70	Sletten Const. Co. $ 103,364.00
			Contract awarded October 6, 1964			
ERFO 66(2)	GNP Route 33 - McDonald Creek Bridge	200'	Treated timber structure	1	12	Rummel Const. C $ 45,312
			Contract awarded November 20, 1964			